

SECTION A

General, Social and Economic Sectors

CHAPTER-I

INTRODUCTION

1.1 About this Section

This section of the Report contains the results of Compliance Audits of various departments under General, Social and Economic Sectors of the Government of Jharkhand conducted during 2018-19 in compliance with the CAG's audit mandate. This section contains the following chapters:

Chapter I: General information about the auditee departments

Chapter II: Compliance Audit on MMGSY and six Audit paragraphs.

1.2 Auditee Profile

Twenty-six out of the total 31 Departments in Jharkhand fall under the General, Social and Economic Sectors (GSES). These departments are headed by Additional Chief Secretaries/ Principal Secretaries/ Secretaries, who are assisted by Commissioners/ Directors and subordinate officers under them.

1.3 Audit Coverage

Principal Accountant General (Audit), Jharkhand conducted audit of 134 units out of total 821 units under 25 Departments during 2018-19. Of these, 67 units (50 per cent) were from the six departments with major expenditure as indicated in **Table 1.1**.

Table 1.1: Statement of expenditure of six major departments (₹ in crore)

Sl. No.	Department	2016-17	2017-18	2018-19
1	Rural Development Department	3,470	8,153	9,907
2	School Education and Literacy Department	6,637	6,491	6,393
3	Home, Jail and Disaster Management Department	3,994	5,130	5,633
4	Road Construction Department	4,521	5,328	4,098
5	Health, Medical Education and Family Welfare Department	2,469	2,847	3,383
6	Urban Development and Housing Department	2,879	3,028	1,986
	Total	23,970	30,977	31,400

Besides, one Compliance Audit on *Mukhya Mantri Gram Setu Yojana* (Rural Development Department) were conducted for Audit Report of 2018-19.

1.4 Response of the Government to Audit

Inspection Reports (IRs)

A detailed review of IRs issued up to March 2019 to 6,393 Drawing and Disbursing Officers (DDOs) pertaining to 26 Departments revealed that 32,474 paragraphs contained in 5,167 IRs were outstanding for want of replies as on 31 March 2020. Of these, the DDOs submitted initial replies against 11,069 paragraphs contained in 1,914 IRs while, in respect of 21,405 paragraphs contained in 3,253 IRs, there was no response from the DDOs.

Table 1.2: Outstanding IRs and paragraphs (issued up to 31 March 2019) as on 31 March 2020

Sl. No.	Period	No. of outstanding IRs	No. of outstanding paras
1	2018-19	133	1,048
2	1 year to 3 years	1,429	8,602
3	3 years to 5 years	9,41	6,409
4	More than 5 Years	2,664	16,415
Total		5,167	32,474

1.5 Compliance Audits

Draft reports on one Compliance Audit and six Audit Paragraphs were forwarded to the concerned Administrative Secretaries. Response in respect of the Compliance Audit and two Audit Paragraphs have been received. However, no replies were furnished by the departments on the remaining four Audit Paragraphs.

1.6 Action taken on earlier Audit Reports

According to the rules of procedure for the internal working of the Committee on Public Accounts, the Administrative departments were to initiate *suo moto* action on all Audit paragraphs and Reviews featuring in the Comptroller and Auditor General's Audit Reports (ARs), regardless of whether these are taken up for examination by the Public Accounts Committee (PAC) or not. The Departments were to furnish detailed Action Taken Notes (ATNs), duly vetted by Audit, indicating the remedial action taken or proposed to be taken by them. The Audit Reports on GSES for the years 2008-09 to 2017-18 have 207 outstanding paragraphs. Of these, PAC has taken up 63 paragraphs for discussion and made one recommendation in respect of paragraph no 1.3.6.1 of the Audit Report 2008-09. However, no ATN on this sub-paragraph has been received.

Further, the Audit Reports of 2000-01 to 2007-08 which were left to the Departments for follow-up, had 201 outstanding paragraphs of which 94 paragraphs were taken up for discussion by PAC. Against this, PAC had made recommendations in respect of seven paragraphs and eight sub-paragraphs of which, ATNs were received in respect of two paragraphs and six sub-paragraphs as detailed in **Table 1.3** below:

Table 1.3: Status of PAC discussion

Status	Audit Report (Civil) for the year 2000-01 to 2007-08	Audit Report (Civil) for the year 2008-09 to 2017-18
No. of outstanding Audit paras	201	207
Taken up by PAC for discussion	94	63
Not taken up for PAC discussion	107	139
Recommendation made by PAC	07 Para and 08 Sub Para	01 Sub para
ATN received	02 Para and 06 sub para	Nil
Action taken by the department	02 Para and 06 sub para	Nil

CHAPTER – II (SECTION A): COMPLIANCE AUDIT


RURAL DEVELOPMENT DEPARTMENT (RURAL WORKS AFFAIRS)

2.1 Implementation of *Mukhya Mantri Gram Setu Yojana* in Jharkhand

2.1.1 Introduction

Government of Jharkhand (GoJ) launched (September 2001) *Mukhya Mantri Gram Setu Yojana* (MMGSY) for construction of bridges over rivers and *nallas* falling in the alignment of rural roads. The aim of the Scheme was to connect every village (32,394 villages) to gram panchayat, every gram panchayat (4,423 gram panchayats) to block headquarters and every block (260 blocks) with district headquarters (24 districts). It is an ongoing Scheme under the Rural Development Department (RDD) and funded out of the State own resources. The Secretary, Rural Works Affairs (under Rural Development Department) is responsible for implementation of MMGSY in the State as shown in the organogram below:


Chart 2.1



Audit was conducted between September 2019 and March 2020 covering the period 2014-19 in six¹ out of eight sampled districts, office of the Chief Engineer (CE) and at the Departmental level to assess whether (i) selection and approval of the bridges were granted after proper survey; (ii) construction of bridges and approach roads were undertaken economically as per codal provisions with due regard to quality, workmanship and timeliness; and (iii) post-execution maintenance of the bridges and approach roads were ensured. Joint physical verification of selected bridges was also carried out along with the engineers of the audited divisions.

The sampling of audit units (divisions) was done in two steps, first by stratification of the districts/divisions as per geographical spread and then by applying the Probability Proportional to Size without replacement (PPSWOR) sampling technique. Accordingly, the 24 districts/divisions were stratified into four circles (Ranchi, Dumka, Hazaribag and Palamu) and from each stratum, 33.3 per cent of districts/divisions (eight) were selected using expenditure incurred during 2014-19 as the criteria for applying PPSWOR sampling method. The Audit sample of six districts/divisions represents 26 per cent of total expenditure incurred on the MMGSY bridges in the State during 2014-19. In these sampled districts, 214 bridges were taken up for construction during 2014-19 and of these, 57 (27 per cent) were examined in detail by Audit.

Chart: 2.2



¹ Due to Covid 19 lockdown measures, field audit was suspended in the districts of Ranchi and Deoghar.

An entry conference was held on 24 September 2019 with the Secretary, RDD (RWA), GoJ, in which the audit objectives, criteria and methodology were discussed. The exit conference was held with the Secretary of the Department on 19 February 2021. The Department accepted (February 2021) all the audit recommendations and the replies have been suitably incorporated in the report.

Audit findings

2.1.2 Connectivity through bridges

As per the mandate of the Scheme, connectivity was to be provided by constructing bridges over rivers and *nallas* falling in the alignment of rural roads to link villages with GPs, GPs with block headquarters and blocks with district headquarters.

2.1.2.1 Planning

The Department issued circulars/letters during September 2001 to June 2017 for managing the Scheme. These instructions included:

- Selection of bridge works at block level;
- From selected bridges at block level, perspective district bridge plan (PDBP) for each district was to be prepared;
- From PDBP, annual action plan was to be prepared by *Prabandh Parishad*² (PP) giving priority to the recommendations of the MPs/MLAs;
- From annual action plan, construction of the bridges were to be taken up by Rural Development Special Divisions (RDSDs);
- For monitoring and inspection of the works including quality of execution of works, Project Implementation Units (PIU) were to be constituted for each district under the chairmanship of the Deputy Commissioner.

2.1.2.2 Execution of plans

During 2014-19, the State had 32,394 villages, 4,423 GPs, 260 blocks and 24 district headquarters within which the Scheme was to be implemented. Audit observed that the Department did not adhere to its own instructions issued, as discussed in the following paragraphs:

- The Department had not prepared any operational guidelines for implementation of the Scheme for reasons not on record. In the entry conference (September 2019), the Secretary stated that guidelines were not prepared as it is a State scheme;
- The Department didn't conduct any survey for identification of gaps in the rural roads connecting villages/panchayats/blocks/district headquarters for

² A governing body of District Rural Development Agency.

reasons not available on records. The EEs of the sampled districts accepted that no survey has been done for assessing the gaps;

- Though the Department conducted (2000-01) a survey of the entire rural road network to prepare district rural road plan (DRRP) for every district of Jharkhand under PMGSY, the DRRP was also not utilised by the Department under MMGSY for assessing the gaps;

- The Department did not adhere to its own instructions (except execution of the work through Special Divisions) for implementation of the Scheme. It requested all the MLAs and MPs of Jharkhand to recommend construction of maximum two bridges under the Scheme which have public utility. However, examination of bridge files by Audit revealed that the bridges recommended by the MPs/MLAs/others did not contain any information about their locations on the DRRP. As a result, the Department was not in a position to ensure that the bridges approved under the Scheme met the connectivity mandate.

Cross-check of the locations of the bridge sites in the test-checked districts and in the office of the CE with the DRRP of PMGSY, along with joint physical verification (in test-checked districts only) revealed the following:

(i) 1,881 bridges were taken up for construction during 2001-2019 under the Scheme. However, the Department could not provide any information to Audit about the connectivity provided through these bridges to the unconnected villages/GPs/Blocks as of March 2019, though requisitioned during August-September 2019;

(ii) During 2014-19, 496 bridges were approved for construction on the recommendation of MLAs and 39 bridges for other administrative reasons (by Deputy Commissioners, Superintendents of Police, starred questions raised in State Legislature etc.) in the 24 districts of Jharkhand. Of these, 214 bridges were taken up for construction in the six test-checked districts. Detailed audit scrutiny of 57 (27 per cent) out of 214 bridges, revealed the following:

(a) Out of 57 bridges, 26 were not in the DRRP and thus were outside the rural road network.

(b) Fourteen out of 57 bridges required acquisition of private/forest lands for bridge structures and approach roads. These requirements were not mentioned while selecting the bridges. Even in the estimates, requirement of lands were not factored in. During the course of execution, the concerned EEs reported about the need of land for completing the bridges. It was noticed that nine (*Appendix 2.1.1*) out of the 14 bridges could not be completed after more than six months to six years of their stipulated dates of completion due to non-acquisition of land resulting in unfruitful expenditure of ₹ 25.27 crore.


(c) Six out of 57 bridges costing ₹ 18.48 crore were taken up (between September 2013 and July 2018) under the Scheme despite pre-existence of one or more MMGSY/PMGSY/RCD bridges within a distance ranging between

100 metres and one KM on the same river for connecting the same/nearby habitats (*Appendix 2.1.2*) and ₹ 14.97 crore was spent on these bridges till May 2020. In the DPRs of these bridges, the concerned EEs had given undertakings that no bridge existed within one KM up-stream or down-stream of the proposed bridge. In addition, one bridge taken up at a cost of ₹ 4.14 crore in Gumla district outside DRRP co-existed with a PMGSY bridge (on DRRP) which was just 500 metres away from the approved site. Thus, sanction of these bridges were avoidable as illustrated through the following case studies:

Case Study 1

In Koderma district, a bridge under MMGSY over *Kesho* river between *Tetron and Bansodih* village was completed (sanction year 2008) in March 2014 at a cost of ₹ 4.10 crore. The Department further sanctioned (years 2014 and 2017) two additional MMGSY bridges in the downstream of the same *Kesho* river between *Tetron-Kushana* (costing ₹ 4.60 crore) and *Dasharokhurd- Parsabad* railway station (costing ₹ 4.44 crore).

During joint physical verification (28 February 2020), Audit noticed that the distance between the first two bridges (*Tetron-Bansodih* and *Tetron-Kushana*) was one km and the last two bridges (*Tetron-Kushana* and *Dasharokhurd- Parsabad* railway station) was 500 metres. These three completed bridges were providing connectivity to the same habitats of nearby locations. The following satellite picture taken by Audit from *Google Earth* using coordinates of the bridges clearly shows the adjacent bridges.



Picture 2.1: Google Earth image of Tetron-Kushana and adjoining bridges (Joint physical verification done on 28 February 2020)

Case study 2

In a span of four years (2011-14), the Department sanctioned two bridges on *Shankh* river in Raidih block of Gumla district for connecting habitats of same location under MMGSY (March 2011 at a cost of ₹ 4.14 crore) and PMGSY (June 2014 at a cost of ₹ 6.71 crore). During joint physical verification (19 November 2019), Audit noticed that the PMGSY bridge was under the DRRP, and was being utilised. The MMGSY bridge on the other hand was not under DRRP and had remained incomplete (November 2019). The distance between the two bridges is only 500 metres. The Department had incurred an expenditure of ₹ 2.20 crore on the bridge which could not be completed in more than nine years and proved unfruitful.



Picture 2.2: Incomplete MMGSY bridge and complete PMGSY bridge at a distance of about 500 m at *Khursurta* and *Bardih* in Gumla district (Joint physical verification done on 19 November 2019)



Picture 2.3 : Incomplete MMGSY bridge at *Khursurta* and *Bardih* in Gumla district from a different angle

(d) Though MMGSY was exclusively launched for rural areas, six bridges in three out of six test-checked districts were irregularly approved and constructed at a total cost of ₹ 13.35 crore in Municipal areas by the Department on the recommendations of the local MLAs (*Appendix 2.1.3*). The EEs of the concerned districts forwarded the recommendations of the MLAs to the Department for approval without mentioning that these bridges were located in

urban (Municipal) areas over which Urban Development Department (UDD) has administrative jurisdiction. Permission sought from UDD, if any, before approval of these bridges was not found on record. In response to audit query, Secretary of the Department accepted that the Scheme was only for rural areas and stated that henceforth construction of bridges under the scheme would be avoided in urban areas. Construction of bridges under MMGSY in urban areas are illustrated through the following case studies:

Case Study 3

The Department sanctioned (July 2018 at a cost of ₹ 1.13 crore) a bridge under MMGSY over an urban river in *Matkuria*, Dhanbad on the recommendation of the local MLA. During joint physical verification (27 November 2019), Audit noticed the carriage way of the bridge was obstructed (1.5 metres out of total carriage width of 5.5 metres) by pre-existing buildings in the alignment of the bridge. Thus, the bridge was not suitable for heavy vehicles and was being mainly utilised for parking purposes and as cattle sheds as shown in photographs below:



Picture 2.4: MMGSY bridge in urban area of Dhanbad city and existence of buildings in the alignment of bridge (Joint physical verification done on 27 November 2019)

Case Study 4

On the recommendation of local MLA, the Department sanctioned (September 2013) a bridge under MMGSY over *Harmu* river between *Vidyanagar-Mahavirnagar lane, road no.2, at Harmu colony* in Ranchi at a cost of ₹ 2.75 crore. During joint physical verification, Audit noticed that the location of the bridge was in a municipal area. It was further seen that there was obstruction of the river current due to unauthorised construction under the bridge compromising its safety as can be seen from the photographs below:



Picture 2.5: MMGSY bridge in urban area of Ranchi city and unauthorised construction under the bridge (Joint physical verification done on 20 March 2020)

(e) DPRs of 50 (10 per cent) out of 535 bridges were examined in the office of the CE. Of these, coordinates of the bridges were recorded in only 31 DPRs. Upon verification of these coordinates with the images of bridge sites on *Google Earth*, 20 bridges were found to have no connecting roads ahead of the approach roads. Thus, selection of these bridges without any link road was in violation of the Scheme mandate. An illustrative case study is given below.

Case Study 5

A bridge under MMGSY over *Kharkai* river between *Hudgangada* and *Dharmadiha* village in Saraikela- Kharsawan district was sanctioned (December, 2016) by the Department at a cost of ₹ 4.88 crore. The location of the bridge was not found on DRRP. Audit verified the geographical coordinates of the bridge site (22°38'14.4" N, 85°52'52.8" E) on *Google Earth* and found no connecting roads ahead of the approach roads of the bridge. This fact was confirmed during joint physical verification (7 January 2020) with the departmental engineers.



Picture 2.6: *Google Earth* image (Coordinates-22°38'14.4" N, 85°52'52.8" E)



Picture 2.7: Photograph taken during joint physical verification on 7 January 2020

(iii) The Department had not established PIU in any of the six test-checked districts for monitoring and inspection of the bridge works for reasons neither on record nor furnished to Audit. None of the six test-checked divisions maintained bridge registers while four out of six divisions did not have pile registers. The Department had also not drawn up any inspection schedule of the bridges. As a result, the Department could not monitor the works as envisaged under the Scheme to achieve the intended objective of providing connectivity through the bridges.

While accepting the facts, the Department stated (February 2021) that standard operating procedures for selection of bridges, role of consultants, preparation of DPR, execution of schemes and monitoring mechanism etc., would be prepared. The Department further added that henceforth, the DRRP of PMGSY would be taken into consideration at the time of obtaining the feasibility report of the bridges to avoid irregularities such as duplication of bridge works, selection of bridges in municipal areas, absence of connecting roads ahead of approach roads etc.

2.1.3 Construction activities

2.1.3.1 Status of bridge works

The status of bridge works in the State and sampled districts as on March 2019 is shown in **Table 2.1.1**.

Table 2.1.1 : Status of complete and incomplete bridge works in the State

Status	2001-19	2014-19 (Audit period)	
	State Position	State Position	Six test-checked districts
Total bridge works	1,881	820 (including 243 spill over works)	214
Complete	1,673	612	154
Incomplete	208	208	60

(Source: Monthly progress reports provided by the CE's office)

From **Table 2.1.1**, it can be seen that 208 bridge works were ongoing in the State as on March 2019. Of these, 169 bridges were within their stipulated dates of completion while 39 bridges were beyond the stipulated dates of completion

by two months to nine years and six months. The Department had incurred an expenditure of ₹ 144.74 crore on these 39 bridges till March 2019 without realising the intended benefits of providing connectivity to the villages/GPs/blocks.

In the test-checked districts, 154 out of 214 bridges were completed and 60 bridges were incomplete as on March 2019. Of the 154 completed bridges, 72 were completed with delays ranging between two and 75 months. Of the 60 incomplete bridges, Audit observed that in seven works in five sampled districts, delays ranged between seven and 82 months beyond their scheduled dates of completion.

2.1.3.2 Consultancy works

The Department decided (May 2015) to engage consultants for preparation of DPRs for the MMGSY bridges. The DPRs were to be prepared at the divisional level and were to be technically sanctioned by the CE. Scrutiny of records revealed the following:

(i) Empanelment of consultants

On the directions of the CE, the EE, Rural Development Special Division (RDSD), Ranchi invited (May 2015) a short notice e-tender³ for empanelment of consultants for preparation of DPRs of MMGSY bridges. In response, 11 firms participated in the tender for empanelment of which 10 firms were technically qualified. During financial evaluation (June 2015) one consultant⁴ who quoted the rate of one *per* cent of estimated cost of civil work of bridge *plus* service tax was declared the lowest bidder.

Audit observed that the CE empanelled (June 2015) eight technically qualified consultants after obtaining consent from each of them to work at the rate quoted by the lowest bidder. The CE executed agreements individually with these consultants for preparation of DPRs for the entire State and distributed the existing divisions among them. However, the periods for which these contracts would remain valid was not mentioned. Thus, these agreements remained open ended and continued till completion of Audit (March 2020).

In reply, the Department assured (February 2021) that the fresh tenders would be invited for empanelment of consultants under MMGSY and terms of engagement would be reviewed adopting the best practices.

(ii) Terms of engagements of consultants

Audit noticed that the department had not prescribed any operational guideline for engagement of consultants for implementation of the scheme. In the absence of any guideline, Audit compared the guidelines for empanelment and engagement of consultants for preparation of DPRs under PMGSY with the

³ From 11 May 2015 to 16 May 2015.

⁴ M/s Smitan Project Pvt. Ltd, Ranchi.

actual procedure followed by the Department for implementing the MMGSY. The findings are detailed in **Table 2.1.2** below:

Table 2.1.2: Comparison in empanelment of consultants

Particulars	PMGSY	MMGSY	Deficiencies noticed by Audit
Selection method	Quality cum cost based selection	Least cost method	Under PMGSY, the weightage of quality and cost was in the ratio of 80:20 whereas in MMGSY, no weightage to quality was given during selection of consultants.
Validity of period of consultancy	Three years	Not defined	Under MMGSY, validity of consultancy continued for more than four years and six months and despite unsatisfactory performance of several empanelled consultants the department only changed (August 2017 and September 2018) the allotted divisions among eight consultants without giving any opportunity to fresh consultants.
Opportunity to fresh consultants	Every six months	Not defined	
Time period for preparation of DPR	90 days	67 days	Lesser time period for preparation of DPR under MMGSY may be one of the factors for deficient preparation of DPRs as reported in paragraphs 2.1.3.2 (iv) (a), (b) and (c).
Monitoring and penal provisions	Defined	Not defined	Under PMGSY, 25 per cent of DPRs are to be fully checked at site by an independent agency, while maintenance of performance report and provision for penalty is included as deterrent measures. These provisions are absent in MMGSY.

(Source: PMGSY guideline and audit analysis of MMGSY records)

As a result of the above deficiencies in the terms of engagement of consultants for preparation of DPRs for the MMGSY bridges, Audit observed that the consultants escaped contract obligations of preparing preliminary project reports, though required. In addition, soil investigation, hydrological survey, traffic survey etc., have also not been properly undertaken as discussed in paragraphs 2.1.3.2 (iv) (a), (b) and (c). Further, the Department has not taken any step to adopt the good practices of PMGSY to strengthen the management of MMGSY and for commanding supervisory control by pressing for maintenance of performance report of consultants based on assessment criteria, review of DPRs of consultants by independent agencies etc.

In reply, the Department assured (February 2021) that the fresh tenders would be invited for empanelment of consultants under MMGSY and terms of engagement would be reviewed adopting the best practices.

(iii) Technical inputs on consultancy

As per Rule 22 of JPWD code, the CE/CE (Design) is responsible for approval of designs, drawings and specification of all structures.

Audit noticed that the Department did not have its own design cell to examine the DPRs submitted by the consultants. The CE of the Department had noted (June 2017) in the files that technical sanctions were being granted on the designs submitted by the consultants without applying necessary checks of the hydrological data, geotechnical survey and structural design of the bridges prepared by the consultants.

In the absence of technical examination by the CE, the consultants had not dug the required numbers of boreholes for soil investigations, collected and collated highest flood level (HFL) and discharge data of rivers for hydrological tests, prepared preliminary project reports or conducted traffic surveys as discussed in paragraphs 2.1.3.2 (iv) (b), (c) and (d).

In reply, the Department stated (February 2021) that independent agencies would be engaged for vetting of DPRs in the absence of design cell. However, Audit observed that the Department may compare the risks and benefits of setting up its own design cell vis-à-vis engaging another set of consultants without any departmental oversight.

(iv) Delivery of Consultancy Services

(a) Preparation of Preliminary Project Report

Indian Road Congress (IRC) 54 (SP) provides for preparation of project reports in three stages as detailed in **Table 2.1.3:**

Table 2.1.3: Stages of preparation of project reports

Stages	Particulars	Purpose
One	Prefeasibility report	for identification of two to four sites for feasibility
Two	Preliminary project report	for taking decision on best suitable site, approach alignment, design parameters including type of bridge and span arrangement (by analysing various factors such as traffic survey and analysis, preliminary design, project cost estimates, economic evaluation etc.)
Three	Detailed project report	for finalisation of alignment and bridge sites, detailed investigations are to be carried out

(Source: Provisions of Indian Road Congress)

As per departmental order (June 2015) for engagement of consultants, payments were to be made in three stages as detailed in **Table 2.1.4.**

Table 2.1.4: Stages of submission and payment schedule to consultant

Submission (within days)	Payment schedule	Payment (per cent)
Within seven days, site mobilisation including inception report and after 15 days PPR	On the approval of PPR	20
DPR after 45 days of submission of PPR	Upon administrative approval of the DPR	70
-	On the layout of bridge	10

(Source: Terms of reference for empanelment of consultants)

Audit examined 50 payment orders in the office of the CE in respect of consultancy fees paid to eight consultants for preparation of 182 DPRs during

2014-19. The consultants had submitted these DPRs to 23 divisions for approval.

It was noticed that the CE paid ₹ 8.38 crore (90 per cent of consultancy fee) upfront (in one lump) to the consultants after approving the DPRs instead of making stage-wise payments for PPRs and DPRs as stipulated in the payment schedule. While making payments, the CE did not ensure submission of PPRs by the consultants in violation of terms of engagement of the consultants.

Examination of 57 DPRs in the six test-checked districts revealed that the consultants had not submitted PPRs in 55 cases⁵ while in one case in Pakur district, the PPR, though submitted with the DPR on the same day, was not approved. This confirmed the fact that PPRs were not submitted by the consultants for approval before preparation of the DPRs. In addition, the consultants had not done analysis of traffic census data in any of the 57 DPRs though mandated under clause 5.3.2 of IRC 54 (SP) for determining the basic design parameters such as number of lanes required, the approach gradient, need for central verges etc.

Non-submission and non-approval of the PPRs resulted in excess payment of ₹ 1.68 crore (20 per cent of consultancy fee).

In reply, the Department stated (February 2021) that only after ensuring approval of PPR, the earmarked 20 per cent of consultancy fee would be released.

(b) Soil analysis and bridge design by consultants

Clause 2402.1 and 2403 of MORTH Specifications for Road and Bridge works provides that sub-soil investigation (Geo-Technical Investigation) shall be done for the entire length of the bridge. Boreholes shall be dug at the location of each pier, abutment, and additionally two boreholes (minimum) in the approaches on either side. The depth of boreholes shall be below the proposed foundation level by at least one and half times the width of the foundation.

In six test-checked districts, out of 57 sampled bridge works, the consultants dug only 336 boreholes against the requirement of 510 in 42 bridge works. This resulted in short boring by 174 numbers which ranged between two and 15 in these 42 bridges.

Further, in five of these bridges where boreholes were dug, digging were not carried up to the desired depth (1.5 times of the foundation width). The shortages in the explored depth ranged between 70 centimetres and 10 metres. Hence, verification of sub-soil profile through digging boreholes for proposing the required foundation of bridges in respect of these DPRs was not ensured. As a result, eight bridges out of these 42 bridge works were found fully or partly damaged. The sub-soil profile under each of these foundations were either not

⁵ Out of two cases, in one case in Pakur district, PPRs and DPRs were submitted on same date. Further, instead of studying alternative sites only one site was studied in both the cases.

investigated or investigated up to the required depth. Hence, preparation of DPR without ascertaining the exact foundation levels of the piers/abutments had caused foundation failures and damages to the bridges.

It was further noticed that IRC and the approved DPRs stipulated confirmatory boring before taking up construction work. However, the requirement was not included in the BOQ. Resultantly, the opportunity to examine the sub-soil before commencement of work was lost. Some impacts of these deficiencies are illustrated through the case studies below:

Case Study 6

In Gumla district, a bridge under MMGSY over *Charki* river between *Natwal-Dina Road*, completed in May 2012 at a cost of ₹ 1.16 crore, collapsed in February 2017. Audit noticed that in the DPR of the bridge, open foundation was provided for two abutments and five piers of the bridge on the basis of soil investigation of only four boreholes against the requirement of nine. The depth of these boreholes which ranged between 0.95 metres and 1.38 metres were also short. After collapse of the bridge, the enquiry committee noticed (August 2017) that the river bed was sandy and river water was flowing below the four foundations. As a result, soil below the foundation scoured and the bridge collapsed. Thus, at the time of designing the bridge, nature of soil was not properly investigated and provision of open foundation which was not suitable for sandy soil was made in the DPR.



Picture 2.8: Photograph of collapsed bridge over *Charki* river between *Natwal-Dina Road*.)

Case Study 7

A bridge under MMGSY over *South Koel* river between *Balkhatanga-Lorengo road* in Sisai block of Gumla district was completed in September 2010 at a cost of ₹ 2.95 crore. The bridge collapsed in July 2017 as four piers and five deck slabs were completely washed away due to heavy flow of water in the river. The enquiry committee reported (August 2017) excessive flow

of water as the *prima facie* cause of the damage. Audit noticed that in the DPR of the bridge, open foundations were provided for two abutments and nine piers of the bridge on the basis of soil investigation done in only three boreholes against the requirement of 13. Thus, designing of foundation type was done without conducting soil investigation as required.



Picture 2.9: Photograph of collapsed bridge over *South Koel* river between *Balkhatanga-Lorengo* road in Sisai block

Case study 8

In Gumla district, a bridge under MMGSY over *Sankh* river between *Mariyam toli-Sarnatoli* in Raidih block was completed in March 2015 at a cost of ₹ 3.89 crore. The bridge was damaged in July 2017 as two piers sank and three slabs tilted. The enquiry committee reported (August 2017) that the *prima facie* cause of the damage was excessive sand excavation. Audit noticed that in the DPR of the bridge, open foundations were provided for two abutments and 19 piers of the bridge on the basis of soil investigation done in only four boreholes against the requirement of 23. Thus, designing of foundations were not backed by required soil investigation as stipulated by MORTH.



Picture 2.10: Photograph of damaged bridge over *Sankh* river between *Mariyam toli-Sarnatoli* in Raidih block

As a result of deficiencies in soil investigation, it was also noticed that changes were made in foundations in eight out of 57 sampled bridges in four test-checked districts after commencement of work. This increased the cost of construction (by ₹ 8.77 crore in five cases) and delayed the execution of works (ranging between three and 58 months).

In reply, the Department stated (February 2021) that directions have been issued to the consultants and the EEs for ensuring sub-soil investigation through digging boreholes at each and every point of piers and abutments. The Department further stated that it would be the duty of the EEs to ensure that confirmatory borings are done by the contractors. The Department also issued (November 2020) a circular in this regard. However, the Department did not inform Audit about the action taken, if any, against the defaulting consultants.

(c) Hydrological reporting by consultants

As per clause 101.1 of IRC 5, a high level (HL) bridge is a bridge which carries the roadway above the HFL⁶ of the channel. Clause 103 of IRC 5 further provides that the design discharge, for which the waterway of the bridge is to be designed, shall be based on maximum flood discharge of 50 years return cycle. In case where the requisite information is not available, the design discharge shall be the maximum estimated discharge determined by consideration of empirical formula method, area velocity method or any other rational method.

Examination of 57 DPRs of bridge works across rivers/*nallas* in sampled districts revealed that data of maximum flood discharge for 50 years return cycle were not available with the divisions for any of the rivers/*nallas*. The consultants adopted the design discharge of bridges by taking highest value by comparing the design discharge arrived at by three methods (area velocity method, empirical formula method and rational method). Audit observed that different consultants had taken different values of catchment areas of the same river to work out the design discharges and the CE had given TS to all these designs. This resulted in variations in design discharges of the same rivers as shown in **Table 2.1.5**:

Table 2.1.5: Variations in design discharges in DPRs of three rivers

Name of bridge	Block/district	River	Year of construction	Cost of bridge (in crore)	Design discharge (Cumecs ⁷)	Location
Kechki Awsane village (collapsed)	Chainpur/Palamu	North Koel	October 2008	5.49	6,603.15	Same location (New bridge constructed after collapse of old bridge)
Kechki Awsane village (New)			Ongoing (March 2020)	8.86	8,738.00	
Jolo Murkunda (collapsed)	Basia/Gumla	South Koel	July 2010	5.22	6,466.00	At a distance of nine metres, the new bridge was constructed after collapse of old bridge
Jolo Murkunda (New)			July 2019	7.75	7,116.00	
Nawdih-Kaira (New)	Satgawan/Koderma	Sakri	Ongoing (March 2020)	9.58	4,686.93	Basodih-Marchoi bridge was two km down-stream of Nawdih Kaira bridge
Basodih- Marchoi (one pier sank)			July 2010	8.49	3,116.00	

(Source: Hydrological data available in the DPRs of the concerned bridges)

⁶ Highest flood level is the level of the highest flood ever recorded or the calculated level for the design discharge.

⁷ Cumecs is Cubic metre per second (a unit for design discharge of river flow).

Audit analysis revealed the following:

- **Bridges on North Koel River:** In Palamu district, hydrological data of the bridge across *Kechki Awsane* village mentioned in DPRs revealed that the old bridge (collapsed on 23 September 2011) was constructed by adopting design discharge of 6603.15 cumecs (based on empirical formula), HFL at RL 95.607 metres and wearing coat level at RL 99.657 metres. The Department appointed (April 2012) BIT Mesra for investigation of the cause of damage. The team reported (October 2013) that failure of the bridge was due to the fact that (i) high flood water had flown about 60 cm above the deck slab of the bridge which caused enormous horizontal thrust on the beams and slabs; (ii) water should never flow over beam and slab of HL bridge because normally it is not designed for horizontal thrust; and (iii) due to heavy rain at the time of collapse, the actual flood level surpassed the 100 years period i.e., 8,036 cumecs.

Audit observed that the EE, RDSB Palamu took up (June 2018) construction of a new bridge at the same site after dismantling the old collapsed bridge by adopting design discharge of 8,738 cumecs and HFL at RL 97.558 metres.

Audit, however, observed that the HFL of the new bridge should have been at RL 100.257 metres (wearing coat level at RL 99.657 +0.6 metres) as at the time of collapse of old bridge, the flood water had surpassed 60 cm above deck-slab/formation level. This resulted in reduced HFL by 2.699 metres (RL 100.257 metres- RL 97.558 metres). Audit further observed that the main reason for reduction of HFL was suppression of design discharge (from actual 9,244 cumecs as worked out by Audit to 8,738 cumecs) by another consultant (by reducing the catchment area from 5,750 square km to 3419.17 square km for the same river) which was derived through empirical formula. Further, length of the new bridge was also reduced from 309.18 metres (old bridge) to 292.36 metres which reduced the linear waterway⁸ of the river.

Thus, the structural safety of the new bridge is doubtful and is fraught with the risk of collapse if subjected to the highest flood or maximum discharge of the river. Till date of audit (March 2020), expenditure of ₹ 2.32 crore was incurred on construction of the new bridge.

- **Bridges on South Koel River:** In Gumla district, after collapse (August 2010) of an old bridge, a new bridge was constructed (July 2019) at a distance of nine metres from the old collapsed bridge.

Scrutiny of design discharge recorded in DPR of the old bridge revealed that the consultant had reported maximum value of design discharge of 6,466 cumecs through empirical formula method using catchment area of 2,988 square km. In the case of the new bridge, another consultant reported catchment area as 3,179.90 square km for the same river and worked out maximum design discharge of 7,116 cumecs through area velocity method.

⁸ Linear waterway of a bridge is the width of the waterway between the extreme edges of water surface at the highest flood level measured at right angles to the abutment faces.

Had catchment area for the old bridge been accurately calculated (3179.79 sq. km), the design discharge would have been 6,776 cumecs instead of 6,466 cumecs. During joint physical verification, it was also noticed that height of deck slab of the new bridge had been increased by two metres (approximately) in comparison to the old bridge. Thus, the hydrological data analysis by the consultants' to arrive at the bridge designs cannot be relied upon without investigation by an expert team.

- **Bridges on Sakri River:** In Koderma district, pier 8 of a bridge (costing ₹ 8.49 crore) across Sakri river for connecting *Basodih- Marchoi*⁹ sank (August 2014) four years after its construction (July 2010). The Department again took up (August 2019) construction of another bridge for connecting *Nawdih-Kaira* in the upstream of the *Basodih-Marchoi* bridge at a distance of two km.

As per DPRs, the design discharge for *Basodih- Marchoi* bridge (3,118 cumecs) was less than that for bridge (4686.93 cumecs). The decrease in design discharge in the downstream of *Nawdih-Kaira* bridge without any partition of stream from the river was not possible. Thus, the design discharge was not realistic.

As per IRC, a bridge is designed considering the maximum flood discharge of 50 years' return cycle. However, significant variations in the design discharges of the above six bridges in a span of 12 years raises doubt on their reliability. As a result, the existing bridge structures based on unreliable design discharge are fraught with risk of damage/collapse and needs investigation by an expert team.


In reply, the Department stated (February 2021) that the consultants have been directed to recalculate the hydrological reporting in respect of North Koel river. Further, directions have also been issued to the consultants for meticulously conducting hydrological surveys.

(d) Designing approach roads of bridge

Clause 120.1 of the IRC-5 provides that the approach roads on both sides of the bridge should be straight for a minimum length of 15 metres which shall be suitably increased, where necessary, to provide for the minimum sight distance for the design speed. Further, the width of approaches should be equal to the carriage width of bridge (i.e. 7.5 metres).

In six test checked districts, sharp curves (up to 90 degree) at the entry/exit point of 16 bridges and shorter width (3.75 metres to 4.1 metres) of approaches in comparison to width of bridges in 28 bridge works were found. These design faults made the areas accident prone in the absence of clear vision and also slowdown in traffic while entering and exiting the bridges.

⁹ 24 degree 44 minutes and 31 second North and 85 degree 48 minutes and 04 second east.



In reply, the Department stated (February 2021) that due to involvement of private land in approaches it was not possible to give straight approach roads and these limitations were mitigated through moderate curve and curve protection works. The reply was not factually correct as the approach roads were almost at right angles as could be seen in the photographs above taken during joint physical verification with the auditees in violation to IRC provisions of road safety. Further, availability of required land was not ensured before taking up the work as per rule.

(e) Estimation work by consultants

Steel is used in bridge work in foundation, sub-structure, superstructure, railing work, wearing coat work and RCC concrete work in approach slab. In pile foundation, wherever required, additional steel in form of steel linear is also required.

In the schedule of rate (SOR), extra provision of five *per cent* for laps and wastage of steel is included in item rates for steel reinforcement in foundation, sub-structure, superstructure and steel linear items.

In the six test-checked districts, scrutiny of 32 DPRs revealed that the consultants, while estimating the requirement of steel for the bridge works, added extra provision of steel of 324.34 MT at the rate of five *per cent* for the above items of work though these were already included in the SOR. Thus, the estimation of requirement of steel was incorrect and inflated the bill of quantity (BOQ) and agreement value for these four items.

During the course of execution of these 32 bridges, 7,911.17 MT steel was booked as consumption on these four items as noticed from MBs of these works. This included 383.76 MT for laps and wastages on which excess payment of ₹ 2.39 crore was made. These payments stand recoverable from the consultants who prepared incorrect estimates and the contractors who received undue benefit. The EEs of all test checked districts accepted (between November 2019

and March 2020) the fact of excess provision of steel in the DPRs and BOQs and stated that recurrence of this would be avoided in future.

In reply, the Department stated (February 2021) that corrective steps in estimation as well as payment have been taken in this regard to rectify the excess provisions of steel in laps and wastages. However, the reply was not backed by any documentary evidence.

2.1.3.3 Tender and Agreement

(i) Allotment of multiple bridge works to contractors

According to Rule 16 of the “Revised Enlistment of Contractors (REC) Rules, 1992”, a contractor will generally be allotted one work at a time. Even if they are valid and lowest tenderer in other bids, until and unless they complete the work allotted to them or the progress of the allotted work is at least up to 75 per cent, other works would not be allotted.

During 2014-19, 571 bridge works were tendered in the State. Of these, 57 bridge works with a total agreement value ₹ 251.41 crore were awarded to 13 contractors with each contractor getting two to seven works.

Audit observed from scrutiny of bridge/tender files in the office of the CE that at the time of allotment of works to these contractors, the progress of their earlier allotted works were less than 75 per cent and ranged between zero and 65 per cent. Further, 22 of these 57 bridge works having a total agreement value of ₹ 115.89 crore were awarded to seven contractors on the same day.

As a result of allotment of multiple works to contractors in violation of REC Rules, 13 contractors delayed completion of 26 works ranging from one to 25 months while five works remained incomplete beyond their stipulated dates of completion (ranging from 13 days to 22 months).

In reply, the Department stated (February 2021) that tenders were decided in light of departmental circulars issued from time to time. However, specific replies to the audit observation were not furnished.

(ii) Ambiguity in tender and agreement documents

As per Rule 169 of JPWD Code 2012, standard forms of contract should be adopted and such standard forms of contract will be prescribed by the Department in consultation with Law and Finance departments.

In six sampled districts, scrutiny of standard bidding documents (SBD) of MMGSY and agreement papers of 57 sampled bridge works revealed discrepancies as detailed in **Table 2.1.6:**

Table 2.1.6 - Changes in provisions in tender documents of MMGSY during 2014-19

Period	Defect liability period	Validity of performance security	Insurance of bridge	Insurance of Works, plants, equipment etc.
Up to 2011-12	Six months from date of completion	45 days after the end of defect liability period	10 years from date of completion of work	From start of work to end of defect liability period
2012-13 to 2014-15	Five years from date of completion		Removed	Removed
2015-16 to 2018-19	Two years from date of completion		Removed	Removed

(Source: Tender documents of MMGSY)

Changes in the defect liability period (DLP) and insurance clause, as seen from the table above, was made by the Department without consultation with Law and Finance departments in violation of JPWD code.

Further, the Principal Secretary, RWD instructed (August 2014) that SBD of Road Construction Department (RCD) be adopted by the RWD. Examination of files in the Department revealed that SBD of RCD has five important clauses but, except for inclusion of DLP in a truncated form (reduced by one year) in SBD of MMGSY, all other clauses were not factored in. Thus, SBD of MMGSY provided undue benefit to the contractors in the absence of these four clauses and reduced DLP.

Rule 169 of the code *ibid*, stipulates that the terms of the contract must be precise and definite and there must be no room for ambiguity or misconstruction. As per instructions to bidder in notice inviting tender of MMGSY, the agreement was executed on F₂ form (a fixed price contract) and tender document (SBD) was made part of the agreement.

Audit observed that clause 16 of F₂ form stipulates release of security deposits six months after completion of work whereas clause 30.1 of SBD envisage that the performance security is to be released after two years and 45 days from date of completion of the work. Thus, contradictions in the contract documents created ambiguity in release of security deposit.

As a result, five test-checked divisions (except Koderma) provided undue benefit to eight contractors by refunding performance security of ₹ 1.99 crore before the end of DLP in nine works while in five test-checked divisions (except Gumla) performance security of ₹ 3.12 crore lapsed before the end of DLP in 10 works.

In reply, the Department stated (February 2021) that instructions were issued to the EEs for making SBD as part of F₂ agreement and to hold the performance security of contractors for at least 45 days from date of DLP.

Audit observed that instead of pick and choose between SBD and F₂ documents, the Department should adopt a standard format for agreements with contractors duly vetted by the Law and Finance department.

Case Study 9

A bridge over *Bansloi* river completed (15 June 2015) at a cost of ₹ 5.98 crore for connecting *Chandalmara-Ghatchhora* in Pakur district collapsed (30 September 2019) within five years of its completion (discussed in **paragraph 2.1.3.4 (i)**). As per SBD, DLP of the bridge was five years and accordingly, the performance security should have been valid up to 20 July 2020 (45 days after the end of DLP).

At the time of agreement with the contractor, the EE irregularly reduced the DLP (vide clause 48 of agreement) to six months and consequently, the validity of performance security (clause 39.1) was reduced from five years and 45 days to six months.

Resultantly, the performance security of ₹ 30 lakh was refunded to the contractor in December 2015. Had DLP and validity of performance security not been reduced, the contractor would have been legally bound to reconstruct the bridge at his cost. In addition, the Department would have also been in a position to forfeit the security.

(iii) Verification of performance security given with tender

As per Rule 172 of JPWD code 2012, securities furnished by the successful agency should be verified within the shortest possible time from the issuing authorities.

Audit scrutiny of the securities furnished by the contractors for fulfilment of the contract obligations revealed that in four incomplete works under three divisions (Gumla, Pakur and Saraikella), performance securities of ₹ 92.78 lakh were not verified (March 2020) by the concerned EEs from the issuing authorities. Thus, the authenticity of these securities could not be ascertained.

In reply, the Department stated (February 2021) that instructions have been issued to the EEs for verification of performance security from the issuing authorities.

2.1.3.4 Construction of bridges

In the six test-checked districts, 13 bridges constructed between February 2007 and August 2016 at a cost of ₹ 67.39 crore was damaged/collapsed during 2014-19 (between August 2014 and September 2019) due to sub-standard bridge works.

As per inquiry reports (submitted between January 2016 and December 2019) of the Department, the main reasons for the collapse were crossing of flooded water over designed HFL, excessive sand excavation near foundation, scouring below foundation, non-embedment of piles in soft/hard rock and weak joints between piles and pile cap, etc.

Keeping in view the various reasons of collapse, damages to the bridge works and provisions of IRC, Audit examined 57 bridge works in detail and noticed

execution of sub-standard works of ₹ 52.07 crore in six bridges. The audit findings in this regard are discussed below:

(i) Construction of bridge over Bansloi river in Pakur district

In Pakur, a 13 span bridge across *Bansloi river*, constructed (June 2015) at a cost of ₹ 5.98 crore for connecting *Chandalmara and Ghatchhora* collapsed on 30 September 2019. The Committee headed by CE reported (December 2019) that pier P10 along with two slabs (between P9-P10 and P10-P11) had dislodged and fallen down (shown in photograph below) due to execution of shorter depth of pile foundation than actually envisaged in the DPR, inferior reinforcement in pile and sand excavation near bridge.



Picture 2.13: Damaged spans of bridge over Bansloi river in Chandalmara in Pakur district

The conclusions of the Committee were based on the following facts:

- a) Length of one of the exposed piles of P10 was only 4.7 metres but the length recorded in the MB for this pile was 10.96 metres.
- b) As per bridge design, the pile cap¹⁰ and pile shall be below the river bed. However, the piles (1-1.5 metres) of other standing piers were visible below the pile cap. The committee attributed this fault to sand excavation.
- c) Instead of 25 numbers of vertical reinforcement (recorded in MB), only 24 numbers of vertical reinforcement was found in the exposed pile of P10.

Audit also conducted (23 January 2020) joint physical verification with the EE, RDSB Pakur and noticed the following deficiencies:

- Construction of shorter length of shaft by 2.2 metres to 2.76 metres and pile cap by 0.2 metres to 0.3 metres which resulted in exposure of piles of the standing piers (P6, P8 and P9). Had the shaft and pile cap been constructed as envisaged in the approved DPR, these piles would have been below river bed level and would not be exposed. The EE agreed to the audit findings.

¹⁰ A pile cap is a thick concrete mat that rests on concrete or timber piles that have been driven into soft or unstable ground to provide a suitable stable foundation.

- Utilisation of unapproved specifications of steel¹¹ in bridge foundation and brick soling under exposed pile cap of P9.
- The bridge was designed for socketing of pile (by 1.4 metres) in hard rock layer and bridge structure was protected against the scour in upper layer. The Committee had reported that length of pile was shorter than the design depth. As a result, socketing of pile in hard rock was not done by the contractor. Thus, failure of the EE to ensure socketing of piles to the desired depth by the contractor was instrumental in the damage of the bridge.

Thus, the fundamental reasons for damage of the bridge were non-socketing of pile in rock layer due to shorter depth of pile foundation, construction of shorter length of shaft and utilisation of inferior quality steel. This resulted in sub-standard execution and expenditure of ₹ 5.98 crore proved wasteful.

The Department agreed (February 2021) to the points raised in audit and stated that this bridge needed redesigning and the EE was instructed to prepare a fresh DPR through the empanelled consultant. It was further stated that the contractor had given an undertaking to complete the bridge work at his own cost.

(ii) Construction of bridge over Khatti river in Godda district

In Godda, a six span bridge across *Khatti river* costing ₹ 4.40 crore was constructed (March 2016) for connecting *Kanhai Pakaria* village and *Karra* village. Audit noticed that a span of the bridge was damaged (December 2018) when two loaded trucks were passing over it.



Picture 2.14: Damaged span of bridge over Korka to Pakaria road in Pathargama block of Godda district (Photo taken from files of the division)

Scrutiny of image taken (8 August 2019) from *Google Earth* and report of the Superintendent Engineer revealed that the broken portion of the bridge (deck slab and girder) was actually located between Pier 4 and Pier 5 but the Committee headed by CE reported (December 2018) that the broken portion of

¹¹ Utilisation of local brand STAR STEEL, CS POWER instead of approved steel of SAIL, TATA STEEL etc.

bridge was between Pier 1 and Pier 2 (the other end). The Committee stated that the damage was due to inferior quality of concrete work in the girder.

Audit noticed design fault in the DPR. As per the DPR, the Pier piles were designed for socketing to 0.6 metres inside the rock layers for resistance. However, the pile foundation of Pier 5 was designed to terminate in soil layer which was 1.973 metres above rock level while the other piers were to be socketed to the desired depth.

Due to non-socketing of pile of Pier 5 in rock layer during construction of the bridge, the possibility of sinking of the pile due to the load of two trucks cannot be ruled out.

Instead of examining and reporting the real cause of damage to the bridge, the CE reported damage to the girder over pier P1 and pier P2 as the main cause of collapse of the bridge. The main aim of misreporting was to conceal the fact that the pile of Pier 5 was not designed to be socketed to the desired depth which might have been instrumental in the sinking of Pier 5 and collapse of the bridge and needs further investigation.

The Department stated (February 2021) that the damaged portion of the bridge have now been reconstructed by the contractor and that the EE, AE and JE were suspended and the contractor blacklisted.

(iii) Construction of bridge over Damodar river in Dhanbad

In Dhanbad district, a bridge *across Damodar river* for connecting *Gansadih-Suyadih road* was taken up (March 2009) at a cost of ₹ 4.41 crore on turnkey basis for completion by November 2010. After incurring expenditure of ₹ 1.64 crore, the contractor filed (March 2012) a pleader notice to the EE to make available private land which was required for construction of one abutment (A1), approach slab and approach road of the bridge. The contractor was relieved (July 2012) from the contract as the private land could not be acquired.

Audit observed from the communication (September 2012 and December 2016) between the EE and the CE that the requirement of private land had arisen due to the fact that the bridge site, approved (January 2010) in the General Arrangement Drawing (GAD) submitted by the contractor, was changed to 730 metres upstream by the contractor. It was noticed that the CE accorded (January 2010) technical sanction to the GAD of the contractor subject to verification of all data submitted by the contractor. However, the EE neither ensured that construction was taken up at the approved bridge site nor reported the change in site of the bridge till the matter surfaced. There was also no evidence that the EE had verified any data submitted by the contractor.

After three years of stoppage of work, Birla Institute of Technology, Mesra, Ranchi, on the instructions of the CE, investigated (July 2015) the bridge work

and reported (January 2016) execution of substandard works in abutments¹² and recommended jacketing with cement concrete. A revised DPR valued at ₹ 7.44 crore (inclusive of earlier work of ₹ 1.64 crore) was prepared by the consultant and technically sanctioned (March 2016) by the CE.

In the revised DPR, the consultant increased the length of the bridge by 15 metres (from 256.72 metres to 271.72 metres) and recommended abandoning the existing abutment (A2) as river water flows beyond it during the rainy season. The consultant also suggested dismantling of the existing abutment (A1) and pier shaft (2.5 metres from upper side) of existing piers- P4 to P8 for removal of sub-standard works. Meanwhile (June 2015), the Circle Officer, Dhanbad granted no objection certificate for construction of approach road on plot number 640 but no clearance was given for plot number 963 on which abutment (A1) and approach slab was to be constructed.

Upon fresh tendering (February 2017), the Department allotted (May 2017) the balance bridge work at ₹ 4.89 crore to the same contractor who had executed substandard works earlier. The work was to be completed by November 2018. Scrutiny of MB revealed that the contractor again executed substandard works in the superstructure where four deck slabs over piers- P4 to P8 was constructed without dismantling 2.5 metres from the upper side of the shafts. Till date of audit (March 2020), the work was incomplete as shown in the photograph below:



Picture 2.15: Partly constructed substructure P9, P11, old A2 (to be dismantled) and under construction A2 in bridge over Damodar river between *Gansadih-Suyiadih* road in Dhanbad

Thus, the Department failed to provide connectivity through the bridge after more than 11 years of commencement of work due to change in work site, execution of substandard works, delayed resumption of stalled works etc. This also led to cost escalation of ₹ 2.12 crore besides compromising the structural stability of the bridge.

The Department accepted (February 2021) the facts and stated that no objection certificate from the concerned Circle Officer was obtained and the work was under progress.

¹² A bridge abutment is a structure which connects the deck of a bridge to the ground, at the ends of a bridge span, helping support its weight both horizontally and vertically.

(iv) Construction of bridge over Khudia river in Dhanbad district

In a bridge work completed (December 2016) at a cost of ₹ 6.76 crore *over Khudia river between Baidyanathpur and Nutan Gaon under Nirsa block* in Dhanbad, 119.04 MT steel was required as per bar-bending schedule for construction of eight deck slabs.

Audit observed that the consultant provided 69.98 MT steel in the DPR against the requirement of 119.04 MT due to incorrect estimation. This deficiency remained undetected and TS was granted. Even during execution, no corrective action was taken to recheck the requirement.

Consequently, only 73.18 MT steel was shown utilised in MB against the required quantity of 119.04 MT. Thus, use of lesser quantity steel in superstructure work resulted in substandard work and compromised the strength of the bridge.

The Department agreed (February 2021) that there was mistake in estimation of steel in foundation and superstructure. However, the DPR was neither corrected/ revised nor the quantity of steel in superstructure were properly measured and recorded.

(v) Construction of bridge over Kans river in Gumla district

A seven span bridge *across Kans River in Sisai block* at Gumla was completed in June 2018 at a cost of ₹ 6.61 crore. Audit scrutiny of DPR of the bridge revealed that in the approved (March 2016) General Arrangement Drawing (GAD), the consultant had proposed open foundation for all the eight foundations (six piers and two abutments). During execution of work, the EE, RDSD, Gumla reported change in soil strata and consequently, the CE approved (November 2017) the change in foundations of Pier 3 and Pier 4 from open to pile foundation through a letter without any revised GAD.

Scrutiny of the bridge file in the office of the EE, RDSD, Gumla revealed that the consultant submitted (undated) a revised GAD recommending pile foundation for three piers (P1, P2, and P3).

Audit observed that open foundations were made for Pier 1 and Pier 2 instead of pile foundations and pile foundation for Pier 4 instead of open foundation in contravention of the recommendation of the consultant.

Further, the foundation depth of two piers (P1 and P2) was reduced (by 4.2 metres for P1 and 1.9 metres for P2). It was also noticed from the initial sub-soil investigation report that the executed foundation depth of P1 and P2 were terminated in soil. The foundation of these two piers was also above the maximum scour depth. The termination of foundation in soil for P2 and above scour level for both piers is against clause 705.2 of IRC-78, which states that the minimum depth of open foundation in soil shall be up to stratum having safe bearing capacity but not less than 2.0 metres below the scour level.

Thus, inter-change of foundation type of the piers of the bridge in contravention of the design of consultant besides having shorter depth than required is fraught

with the risk of collapse/damage of the bridge in the event of maximum design discharge of water or maximum load.

The Department stated (February 2021) that foundation type of the concerned work required changes during execution as per site requirement and in the interest of safety of the bridge. The reply was not convincing as the Department neither approved any GAD before taking up the work as per actual site condition nor followed the GAD submitted by the consultant.

(vi) Construction of bridge over Sakri river in Koderma district

In Koderma district, construction of a 32 span bridge across Sakri river was taken up (March 2012) at a cost ₹ 20.88 crore for providing connectivity between *Ghorsimar* and *Modideeh* path. The bridge was completed (October 2016) after incurring expenditure of ₹ 20.52 crore. The consultant provisioned 136 piles (four piles in each pier and six piles in each abutment) in foundation works of the 31 piers (length of each pile 25 metres) and two abutments (length of each pile 27 metres).

During inspection (January 2013) of the bridge work by SE, the EE reported about absence of rock strata till design depth. The SE instructed that casting of pile should be done after inserting in hard rock. Scrutiny of MB revealed that in 15 piles of three piers (P1, P2 and P10) and two abutments (A1 and A2), the depth of piles was shorter (ranging between one metre and 14.94 metres) than the design depth (25 metres for pier and 27 metres for abutments). Thus, socketing of piles in hard rock strata in these cases was not ensured since piling was not done even up to design depth.

Audit also noticed that the depth of pile number 3 of P14 and P15 was 27.03 metres. But, RCC work (up to 27.03 metres) in these two piles was done after providing vertical reinforcement (providing steel bars) measuring 19.95 metres for P14 and 14.80 metres for P15. This resulted in less vertical reinforcement (7.08 metres in P14 and 12.23 metres P15) in these two piles.

As a result of non-socketing of piles to the desired depth and shorter vertical reinforcement (in piles), the work was substandard and compromised the strength of the bridge which might collapse or get damaged in the event of higher load or maximum design discharge.

The Department stated (February 2021) that the work was executed as per site condition and there was mistake in recording length of vertical reinforcement in MB. Audit observed that the DPR was not revised post facto and recommended that the depth and vertical reinforcement of piles may be checked using sonic integrity test as was done while examining the reasons for collapsed bridges in Palamu.

2.1.3.5. Excess payments to contractors

(i) In Dhanbad district, scrutiny of MB and joint physical verification (November 2019) of the incomplete bridge on Damodar river at *Gansadih-Suyadih* path revealed that out of total nine spans recorded in MB, only eight

spans were actually found constructed at site. Thus, due to recording of consumption of steel (14.965 MT) and RCC works (83.98 cubic metre) in superstructure for one span (P5-P6) twice in MB, excess payment of ₹ 13.12 lakh was made to the contractor which stands recoverable.

(ii) In Gumla and Koderma districts, scrutiny of MBs of two bridge works revealed that excess quantity of steel reinforcement work (42.69 MT) for substructure and superstructure works in two bridges was brought forward from detailed measurement (197.56 MT) to abstract measurement MB (240.25 MT). This resulted in excess payment of ₹ 28.91 lakh to the contractors which stands recoverable.

In reply, the Department stated (February 2021) that recovery of excess payments have been made in respect of Dhanbad. However, no replies were furnished in respect of the excess payments in Gumla and Koderma.

2.1.3.6 Short levy of compensation

As per clause 2 of F₂ form of contract, the time allowed for carrying out the work should be strictly observed by the contractor. The contractor shall pay as compensation an amount equal to 0.5 *per cent* of the estimated cost of the whole work for every day that the work remains un-commenced or unfinished after the stipulated date and the entire amount of compensation to be paid under the provisions of the clause shall not exceed 10 *per cent*.

In six sampled districts, the EEs levied and deducted compensation of ₹ 2.62 crore from the contractor's bills for delayed execution of works (ranging between six months and 57 months) against leviable amount of ₹ 6.83 crore in 13 out of 57 test-checked works in violation of the aforesaid provision. This resulted in short levy of compensation of ₹ 4.21 crore besides extending undue benefit to the contractors.

The Department neither explained the reasons for non-enforcement of concerned agreement clause for delayed completion of works nor recovered the balance compensation amounts as pointed out by Audit.

2.1.4 Post execution maintenance of bridges

IRC-SP 18 manual for bridge maintenance and inspection requires maintenance of bridge register by the concerned Works Division in which details of different structure of bridges (foundation, substructure and superstructure) and annual inspection report by engineer for their special areas of attention are required to be entered.

The minimum useful life of bridges is about 30 years. The Department had constructed 1,673 bridges during 2002-19 under MMGSY. However, no funds were provided for repair and maintenance work of these bridges during 2014-19. On the contrary, under PMGSY, the Department provides around 2.4 *per cent* of the cost of the bridge for repair and maintenance works. Though both the schemes which involves construction of bridges are managed by the same Department, there is no uniformity in implementing these two schemes.


Further, none of the test-checked divisions maintained bridge register, though required.

To ascertain the physical conditions of the bridges arising from absence of repair and maintenance work by the Department, Audit conducted joint physical verification of 38 (20 complete and 18 incomplete) out of 57 sampled bridges between November 2019 and March 2020 with the engineers of the six test-checked divisions. The physical damages noticed in respect of these 20 completed bridges (*Appendix 2.1.4*) are as under (also shown in photographs below):

- six bridges required urgent repair and maintenance due to scouring in foundation;
- in four bridges, wear and tear in expansion joints and wearing coat were noticed;
- in two bridges, cracks in RCC works of approach slab were found;
- elastomeric bearing of one bridge was damaged;
- eight bridges have damaged approach roads or flanks at the entry/exit points which makes them accidents prone.



Picture 2.16: Washed away approach in the flank near approach slab in bridge across Amanat river between Saraiya-Jhalkhandi, block Panki of Palamu district



Picture 2.17: Pile cap visible due to scouring in bridge foundation in bridge across Sakri river between Marchoi and Basodih, block Satgawan of Koderma district



Picture 2.18: Absence of expansion joints in bridge across Swarnrekha river between Khokro-Karkidih road in Ichagarh block of Saraikela district



Picture 2.19: Broken slab in footpath in bridge across Swarnrekha river between Khokro-Karkidih road in Ichagarh block of Saraikela district

In reply, the Department stated (February 2021) that instructions have been issued to the EEs to conduct a survey of completed bridges for ascertaining the requirement of repair and maintenance.

2.1.5 Conclusion

The Department neither framed any operational guidelines nor conducted any survey to assess the un-bridged gaps in rural roads requiring construction of a bridge even after 19 years of launch of the Scheme. The DRRP prepared under PMGSY with information on gaps in rural road network were also not utilised. Though the Department issued instructions through circulars/letters to manage the Scheme, these were not adhered to.

The bridges under the Scheme were selected on the recommendations of MPs/MLAs/others without examining their feasibility or factoring in the un-bridged gaps in DRRP. Resultantly, 20 out of 31 bridges examined through *Google Earth* maps in CE office by Audit were found to have no connecting roads on either side of the bridges. Likewise, out of 57 sampled bridges in the six test checked districts, 26 were outside the DRRP, six were taken up at places having pre-existing bridges constructed under PMGSY/RCD or MMGSY within one KM connecting same/nearby habitats and six bridges were taken up in municipal areas. Thus, deficiencies in the selection of bridges defeated the mandate of the Scheme to connect the villages to GPs, GPs to blocks and blocks to district headquarters.

Of the 208 incomplete bridge works in the State as on March 2019, 39 bridges could not be completed by six months to nine years and six months beyond their stipulated dates of completion. The Department incurred expenditure of ₹ 144.74 crore on these bridges till March 2019 without realising the intended benefits of providing connectivity to the villages/GPs/blocks.

The Department did not have any operational guideline for engagement of consultants for preparation of DPRs. It has empanelled eight consultants and kept their period of engagement open ended leaving no scope for entry of new consultants. In the test-checked districts, the consultants were able to evade contract obligations of preparing PPRs, though required, in 57 sampled cases during 2014-19 before preparing DPRs. In these cases, no penalty was imposed, rather payments of ₹ 1.68 crore for PPRs were made upfront along with the payments for the DPRs.

While departmental control over the consultants was superficial, absence of technical support system in the CE office restricted examination of the DPRs before according technical sanctions. Hence, professional and technical inputs to detect and correct faults or to make possible value additions on the drawings and designs of bridges submitted by the consultants were absent.

The consultants did not conduct the required geo-technical investigations, hydrological surveys and traffic data analysis. As against 510 boreholes required for conducting sub-soil analysis for 42 sampled bridge works in six test-checked districts, the consultants dug only 336 boreholes resulting in short boring by 174 numbers. As a result, eight bridges constructed at a cost of ₹ 52.12 crore out of these 42 bridge works got fully or partly damaged. Likewise, different

consultants had worked out different design discharge of same rivers while designing six bridges. In designing approach roads, the consultants provided sharp curves (up to 90 degree) at the entry/exit point of 16 bridges and shortened the width (3.75 metres to 4.1 metres) of approaches in comparison to width of bridges in 28 bridge works. The consultants had also made extra provision of five *per cent* for laps and wastage of steel valued at ₹ 2.39 crore in 32 sampled bridge works resulting in undue benefit to the contractors.

There was sub-standard execution of 13 bridge works due to deficient drawings and designs prepared by the consultants and approved by the CE. These bridges, constructed in eight districts between February 2007 and August 2016 at a cost of ₹ 67.39 crore, was damaged or had collapsed between August 2014 and September 2019. In 57 sampled bridge works, Audit noticed execution of sub-standard works of ₹ 52.07 crore in six bridges for which no responsibility was fixed. The tender and agreement documents were loaded in favour of contractors such as reduction in defect liability period etc.

The Department constructed 1,673 bridges during 2002-19 but did not allocate any funds for repair and maintenance of the completed bridges. In the absence of periodic maintenance of the completed bridges, Audit noticed scouring in bridge foundations, wear and tear in expansion joints and wearing coats, cracks in RCC works and damages in elastomeric bearing, damages to railings, footpaths, approach roads and flanks etc., during physical verification of 20 completed bridges. These damages are fraught with the risk of accidents and may also lead to collapse of the bridges.

2.1.6 Recommendations

- The Department should fix responsibility and take appropriate action against the contractors/consultants and engineers responsible for substandard execution of work, deficiencies in design, unfruitful/wasteful expenditure and damage/collapse of bridges.
- The Department should prepare an operational guideline for engagement of consultants for the Scheme incorporating the good practices of PMGSY and other schemes. A technical cell should be established at CE's office for proper vetting of designs, drawings and estimates before according technical sanctions to the DPRs.
- The Department should work out the excess payments made to contractors in the State due to excess provision of steel in the estimates and initiate action to recover the same. Responsibility may also be fixed on officials who failed to detect the excess provision made in the estimates.
- The Department should conduct a Safety Audit of all the bridges in the State and carry out necessary repair and maintenance work. Bridge registers should be maintained and schedule of repairs should be recorded. The load bearing capacity of each bridge should be clearly displayed at its entry/exit point.

2.2 Audit paragraphs

ROAD CONSTRUCTION DEPARTMENT

2.2.1 Fraudulent payment

Award of work on the strength of fake bank guarantees and power of attorney suspected to be fake led to fraudulent payment and loss of Government money of ₹ 13.24 crore.

Road Construction Department (RCD), Government of Jharkhand technically sanctioned (October 2016) and administratively approved (May 2017) the reconstruction of (i) Firozpur-Bhagayai road and (ii) Meharna-Wazidpur-Budhasan (Jharkhand-Bihar Border) road including Bazidpur-Khironthi Link road (total length- 22.44 km) falling under Road Division Godda for ₹ 72.49 crore. On tendering (May 2018) for a bid value of ₹ 57.36 crore, the Departmental Tender Committee (DTC) awarded (July 2018) the work to a contractor (Unique Construction, Surat, Gujarat) at 10 *per cent* below the bid value at ₹ 51.62 crore. The Executive Engineer (EE), Road Division, Godda executed (August 2018) an agreement for ₹ 51.62 crore with the power of attorney (PoA) holder of the contractor for completion of the work in 18 months i.e., by February 2020.

The contractor commenced the work in August 2018 and stopped it in July 2019 without assigning any reason. The EE rescinded (10 October 2019) the contract as the contractor did not resume the work despite reminders and took final measurement (2 November 2019) of work done valued at ₹ 4.38 crore. In the meantime, the EE paid ₹ 7.65 crore (till September 2019) including interest free mobilisation advance of ₹ four crore (August 2018) to the contractor against partial work done. Audit worked out the total liability of the contractor and observed that ₹ 13.24 crore including mobilisation advance of ₹ 3.34 crore remained unrecovered till February 2020. Of these, recovery of ₹ 5.60 crore through encashment of bank guarantees (BGs) is doubtful as three BGs submitted by the PoA holder against bid security, performance security and for taking mobilisation advance, upon verification from the issuing bank by Audit, were found to be fake. Further, the PoA is suspected to be fake as the contractor, in whose name it was purportedly issued, declined to own it. Audit scrutiny (between October 2019 and January 2020) in Road Division Godda revealed the following irregularities:

(i) Submission of fake bank guarantees (BGs)

Rule 54 of Appendix A of JPW (Departmental) Code provides that the EEs of the concerned divisions shall physically verify the BGs submitted by the contractors from the issuing banks by engaging special messengers. The Engineer-in-Chief (EIC), RCD had also directed (March 2014) all the EEs to verify the genuineness of the BGs submitted by the contractors.

Clause 23.4 (i) of instructions to bidders (ITB) stipulates that the bids submitted by the participating contractors shall be taken up for evaluation by the DTC only upon verification of the security from the issuing bank. The BGs furnished as securities shall be unconditional and may be issued from any of the branches of SBI/ Nationalised/ Scheduled Bank situated within the State of Jharkhand and acceptable to the employer.

Audit observed that the BGs submitted by PoA of the contractor were purportedly issued (between June and August 2018) in the name of Dena Bank, Rasta, Surat, Gujarat on ₹ 100 stamp papers whose validity had expired (September 2017) almost a year back. These BGs did not carry any information about the branch code of the issuing bank and had a private email id mentioned on it instead of the official email id of the branch manager of the concerned bank. Thus, though there were sufficient indications that the BGs could be fake and did not meet the requirement of JPWD code and instructions (March 2014) of EIC *ibid*, the BGs were not physically verified by the then EE from authentic sources before tender evaluation, executing agreement or payment of mobilisation advance without recording any justification in the works file of the division. Besides, the Chief Engineer (CE) and the EIC who were the members and chairman of the DTC respectively evaluated the tender on the strength of the unverified BGs in violation of clause 23.4 (i) of ITB for reasons not on record.

Audit sent (October 2019) the BGs to RBI, Jharkhand with copies to erstwhile Dena Bank (now merged with Bank of Baroda) for verifying their genuineness. RBI and Bank of Baroda after due verification intimated (November 2019) Audit that all the three BGs for an amount of ₹ 5.60 crore were fake as the Rasta branch of Dena Bank did not exist and none of the other erstwhile branches of Dena Bank had issued any such BGs. The bank also informed Audit that none of these BGs, if presented, would be admitted for payment.

(ii) Award of tender on the strength of power of attorney suspected to be fake

- As per ITB, contractors, not registered under Jharkhand State, would get registration under RCD, Jharkhand within two months of Letter of Acceptance (LoA).

Though the contractor was not registered in Jharkhand at the time of issue (July 2018) of LoA, the EIC did not register the contractor under RCD Jharkhand within two months (September 2018) in violation of ITB. Audit observed that the contractor had not applied for registration and the EIC had not registered him till termination of the contract.

- Para 6.3 of Contractor Registration Rule (CRR) 2008 (under RCD) stipulates that in case any work is to be executed through PoA, an identity card is to be issued by the Registration officer (EIC).

Though the contractor (executant) had reportedly given a PoA in favour of an executrix (Sri Rajesh Kumar Mandal) of Godda district for execution of work on his behalf, the EIC neither verified the authenticity of the PoA nor issued any identity card in violation of CRR 2008. The EIC also did not verify how the PoA holder continued with the work in the absence of registration of the contractor.

The contractor also informed (October 2019) the Department that he had not given any PoA to any one in Jharkhand and the contract was not signed by any authorised representative of the company owned by the contractor. Thus, award of the tender and execution of agreement on the strength of fake BGs and PoA suspected to be fake needs further investigation.

(iii) Unauthorised creation of payment id

Audit observed that as per tender documents, PAN number of the contractor was XXXXX1234X (issued on 21 November 2001) but the Pay-id was created by the then EE using PAN YYYYYY1234Y for making payment to the PoA holder (executrix). Thus, two sets of PAN were used, first one for award of the work and the second one to make payment amounting to ₹ 7.65 crore into the bank account of the PoA.

On being pointed out (September 2019) in audit, the bank account maintained by the PoA holder was frozen (November 2019) under orders of EIC and an FIR was lodged (February 2020) against the POA holder along with two other persons who were operating the concerned bank account.

(iv) Irregular payment of mobilisation advance

Contract clause 51.2 read with clause 61 envisaged that the contractor should use the advance payment only to pay for equipment, plant and mobilisation expenses required specifically for execution of the works. In the event of termination of contract, all materials at work site, plant, equipment and temporary works are deemed to be the property of the employer, i.e., the Department.

Audit observed that the contractor neither provided any details of plants, equipment and man-power engaged for execution of the work after receiving the mobilisation advance of ₹ four crore nor had the EE recorded any such details.

During joint physical verification (19 October 2019) of the work site by Audit with officials of the division, no plant and machinery except a laboratory without equipment and a mixer machine in broken-down condition was found. Absence of plants and machineries at work site after payment of mobilisation advance was a violation of contract clause 51.2 and 61 and indicated possible connivance of the then JE, AE and EE with the PoA holder and needs further investigation.

Audit reported (29 November 2019) the fraud to the Secretary, RCD for suitable action. The Secretary RCD suspended (January 2020) the EIC and the EE and ordered (January 2020) lodging of FIR against the erring officials/contractor involved in the fraud. Accordingly, the Superintending Engineer, Road Circle

Dumka lodged (February 2020) FIR for submission of fake documents against the PoA holder and two other persons involved in operation of the bank account in which payments were made. FIR was also lodged against the then EE for lapses in tender evaluation and payment of mobilisation advance to the PoA holder on the basis of fake documents and against the present EE for making payments. A separate FIR was also lodged against Unique Construction for submission of fake BGs. The Department also instructed (February 2020) all the EEs to physically verify all BGs submitted by the contractors and their registration details under intimation to the CE (Communication).

The matter was reported to the Department (April 2020) for preparation of final bill for recovery of outstanding dues of ₹ 13.24 crore from the persons involved in the fraud. Recovery is awaited (January 2021).

2.2.2 *Avoidable expenditure*

Injudicious sanction of widening and strengthening work of a portion of HKC road by Road Construction Department concurrently with the preparation of DPR of the same road led to avoidable expenditure of ₹ 5.03 crore on overlaying the bituminous works afresh.

Road Construction Department (RCD), Jharkhand administratively approved (March 2013) preparation of a detailed project report (DPR) for widening and strengthening of Hazaribag-Katkamsandi-Chatra (HKC) road in km 0 to km 54 (53.97 kms) through State Highway Authority of Jharkhand (SHAJ). An agreement was executed (April 2013) by SHAJ with a consultant to prepare the DPR in three months.

While the DPR of HKC road (from 0 to 54 km) was under preparation, the RCD sanctioned (June 2013) another work for widening and strengthening of a common stretch of the same road between km 32.20 and km 45.485 (13.285 kms) for construction through Road Division, Chatra. The work included laying of bituminous surface (50 mm bituminous macadam (BM) and 25 mm semi dense bituminous concrete (SDBC)) in the entire width (5.5 metres) and length (13.285 kms) of the road, besides non-bituminous works.

Audit scrutiny (January 2020) of the estimate, RA bills, and other related records of the work in Road Division, Chatra revealed that an agreement was executed (August 2013) by the Division with a contractor who completed the bituminous and other works (13.285 km) in May 2016 and received payment of ₹ 18.13 crore. This included payment of ₹ 5.03 crore for BM and SDBC works.

Audit also observed (September 2019) from examination of the DPR, cross sections of the concerned road, measurement books and interim payment certificates in the office of the SHAJ that the consultant submitted (February 2016) the DPR to SHAJ and proposed bituminous layers (75 mm dense bituminous macadam (DBM) and 40 mm bituminous concrete (BC)) in the entire length of the road (0 to 53.97 kms) including the portion (32.20 to

45.485 kms) where the Road Division Chatra had been laying the BM and SDBC works. The DPR was technically sanctioned (March 2016) and administratively approved (May 2016) for ₹ 232.12 crore by RCD.

Following this, SHAJ entrusted (October 2016) the work of widening and strengthening of the HKC road to a contractor for ₹ 178.42 crore for completion in two years. The contractor executed works worth ₹ 148.38 crore (till December 2019) which included overlaying the bituminous works worth ₹ 5.03 crore executed by Road Division, Chatra by DBM and BC in km 32.20 to km 45.485.

Thus, there was avoidable expenditure of ₹ 5.03 crore on works executed by Road Division, Chatra due to overlaying bituminous works afresh on the same road stretch by the contractor engaged by SHAJ.

The matter was reported to the Department/Government in May 2020; their reply had not been received (January 2021)

SCHEDULE TRIBE, SCHEDULE CASTE, MINORITY AND BACKWARD CLASS WELFARE DEPARTMENT

2.2.3 Fraudulent payments and embezzlement of Government money

Failure of the Welfare Department to monitor the activities of District Welfare Office (DWO), Chatra and enforce internal control measures led to embezzlement of ₹ 13.59 crore by the District Welfare Officer, Chatra in connivance with the cashier.

A special audit of the records of the District Welfare Office (DWO), Chatra was conducted (between October 2018 and January 2019) on the request (July 2018) of the Secretary, Welfare Department to examine and report on the financial irregularities and defalcation of Government money.

The request was based on a preliminary investigation conducted (May 2018) by a district level inquiry committee (DLIC) on fraudulent transfer of government money during 2016-18 from the bank accounts of DWO, Chatra to the bank accounts of 19 entities/individuals which included the cashier and his relatives, NGOs, suppliers and non-existent educational institutions. Based on the Report of the DLIC, an FIR was lodged (8 June 2018) by DWO, Chatra against these 19 entities/individuals.

The special audit increased the coverage of the investigation from two to five years (2013-18) for examination of the money trail by scrutinising the withdrawals made by DWO, Chatra from the district treasury, corresponding credit of the amounts into 12 bank accounts of DWO, Chatra and payments/transfers made to different banks accounts of the accused by cross-examination with bank statements, bank clearance and bank vouchers. Copies of advice for payments, wherever made available by banks, were also examined. Besides, 73 bank accounts of the accused which included NGOs, individuals and non-existent institutes were examined.

The scope of audit was limited by the fact that records of transactions amounting to ₹ 70.01 crore carried out during 2013-18 were not produced to audit for scrutiny on the grounds that these were destroyed in a fire incident (November 2017). Audit scrutiny revealed the following fraudulent payments:

2.2.3.1. The DWO, Chatra maintained 12 bank accounts in which a total amount of ₹ 95.05 crore was credited during 2013-18. Out of this, an amount of ₹ 85.85 crore was withdrawn during the same period. Of these, payments worth ₹ 70.01 crore made to individuals, agencies etc., could not be vouchsafed in the absence of related records. Audit observed that the remaining amount of ₹ 15.84 crore withdrawn were fraudulently transferred into bank accounts of NGOs, institutes, suppliers, teachers, officials and individuals. (*Appendix 2.2.1*).

2.2.3.2 The Department directed (May 2015) in the allotment letters that payments for scholarships would be made directly in the accounts of students through DBT mode. However, the DWO, Chatra instructed (March 2017) the Manager, ICICI Bank, Chatra for e-transfer of ₹ 2.25 crore from its bank account to the bank accounts of 11 schools¹³ appending an advice with names and accounts of the schools for distribution of outstanding scholarship among backward caste students. ICICI bank, while attempting to credit (April 2017) the amounts in the bank accounts of the schools concerned, found that there was mismatch of the accounts details as shown in the advice as they were in the names of individuals and not in the names of schools and accordingly informed (May 2017) the DWO, Chatra. Subsequently, the entire amount was returned (between 2 May 2017 and 23 May 2017) to the originating account of DWO at ICICI as all these 11 accounts were in the name of the Cashier and his relatives. Audit further noticed that after the ICICI bank highlighted the said discrepancy, the DWO stopped transaction from this account and transferred (between 30 May and 8 June 2017) the remaining balance of ₹ 6.77 crore to other three bank accounts of DWO, Chatra. Thereafter, the DWO and his successor continued the same fraudulent practice and transferred (between June 2017 and May 2018) government money amounting to ₹ six crore into bank accounts of the cashier, his relatives, NGOs, non-existent institutes and other individuals against payment of scholarship (*Appendix 2.2.2*).

The Department had prescribed submission of periodic reports and returns (by 15th day of every month) from the districts to the Apex level (Deputy/Joint Secretary) to monitor the expenditure incurred on various welfare measures such as payment of scholarships, distribution of cycles to students etc. The Department also directed (May 2015) in the allotment letters that the Deputy Commissioners (DCs) would be the controlling officers and payments for purchase of cycles and scholarships would be made through DBT mode.

As the Department did not furnish periodic reports and returns submitted by DWO, Chatra to Audit, the compliance against these instructions could not be

¹³ UPS Hukuiya, MS Manjhipara, UPS Maddapur, UPS Kasilona, UMS Besra, UPS Bairiachak, UPS Lohanrudih, UPS Asediri, UPS Saravpatra, NPS Bhusha and UPS Dandu.

checked. Further, DWO, Chatra reported expenditure of amount withdrawn from the treasury to the Department through surrender reports which was factually not correct as huge amounts were seen parked in the bank accounts of DWO, Chatra at the end of every financial year. The Department was also aware about only three out of 12 bank accounts being operated by DWO, Chatra as was stated (October 2018) to Audit. Further, DWO, Chatra did not adhere to the DBT mode for distribution of scholarship as directed by the Department. It was also noticed that DWO, Chatra maintained cash book for only three out of the 12 bank accounts even after the fire incident and never did bank reconciliation as of March 2020. Thus, the accused DWOs did not adhere to internal control measures and the Department also failed in monitoring the genuineness of expenditure reported by DWOs and ensuring that payments are made through DBT. Internal Audit of the office of DWO, Chatra was also not conducted during 2013-18. These internal control failures resulted in the fraud remaining undetected and continuing for a long time.

2.2.3.3 DLIC detected 27 bank accounts of 11 banks to which fraudulent payments were made by the DWO Chatra. However, the DDC, Chatra requested (June 2018) the Branch Managers of seven banks to freeze only 19 out of 27 bank accounts, till completion of the enquiry. Moreover, only three banks suspended (2 June 2018) operation of seven out of 19 bank accounts for reasons not on record. As such, 20 bank accounts involved in the fraud remained active.

Audit noticed that ₹ 59.05 lakh were withdrawn between June 2018 and January 2019 from 10 out of these 20 active bank accounts in favour of the cashier and his relatives (₹ 48.89 lakh) and one institute (₹ 10.16 lakh) (*Appendix 2.2.3*). Had the operation of these bank accounts been suspended, the amount could have been recovered. Thus, failure of DDC and the banks to ensure freezing of all the suspected bank accounts needs further investigation.

2.2.3.4 Audit also informed (January 2019) DWO, Chatra that ₹ 1.29 crore was lying in 11 fixed deposit accounts (₹ 1.11 crore) and eight savings bank accounts (₹ 17.85 lakh) of nine accused persons to whom fraudulent payments were made. However, no action was taken by the DWO to get these accounts frozen and recover the amounts. Audit noticed that ₹ 43.62 lakh was withdrawn between July 2019 and February 2020 from these bank accounts by two of the accused (*Appendix 2.2.4*). Thus, DWO, Chatra also failed to take action to recover the embezzled amounts despite being informed by Audit.

2.2.3.5 Audit observed that ₹ 2.89 crore out of total fraudulent payments of ₹ 15.84 crore were credited into 14 bank accounts of the cashier and his relatives and balance fraudulent payments of ₹ 12.95 crore were made to the accused NGOs, individuals, non-existing schools, supplier etc. Audit further noticed that ₹ 2.55 crore was transferred into 18 bank accounts of the cashier and his relatives from the accounts of the other accused after fraudulent transfer of amounts into their accounts (*Appendix 2.2.5*). This indicated collusion of the

DWO, Chatra and the cashier with the accused which needs further investigation.

2.2.3.6 On being pointed out, the Department stated (May 2020 and March 2021) that the main accused Cashier and the Head Clerk have been dismissed (June and July 2019) from service on the charges of not doing bank reconciliation, making payments to NGOs without maintaining records, non-deposit of unutilised money in government accounts, payments of scholarships to fake beneficiaries', improper maintenance of cash book etc., and departmental inquiry was under progress against the two DWOs.

The fact, however, remained that the embezzled amount of ₹ 13.59 crore has not been recovered (March 2021).

AGRICULTURE, ANIMAL HUSBANDRY AND CO-OPERATIVE DEPARTMENT

2.2.4 Unfruitful expenditure

Failure of the Department to ensure water and electric supply besides operational cost for operation of two nurseries even after more than four years of their construction led to unfruitful expenditure of ₹ 2.78 crore.

Agriculture and Sugarcane Development Department, Government of Jharkhand sanctioned (June 2014) establishment of two Hi-tech nurseries at Dumka and Hazaribagh district (comprising 13 components each) at a cost of ₹ 2.80 crore (₹ 1.40 crore each) under the State Plan for making available high quality fruit and flower seedlings to farmers/entrepreneurs to increase the area of cultivation of such plants in the State. Upon completion the nurseries were to be operated either departmentally or through outsourced agencies.

Creation of infrastructure work was technically approved (August 2014) by the Human Resources Development Department for ₹ 1.40 crore each. The District Horticulture Offices (DHOs) Dumka and Hazaribagh were to execute the work under the supervision of the Directorate of Horticulture (DOH), Jharkhand.

Notice Inviting Tender for construction work of the nurseries was issued in August 2014 and the works were awarded (December 2014) by the DOH to the lowest bidder at ₹ 1.39 crore for each district with stipulation to complete the works by March 2015. The contractor completed the infrastructure work of both the nurseries at a cost of ₹ 1.39 crore each and handed these over to the DHOs, Dumka and Hazaribagh in January 2016 and March 2016 respectively.

Audit scrutiny (December 2017 and March 2019) revealed that both the nurseries could not be made operational even after more than four years of their completion due to the following reasons:

- The location of the Hi-tech Nursery at Hazaribag was within an agriculture farm having a pond as the source of irrigation, whereas at Dumka it

was inside the progeny nursery where a well was the source of irrigation. Though modern facilities for irrigation and plant propagation were sanctioned, provision for smooth and perennial water supply was not made either in the sanction order or in the approved estimates. Similarly, electric connection could not be obtained in the nursery at Hazaribag as of May 2020 due to non-provision of funds in this regard.

- Although the expenditure sanction stipulated third party assessment (TPA) upon completion of the scheme under intimation to the Department, the same was not initiated by the DOH.
- After completion of the infrastructure works, DHO Hazaribag informed (June 2016) the DOH about the necessity of deep boring, generator and electricity connection required for operation of the newly constructed nursery. Similarly, DHO, Dumka intimated (between August 2015 and June 2016) the DOH regarding requirement of deep boring, manpower and funds for operation of the nursery. However, the DOH did not take action as of May 2020 to meet these requirements. DHO, Dumka also sought (August 2015 and January 2017) direction from the DOH regarding operation of the nursery through Self Help Group or Agency on Public Private Partnership (PPP) mode but no decision was taken in this regard as of May 2020. The DOH also failed to make required budget provision for operational cost including manpower and other consumables as well as for water and electric supply.

During physical verification (June 2020) of the nurseries by Audit along with the DHOs, it was seen that the agro green shade nets were damaged and the green nets above the climate control mist chamber and plant propagation chamber had been blown away in both the nurseries. No watch and ward was posted and no seedlings were found with the nurseries. The drip/sprinkler irrigation system at Hazaribag too was damaged. Five electric motor pumps installed at Hazaribag were also found missing. In view of the damages, the nurseries would require extensive renovation and the Government would have to spend money again to make them functional.

Thus, due to non-provision for water and electric supply at the time of sanctioning the scheme and operational and other consumable costs after completion of the infrastructure works, the nurseries could not be made operational as of May 2020 despite their completion in January/March 2016 and the expenditure of ₹ 2.78 crore on their construction was rendered unfruitful.

Regarding non-provision of funds in these years, the DOH stated (June 2020) that in the absence of Government sanction, funds could not be provided to the DHOs. It was further stated that estimates and proposals were being obtained from both the DHOs based on which proposals would be initiated for obtaining funds. The DOH further stated (June 2020) that survey report regarding availability of water at the time of sanction of the scheme was not available on record. DHO, Dumka accepted (May 2020) deterioration of installed equipment

and green shade nets of the Hi-tech nursery in the absence of funds for maintenance and operation.

The reply is not convincing as the expenditure sanction included operational cost including manpower besides cost of generator set for which the DOH could have demanded funds from the Department. Further, the DOH did not initiate timely action on the shortcomings pointed out by DHOs.

The matter was reported to the Government (April and June 2020); their reply was awaited (January 2021).

2.2.5 Idle expenditure

The Department failed to release funds to operationalise the Pig Breeding Nucleus (PBN) unit, establish Satellite Field Breeding units and implement the Pig Development Scheme despite a lapse of more than seven years since commencement. The pig sheds of the PBN unit constructed at a cost of ₹ 1.59 crore were lying idle since December 2014.

The Department of Animal Husbandry, Dairying and Fisheries, Ministry of Agriculture, Government of India (GoI) launched (July 2012) the Pig Development Scheme (PDS) under the National Mission for Protein Supplement (NMPS), a sub-scheme of *Rashtriya Krishi Vikas Yojana* (RKVY), with the objective of promoting availability of high grade crossbred piglets through pig breeding and multiplication units. GoI was to provide 100 per cent grant as subsidy for different activities under the Scheme. GoI intimated (July 2012) allocation of ₹ 2.10 crore for establishing one Pig Breeding Nucleus (PBN) unit (₹ 1.80 crore) and two Satellite Field Breeding (SFB) units (₹ 30 lakh). As per the Scheme guidelines, each PBN unit was to produce 5,000 breeding piglets per year for distribution to SFB units and other farmers for breeding purposes.

Audit observed (November 2017 and June 2019) from the records of Piggery Development Office (PDO), Ranchi and the Directorate of Animal Husbandry, Government of Jharkhand (GoJ) that the State Level Sanctioning Committee (SLSC) approved (September 2012) ₹ 3.17 crore for a project of PDS under NMPS comprising one PBN unit (₹ 2.67 crore), one Feed Mixing Plant (₹ 20 lakh) and 10 SFB units (₹ 30 lakh). Accordingly, the Agriculture, Animal Husbandry and Co-operative Department (Department), GoJ granted (December 2012) administrative approval and expenditure sanction of ₹ 2.97 crore for the project comprising of one PBN and 10 SFB units (excluding Feed Mixing Plant to be constructed on PPP mode) for implementation in 2012-14.

During 2012-13, GoI released ₹ 12.39 crore under NMPS against the allocation of ₹ 16.97 crore without segregating it project/component-wise. Out of this, the Department released ₹ 1.59 crore to PDO, Ranchi for construction of the PBN unit which was transferred to the Jharkhand State Implementing Agency for Cattle and Buffalo Development (JSIACBD), Ranchi. JSIACBD executed

(February 2013) three agreements for ₹ 1.56 crore for construction of PBN unit in the campus of Pig Reproduction Centre, Kanke, Ranchi. The construction of PBN unit was completed (December 2014) at a cost of ₹ 1.59 crore. The balance amount of ₹ 1.38 crore was not released for completion of the ongoing project as of May 2020.

Audit scrutiny revealed the following:

- Though the project cost (₹ 2.97 crore) was enhanced by ₹ 87 lakh by the Department over GoI allocation (₹ 2.10 crore), the Department did not make budget provision for additional funds required for equipment, procurement of breeding stock, feeding cost, medicine, vaccine, labour *etc.*, for the PBN unit during 2012-14.
- It was further observed that the SLSC had again approved (July 2014) projects worth ₹ 12.64 crore under NMPS including a project of PDS worth ₹ 1.40 crore on cost sharing basis. The Department stated (September 2019) that the approval was for completion of the ongoing project. GoI released (August and September 2014) its share of ₹ 6.32 crore without segregating it project/ component wise. However, the Department did not release the balance amount of ₹ 1.38 crore either from the Central share or from the State share to complete the ongoing project.
- The Department also did not release funds in later years (as of May 2020) required to run the PBN unit. It also did not initiate action for establishing the SFB units and the Feed Mixing Plant as approved by the SLSC in September 2012.

Joint physical verification (May 2020) of the pig sheds constructed for the PBN unit revealed that the floors, pen walls and water supply pipes of all the 13 units (eight farrowing and five pig pens) were damaged. The roof of the sheds was either completely or partially damaged. As such, the PBN unit was not in a condition suitable for pig breeding.

Thus, the Department failed to release funds to operationalise the PBN unit, establish the SFB units and implement the Pig Development Scheme despite lapse of more than seven years since commencement. Besides, the Department deliberately wasted ₹ 1.59 crore on construction of the pig sheds of the PBN unit which were lying idle since December 2014 and were in a dilapidated condition.

On being pointed out (July 2019), the Department stated (September 2019) that SLSC in its meeting (July 2014) approved the proposal for implementation of Pig Development Scheme worth ₹ 1.40 crore under NMPS but funds were not received from GoI. The Department further stated that steps had been taken to complete the Scheme through the State Plan and the pig sheds constructed under NMPS were presently being utilised for housing the pigs of the Pig Breeding Farm, Kanke.

The reply of the Department is not acceptable as GoI had released ₹ 6.32 crore under NMPS during 2014-15 but the Department did not release even the Central share (₹ 34.89 lakh) approved for the PDS project. The Department also did not release its share of ₹ 1.05 crore. Besides, budget provision was not made for the additional cost of ₹ 87 lakh. Further, it was found during physical verification that only three out of the 156 chambers of the pig sheds of the PBN unit were being utilised temporarily for housing the pigs of the Pig Breeding Farm.

WATER RESOURCES AND REVENUE & LAND REFORMS DEPARTMENTS

2.2.6 *Idle expenditure and blocking of funds*

Commencement of work on the Charki Pahari Medium Irrigation Scheme without completing the process of land acquisition led to idle expenditure of ₹ 1.30 crore and blocking of ₹ 3.93 crore.

Rule 132 of Jharkhand Public Works Department (JPWD) Code stipulates that except in the case of emergent work such as repair of breaches etc., no work should be taken up on land which has not been duly made over by the responsible Civil Officers.

Construction of Charki Pahari Medium Irrigation Scheme in Tisri block of Giridih district was administratively approved (August 2007) for ₹ 2.30 crore and technically sanctioned (April 2008) for ₹ 2.32 crore by the Water Resources Department with the objective to increase cultivable command area by 280 hectares. The work included construction of an earthen dam (520 metres), core wall, escape, spill channel, two Head Regulators, left (550 metres) and right (540 metres) main canals.

Notice Inviting Tender for the work, with an estimated cost of ₹ 1.98 crore was issued (April 2008) by the Minor Irrigation (MI) Division, Giridih, and the work was awarded (May 2008) at ₹ 2.03 crore to the lowest bidder. Thereafter, the Division executed (December 2008) an agreement with the contractor for completion of the work by December 2009.

The contractor completed (March 2009) the construction of earthen dam (partial), one head regulator and escape valued at ₹ 73.04 lakh and stopped further work on the grounds that 8.25 acre land required for construction of the remaining portion of the Scheme was not acquired. On the request (August 2010 and October 2010) of the contractor, the Department decided (December 2015) to close the agreement as the required land could not be acquired to resume the work.

Audit observed (August 2019 and February 2020) from the records of the MI Division, Giridih and the District Land Acquisition Office, Giridih that on a demand raised (July 2009) by the District Land Acquisition Office, the Division paid (July 2009) ₹ 15 lakh for acquisition of the required land (initially 8.89 acre

which was later revised to 8.25 acre). Though acquisition was to be done on urgent basis, the District Land Acquisition Office took more than two years to publish (August 2011) the Notification and issue Declaration under Section 4 and 6 of the Land Acquisition Act, 1894. Approval (August 2012) of the Revenue and Land Reforms Department for starting proceedings for urgent acquisition of land was also delayed as the proposal was submitted by the District Land Acquisition Office only in July 2012. Further, the District Land Acquisition Office demanded the remaining compensation of ₹ 1.46 crore from the Division belatedly in June 2013. As such, District Land Acquisition Office spent nearly four years in completing the formalities even though land was to be acquired on an urgent basis.

Audit further observed that to meet the extra burden of compensation on land acquisition and to complete the remaining work of the Scheme, the Water Resources Department accorded (July 2016) revised administrative approval for ₹ 9.31 crore (including ₹ six crore for land acquisition) and revised (September 2016) technical sanction of ₹ 9.48 crore. The Division again initiated (July 2017) proposal for land acquisition under the Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement (LA) Act, 2013 and deposited ₹ 94.31 lakh (February 2018) and ₹ 2.83 crore (September 2019) with the District Land Acquisition Office for acquisition of 8.72 acres of private land. Though preliminary notification was published in October 2018, the declaration which was to be notified till February 2020 was not issued. As such, land was not acquired as of May 2020.

Though the required land was not acquired, the remaining construction work with an estimated cost of ₹ 2.69 crore, was once again put (between September 2016 and March 2017) to tender by the Division and awarded (May 2017) to a contractor for ₹ 2.44 crore. Though the contractor intimated (August 2017) the Division that the land was not acquired for execution of the Scheme, the Division executed (February 2018) an agreement with the contractor for completion of the work by February 2019. The contractor executed work valued at ₹ 56.67 lakh till May 2018 and requested (July 2019) the Division to close the agreement in the absence of required land for completion of the work. However, the agreement was not closed as of May 2020 and the works of right canal, core wall of river closure and a culvert were not completed (May 2020).

Thus, commencement of the work twice without acquisition of land led to stoppage of the work after incurring expenditure of ₹ 1.30 crore and also blocking of ₹ 3.93 crore on account of land acquisition. The objective of the Scheme to increase cultivable command area by 280 ha. could also not be achieved even after a lapse of more than 12 years and total expenditure of ₹ 5.23 crore.

The Division stated (August 2019) that the work was commenced (December 2008) as only 18 *per cent* of the land was to be acquired for the

Scheme. The Division further stated (May 2020) that the work was retendered as the land acquisition was under progress and the work was to be executed as revised AA was granted on closure of the old contract. The District Land Acquisition Office, *inter alia*, stated (February 2020) that all protocols, as per LA Act, 1894, were followed during 2009 to 2013 but due to delay in depositing the compensation amount by the demanding authority and implementation of new LA Act from January 2014, cost of land had increased and hence, land could not be acquired.

The reply of the Division is not acceptable as work was commenced (December 2008) without acquiring land needed for construction of structures and closure of the river. The work was also retendered thrice between September 2016 and March 2017 prior to initiating (July 2017) proposal for land acquisition process afresh as required under LA Act, 2013. As such the provision of JPWD code to start work only after acquisition of land was not adhered to and the Scheme could not be completed even after 12 years of sanction. The reply of the District Land Acquisition Office was also not convincing as the District Land Acquisition Office delayed the acquisition process leading to huge increase in the compensation amount which necessitated revision of administrative approval and technical sanction.

The Department should invariably ensure that tenders are invited and works awarded only after the process of land acquisition is completed and action taken against officials who violate this Codal provision.

The matter was reported to the Government (April 2020); Reply is awaited (January 2021).