

ANNEXE-12

**Statement showing savings in actual quantities
with reference to estimated quantity**

(Referred to in paragraph 2.1.14)

Sl. No.	Name of work	Total items	Number of items having saving	Ranges of variation (per cent)
1	Construction of B-48 and C-4 at Khambhat, Anand	89	22	25-94
2	Construction of SRP Barrack II for SRP GR.III at Madana	110	12	25-87
3	Construction of PSQ B-48 at Porbandar	99	24	25-85
4	Construction of SRP quarter B-32 at Valsad	113	5	25-52
5	Construction of PSQ B-12 at Jamnagar Jail	106	13	25-79
6	Construction of PSQ B-96 at Ghaludi, Surat	80	7	25-87
7	Construction of PSQ B-32 and C-01 at Alang, Bhavnagar	112	21	25-72
8	Construction of PSQ B-60 at Valsad	89	17	25-85
9	Construction of PSQ B-96 at Madana	104	9	25-71
10	Construction of PSQ B-80 at Valsad	100	12	25-75
11	Construction of PSQ B-96 at Gaikwad Haveli, Ahmedabad	95	36	25-90
12	Construction of PSQ B-48, D-4, E-3 and E-01 at Godhra	119	15	25-85
13	Providing external water supply and drainage SRP Gr.III at Madana	43	20	25-72
14	Construction of SRP Gr.III quarter A-12, B-96 and C-12 at Madana	90	16	25-64