

Highly Confidential


To be released after laying in State
Legislature



SUPREME AUDIT INSTITUTION OF INDIA
लोकहितार्थ सत्यनिष्ठा
Dedicated to Truth in Public Interest

PRESS BRIEF

**Report of the
Comptroller and Auditor General of India
on
Saryu Nahar Pariyojana**



**Government of Uttar Pradesh
Report No. 3 of 2025
(Performance Audit – Civil)**

Press Brief

Audit Report No. 3 of 2025 of the Comptroller and Auditor General of India on Performance Audit of Saryu Nahar Pariyojana- Government of Uttar Pradesh

Report of the Comptroller and Auditor General of India on Performance Audit of Saryu Nahar Pariyojana (Report No. 3 of 2025 – Government of Uttar Pradesh) has been laid before the State Legislature on

Saryu Nahar Pariyojana (SNP) was formulated in 1982 at an estimated cost of ₹ 299.20 crore to generate irrigation potential of 14.04 lakh hectare in culturable command area (CCA) of 11.29 lakh hectare area. The project received funds from the State Government resources, central assistance from Government of India under Accelerated Irrigation Benefit Programmes, National project and Pradhan Mantri Krishi Sinchayee Yojana and loan from National Bank for Agriculture and Rural Development (NABARD). SNP was commissioned in December 2021 at an expenditure of ₹ 10,003.11 crore (March 2022). The Performance Audit of Saryu Nahar Pariyojana was carried out focusing on the execution of works during April 2017 to March 2022.

(Paragraphs 1.1, 1.3 and 1.5)

The project suffered majorly due to delay in acquisition/purchase of land and delayed funding, which not only delayed the completion of the project but also put extra financial burden on the public exchequer because of cost escalations including hike in amount of land compensations to the farmers.

(Paragraphs 1.7, 3.2.2 & 3.4)

Detailed estimates were prepared without approval to Longitudinal Section of canals and drawings of the masonry structures which led to significant changes in the scope of contracts. The tenders were invited without technical sanctions. Insufficient time was given to the bidders to submit the bids in 39 per cent test checked contracts. Instances of overestimation (₹ 23.66 crore) due to incorrect rate analysis, excess expenditure (₹ 14.08 crore) and excess payment/undue advantage to the contractors (₹ 21.58 crore) were noticed. Quality assurance in the execution of works was weak as prescribed tests for earth works and masonry works were not carried out as per norms.

(Paragraphs 2.2.1.1, 3.5.1, 3.5.2, 3.5.3, 3.5.4, 3.6 and 3.7)

The project was commissioned in December 2021 after almost 40 years from the date of start of works. However, in test checked Irrigation Divisions, 29 out of 432 canals were either incomplete or not taken up for construction. Rapti Main Canal and its distribution system was not utilised for want of outlets and sumps to carry water from canal to fields. Command area development works were completed only in 20 per cent CCA hindering the flow of water from canals to field.

(Paragraphs 4.2, 4.3, 4.4 and 4.7)

We have also given 14 Recommendations to the State Government. Some of these are as detailed below:

- ***The State Government should investigate the reasons for incorrect assessment of the requirements of the project leading to significant variations in the scope of works during execution and consequential delays in the completion of project.***

- *The State Government should carry out comprehensive field surveys to determine the actual area covered with the Saryu Nahar Pariyojana for correct assessment of required development work and for effective irrigation planning.*
- *In view of the persistent situation of time and cost overrun in many of the schemes/programmes, the State Government should fix responsibility for lapses and delays in project execution.*
- *The State Government should find out the circumstances under which the contracts were awarded without finalising designs and drawings and quantities of works.*
- *The quality of construction of the major structures of the project should be verified.*
- *Internal control mechanism should be strengthened through regular internal audits, technical inspections and maintaining the records and documents.*
- *The canals constructed under Rapti Main Canal and its distribution system should immediately be put to use by constructing outlets, sumps in the canals and field channels and drains below the outlets.*
- *There is an urgent need to identify the solution for providing adequate water in the command area of the Saryu Nahar Pariyojana, especially in Rabi season so that farmers can get the expected benefits.*
- *Water user associations should be formed immediately to ensure equal distribution of available water in the canal network.*
- *Maintenance of created assets should be ensured to keep the assets usable in order to get the envisaged benefits*



(Raj Kumar)

Principal Accountant General

For any further information on these subjects, please contact us at following address:

Spokesperson	:	Sr Dy. Accountant General O/o the Principal Accountant General (Audit-I), Uttar Pradesh, Prayagraj-211001	
Email	:	dagadmn.up2.au@cag.gov.in	Website : https://cag.gov.in/ag1/uttar-pradesh/en
Phone	:	0532-2624757	Fax No. : 05322424102