

CHAPTER XVIII : MINISTRY OF TOURISM

18. Development of Tourism Infrastructure

Ministry's lackadaisical management and control of the scheme, 'Development of Tourism Infrastructure' led to almost no value for money from the major portion of Rs 15.82 crore granted to state governments. Only 39 of 158 projects were completed, that too, with substantial delays. Only 28 of the 39 completed projects were operational.

18.1 Introduction

Ministry of Tourism has been implementing a scheme "Development of Tourism Infrastructure" with a view to promoting domestic tourism and to attract overseas tourists to India. The scheme aimed at ensuring comfortable and moderate accommodation to tourists at reasonable rates by way of constructing 'Yatri Niwas', 'Tourist Bungalows', 'Cottages', 'Complexes', 'Lodges', 'Reception Centers', 'Way-side Amenities', 'Tented Accommodation', etc. Under this scheme, central assistance was provided to state governments on a cost-sharing basis. The state governments generally met the cost of land identified for the project which should have electricity, water supply and approach road and its development while Ministry met the cost of construction, including internal electrification, water supply and sanitary fittings, etc.

During 1992-97, Ministry released assistance of Rs 15.82 crore to eight state governments for 158 projects - Punjab:28, Andhra Pradesh: 15, Gujarat: 07, J & K: 27, Maharashtra: 29, Uttar Pradesh: 22, Madhya Pradesh: 02 and West Bengal: 28. The state-wise/project-wise details are indicated in *Annex A*.

The process of approval, procedures, implementation, financial management and monitoring aspects were reviewed in the Ministry and from the records of eight state governments, which revealed several deficiencies in management of the scheme as follows.

18.2 Injudicious sanction and release of central assistance

Ministry sanctioned 158 projects for Rs 31.68 crore and released Rs 15.82 crore to eight states indicated in the table that were ineligible to receive the assistance, as they did not meet the precondition laid down with respect of availability of land. State governments were required to submit the project proposals in the prescribed form along with a certificate to the effect that the developed piece of land was readily available and the same was in possession

Rs 15.82 crore were released for 158 projects that failed to meet precondition regarding

of the Tourism Department of the state government and the land/title of the land will be transferred in favour of Government of India free of charge/cost. Sanction of these 158 projects was, thus, in disregard of the guidelines and indicated laxity in scrutiny of proposals. Besides, the Ministry had evolved no mechanism to verify the mandatory information indicated in the state governments' proposals on justification of the projects i.e. whether similar facility already existed, the then volume of tourist traffic and expected in future.

(Rs in crore)

S.No	State	No. of projects	Sanctioned amount	Central release
1.	Maharashtra	29	6.51	3.29
2.	West Bengal	28	6.95	2.92
3.	Uttar Pradesh	22	3.67	2.09
4.	Andhra Pradesh	15	2.71	1.76
5.	Punjab	28	4.81	2.26
6.	Gujarat	7	0.90	0.39
7.	Jammu & Kashmir	27	5.70	3.08
8.	Madhya Pradesh	2	0.43	0.03
	Total	158	31.68	15.82

18.3 Delay in implementation

**119 projects costing
Rs 25.02 crore
remained incomplete.**

119 of the 158 projects sanctioned at Rs 25.02 crore, for which the Ministry had released total financial assistance of Rs 10.72 crore, had not been completed till June 1999. State -wise details are as follows.

Sl. No	State	No. of incomplete projects	Sanctioned amount for 119 incomplete projects	Central release	Delay as of 6/99 (in months)	
					Minimum	Maximum
			(Rs in crore)			
1.	Maharashtra	22	5.53	2.36	14	62
2.	West Bengal	26	6.62	2.62	14	62
3.	Uttar Pradesh	16	2.72	1.35	16	64
4.	Andhra Pradesh	08	1.69	0.91	38	53
5.	Punjab	19	3.16	1.09	14	65
6.	Gujarat	07	0.90	0.39	15	53
7.	Jammu & Kashmir	19	3.97	1.97	26	63
8.	Madhya Pradesh	02	0.43	0.03	50	62
	Total	119	25.02	10.72	14 to 65 months	

67 incomplete projects pointed to lax monitoring.

Test checks revealed that in respect of 67 projects, delay in implementation of 14 months to 65 months was attributed to non-availability of land in 39 projects, change in the design/estimates in 12 projects, late award of the work in six projects, non-availability of clearance from the other organisations in six projects; project being commercially not viable in three projects, and dispute with executing agencies in one project, etc. There was no evidence of any monitoring/ stock taking by Ministry to ascertain factors, which contributed to this delay and initiate measures to accelerate progress of the projects.

18.4 Delay in completed projects

39 projects were completed after four to 51 months delay.

39 completed projects sanctioned at Rs 6.66 crore, could be completed after a delay of four to 51 months from the targeted dates of their completion due to reasons such as change in drawings in two projects, scarcity in the availability of water in one project, delayed execution in another and delay in finalisation of award in six projects. As brought out in paragraph 18.3, Ministry did not have any system to address these concerns and remove impediments for timely completion of the projects. As a result of delayed completion of the projects, the consequential benefits to the tourism sector, the main objective of the scheme, were also delayed/not achieved.

18.5 Operational status of the completed projects

28 out of 39 projects have only been commissioned.

Of the 39 completed projects, Ministry had no information about operationalisation of 11 projects: two in Punjab, three in Andhra Pradesh, two in Jammu & Kashmir and four in Uttar Pradesh. In Jammu & Kashmir, Tourist Bungalow at Leh is being used as Departmental Guest House for FAM tours by travel agents, travel writers and other tourists. In another case, Tourists Huts at Chashmeshahi, Srinagar are occupied by para-military forces, Raj Bhawan Staff, State Government Officers and Judge of the High Court.

18.6 Dropped projects

33 projects costing Rs 2.16 crore were dropped.

119 incomplete projects included 33 dropped projects, for which Rs 2.16 crore were released by the Ministry. Of these dropped projects central assistance aggregating Rs 1.92 crore in respect of 28 projects was adjusted against subsequent new projects belatedly with delays ranging from 11 to 69 months as under:

Sl. No.	State	No of projects	Amount released (Rs in crore)	Delay in adjustment of amount (in months)
1.	West Bengal	5	0.32	11 to 53
2.	Uttar Pradesh	6	0.31	33 to 69
3.	Maharashtra	7	0.45	11 to 59
4.	Andhra Pradesh	2	0.20	45 to 47
5.	Punjab	3	0.29	35 to 65
6.	Jammu & Kashmir	4	0.25	47 to 59
7.	Madhya Pradesh	--	--	---
8.	Gujarat	1	0.10	50
	Total	28	1.92	11 to 69

Central assistance of Rs 23 lakh in respect of remaining five projects i.e. in Punjab three (Island Restaurant Madhopur - Rs 9 lakh, Tourist Complex Rajpura - Rs 5 lakh, Wayside Amenities at Talwara - Rs 3 lakh) Uttar Pradesh one project (Tented accommodation at Vrindaban-Rs 50 lakh) and Madhya Pradesh one project (construction of Tourist Complex at Mandu Rs 1 lakh) was neither got refunded nor adjusted in the projects sanctioned afterwards.

18.7 Inconsistent approach and delay in release of grants

Ministry did not follow its own guidelines for release of various instalments for the projects. Against the provision for release of 30 *per cent* of the approved cost as first instalment, the Ministry released 0.04 to 88.53 *per cent* as first instalment. The norm for the second instalment was also not followed in many cases.

Rs 5.05 crore of central assistance was passed on to the executing agency after a delay of three to 46 months.

In four states, central assistance of Rs 5.05 crore was passed on to the executing agency after a gap of three to 46 months (Maharashtra; from three to 46 months, West Bengal; from three to 23 months; Uttar Pradesh three to 41 months and Andhra Pradesh three to 24 months) from the dates of releases made by Ministry of Tourism. Ministry did not ensure that the assistance paid to states is passed on immediately to the executing agency.

18.8 Ownership of assets

It was stipulated in the sanction that the assets created out of central grant would remain the property of the Central Government and the same would be leased out to the state governments on a nominal charge of Rupee one *per annum*/per property. In respect of 39 projects completed at Rs 6.66 crore, Ministry did not have any record of these properties.

18.9 Recommendation

Ministry should review the incomplete projects to ensure their completion urgently and also review the working of the completed projects along with impact assessment on tourism.

The matter was reported to the Ministry in October 1999; their reply was awaited as of January 2000.

Annex - A

(Refers to paragraph 18.1)

Statement showing state wise details of projects as of June 1999

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
	Punjab			
1.	Tourist Complex at Doraha	31.3.1993/ 30.3.1994	0.166/ 0.045	Incomplete, dropped and grant adjusted in other project
2.	Tourist Complex at Batala , Distt. Gurdaspur	9.1.1995/ 8.1.1996	0.212/ 0.100	Incomplete, dropped and grant adjusted in other project
3.	Tourist Complex at Sunam	13.3.1995/ 12.3.1996	0.212/ 0.050	Incomplete, dropped and grant adjusted in other project
4.	Tourist Complex at Rajpura	25.12.1992/ 24.12.1993	0.217/ 0.110	Incomplete, dropped and grant not adjusted in other project
5.	Island Restaurant at Madhopur	1.11.1993/ 31.10.1994	0.178/ 0.090	Incomplete, dropped and grant not adjusted in other project
6.	Wayside Amenities at Talwara	31.3.1995/ 30.3.1996	0.082/ 0.070	Incomplete, dropped and grant not adjusted in other project
7.	Tourist Complex at Gurdaspur	21.1.1993/ 20.1.1994	0.217/ 0.110	Incomplete
8.	Tourist Complex at Jalandher	31.3.1993/ 30.3.1994	0.218/ 0.030	Incomplete
9.	Fast Food Corner at Sirhind	21.1.1994/ 20.1.1995	0.203/ 0.100	Incomplete
10.	Tourist Complex at Mukerian	30.3.1994/ 29.3.1995	0.245/ 0.0001	Incomplete
11.	Tourist Complex at Dunera	30.3.1994/ 29.3.1995	0.245/ 0.0001	Incomplete
12.	Tourist Complex at Harike (wet land), Distt. Firozpur	9.1.1995/ 8.1.1996	0.205/ 0.140	Incomplete
13.	Tourist Lodge at Sultanpur Lodhi	28.3.1995/ 27.3.1996	0.255/ 0.125	Incomplete
14.	Tourist Complex at Garshanker	30.3.1996/ 29.3.1997	0.289/ 0.040	Incomplete
15.	Toilet & Drinking Water Facilities at Tourist Complex, Kartarpur	28.3.1997/ 27.3.1998	0.028/ 0.010	Incomplete

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
16.	Toilet & Drinking Water Facilities at Tourist Complex, Moga	28.3.1997/ 27.3.1998	0.028/ 0.010	Incomplete
17.	Sulabh Mobile Toilet Vans at Ram Tirath, Amritsar	28.3.1997/ 27.3.1998	0.067/ 0.020	Incomplete
18.	Sulabh Mobile Toilet Vans at Fatehgarh Sahib	31.3.1997/ 30.3.1998	0.067/ 0.020	Incomplete
19.	Toilet & Drinking Water Facilities at Tourist Complex, Neelon	31.3.1997/ 30.3.1998	0.028/ 0.010	Incomplete
20.	Tourist Complex at Sanghol	30.3.1996/ 29.3.1997	0.287/ 0.200	Completed 12/1998
21.	Toilet Vans at Anandpur Sahib	24.12.1996/ 23.12.1997	0.067/ 0.033	Construction complete, but date not available
22.	Toilet & Drinking Water Facilities at Tourist Complex, Ropar	28.3.1997/ 27.3.1998	0.028/ 0.028	Construction completed in 8/1989, commissioning date not available
23.	Toilet & Drinking Water Facilities at Tourist Complex, Shambhu	28.3.1997/ 27.3.1998	0.028/ 0.010	Construction completed, commissioning date not available
24.	Fast Food Counter at Ropar	15.2.1994/ 14.2.1995	0.203/ 0.160	Construction completed in 8/1998, commissioning date not available
25.	Fast Food Counter at Madhopur	7.3.1994/ 6.3.1995	0.203/ 0.150	Construction completed in 10/1997, commissioning date not available
26.	Tourist Complex at Aamkhas Bagh	31.3.1994/ 30.3.1995	0.265/ 0.210	Construction completed in 1/1999, commissioning date not available
27.	Tourist Complex at Faridkot	30.3.1996/ 29.3.1997	0.297/ 0.190	Construction completed in 11/1998, commissioning date not available
28.	Yatri Niwas at Fatehgarh	29.3.1996/ 30.9.1997	0.265/ 0.200	Construction completed, commissioning date not available

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
	Andhra Pradesh			
29.	Construction of Restaurant and toilets at Budh Purnima at Hussainsagar	29.3.1994/ 28.3.1995	0.197/ 0.005	Incomplete, dropped and grant adjusted in other project
30.	Construction of Yatri Niwas at Tirupati	27.3.1995/ 26.3.1996	0.399/ 0.200	Incomplete, dropped and grant adjusted in other project
31.	Construction of Tourist Complex at Manthralayam in Kurnool Distt.	15.12.1993/ 14.12.1994	0.247/ 0.200	Incomplete
32.	Construction of Restaurant at Golkunda Fort	15.12.1993/ 14.12.1994	0.074/ 0.040	Incomplete
33.	Public convenience at Golkunda Fort	15.3.1994/ 14.3.1995	0.025/ 0.013	Incomplete
34.	Construction of Restaurant at Bora Caves	20.12.1993/ 19.12.1994	0.049/ 0.025	Incomplete
35.	Construction of Yatri Niwas at Arakku, Virag Distt.	27.3.1995/ 26.3.1996	0.299/ 0.270	Incomplete
36.	Construction of Yatri Niwas at Yadagirigutta	27.3.1995/ 26.3.1996	0.398/ 0.150	Incomplete
37.	Wayside Facilities at Mallepalli, Nalgonda Distt.	24.1.1994/ 23.1.1995	0.080/ 0.055	Construction completed in 8/1998
38.	Construction of Tourist Complex at Nacharam, Medak Distt.	2.3.1994/ 1.3.1995	0.099/ 0.089	Construction completed in 3/1996
39.	Construction of Yatrikas at Basara, Adilabad Distt.	23.1.1995/ 22.1.1996	0.166/ 0.130	Construction completed in 12/1998
40.	Tented Accommodation at Horseley Hills	21.12.1992/ 20.12.1993	0.027/ 0.027	Construction completed in 7/1996, commissioning date not available
41.	Public convenience at Nagaarjunasagar	16.3.1994/ 15.3.1995	0.049/ 0.039	Construction completed in 6/1997, commissioning date not available
42.	Construction of Tourist Complex at Amaravati, Guntur Distt.	3.3.1994/ 2.3.1995	0.148/ 0.148	Construction completed in 3/1997, commissioning date not available
43.	Construction of Yatri Niwas at Vishakhapatnam	27.3.1995/ 26.3.1996	0.458/ 0.370	Construction completed in 12/1998, commissioning date not available

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
	Gujarat			
44.	Construction of Tourist Complex at Nalsarovar	22.12.1993/ 21.12.1994	0.197/ 0.100	Incomplete, dropped and grant adjusted in other project
45.	Cafeteria at Porbandar	5.1.1994/ 4.1.1995	0.146/ 0.075	Incomplete
46.	Construction of Tourist Lodge at Kuda-Bhavnagar	3.2.1995/ 2.2.1996	0.140/ 0.075	Incomplete
47.	Public convenience at Ambaji	7.1.1997/ 6.1.1998	0.088/ 0.030	Incomplete
48.	Construction of Tourist Reception - cum - Information Centre at Junagadh in Gujrat	12.2.1997/ 11.2.1998	0.122/ 0.041	Incomplete
49.	Construction of Tourist Reception - cum - Information Centre at Porbandar	13.2.1997/ 12.2.1998	0.121/ 0.040	Incomplete
50.	Construction of Public Conveniences at Tourist Centre at Uparkot in Junagadh	10.2.1997/ not indicated	0.088/ 0.030	Incomplete
	Jammu & Kashmir			
51.	Tourist Complex at Spang	31.3.1993/ 30.3.1994	0.201/ 0.050	Incomplete, dropped and grant adjusted in other project
52.	Tourist Complex at Devi Mai, Katra	26.3.1993/ 25.3.1994	0.159/ 0.080	Incomplete, dropped and grant adjusted in other project
53.	Tourist Banglow at Atholi, Poddar	7.2.1994/ 6.2.1995	0.193/ 0.095	Incomplete, dropped and grant adjusted in other project
54.	Tourist Huts at Soti Gondow, Bhalesa	24.3.1994/ 23.3.1995	0.065/ 0.030	Incomplete, dropped and grant adjusted in other project
55.	Yatri Niwas at Bhavan	11.2.1993/ 10.2.1994	0.450/ 0.200	Incomplete
56.	Pilgrims' Sheds at Katra	29.3.1993/ 28.3.1994	0.187/ 0.100	Incomplete
57.	Four Huts at Dera ki Gali	4.2.1994/ 3.2.1995	0.140/ 0.070	Incomplete
58.	Tourist Banglow at Bani	7.2.1994/ 6.2.1995	0.280/ 0.140	Incomplete
59.	Tourist Complex at Achimathang	22.3.1994/ 21.3.1995	0.179/ 0.140	Incomplete
60.	Tourist Banglow at Durbug Pongong Village	25.3.1994/ 24.3.1995	0.221/ 0.170	Incomplete
61.	Tourist Complex at Karsha, Zanskar	23.3.1994/ 22.3.1995	0.171/ 0.085	Incomplete
62.	Tourist Banglow at Tsomoriri Lake	24.3.1994/ 23.3.1995	0.207/ 0.050	Incomplete

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
63.	Tourist Banglow at Charar-I-Sharief	15.9.1994/ 14.9.1995	0.265/ 0.130	Incomplete
64.	Tourist Complex at Lama Yuru	11.1.1995/ 10.1.1996	0.171/ 0.137	Incomplete
65.	Tented Colonies with aquatic Sports by JKTDC	10.1.1995/ 9.1.1996	0.135/ 0.070	Incomplete
66.	Tented Colonies/accommodation at Nubra Valley	20.3.1995/ 19.3.1996	0.155/ 0.075	Incomplete
67.	Construction of Tourist Accommodation at Katra	12.3.1996/ 11.3.1997	0.280/ 0.100	Incomplete
68.	Tourist Complex at Nubra	22.2.1996/ 21.2.1997	0.250/ 0.120	Incomplete
69.	Yatrikas at Kher Bhawan	26.3.1996/ 25.3.1997	0.263/ 0.130	Incomplete
70.	Tourist Banglow at Leh	14.1.1994/ 13.1.1995	0.197/ 0.175	Construction completed, commissioning date not available
71.	Renovation of Tourist Huts at Chashmeshahi, Srinagar	31.3.1997/ 30.3.1998	0.440/ 0.140	Construction completed, commissioning date not available
72.	Tented Colony at Pangong Lake	20.3.1995/ 19.3.1996	0.155/ 0.070	Construction completed.
73.	Tented Accommodation at Katra and Bhawan	23.10.1992 Not indicated	0.104/ 0.104	Construction completed.
74.	Tented Accommodation at Sirchur, Gumri, Bani Bhadarwa.	17.12.1992/ 16.12.1993	0.098/ 0.075	Construction completed, commissioning date not available
75.	Four Huts at Batot	14.3.1994/ 13.3.1995	0.180/ 0.180	Construction completed, commissioning date not available
76.	Tourist Complex at Sanasar	6.1.1995/ 5.1.1996	0.281/ 0.250	Construction completed, commissioning date not available
77.	Tourist Complex at Patnitop	2.1.1995/ 1.1.1996	0.277/ 0.110	Construction completed, commissioning date not available

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
	Maharashtra			
78.	Construction of Tourist Complex at Gandhi Smarak, Ashram	31.3.1993/ 30.3.1994	0.256/ 0.001	Incomplete, dropped and grant adjusted in other project
79.	Construction of Visitors Reception Centre at Nagpur,	31.3.1993/ 30.3.1994	0.204/ 0.001	Incomplete, dropped and grant adjusted in other project
80.	Wayside facilities at Mahed, Raigad	8.3.1994/ 7.3.1995	0.073/ 0.035	Incomplete, dropped and grant adjusted in other project
81.	Wayside facilities at Kudal	24.3.1995/ 23.3.1996	0.068/ 0.030	Incomplete, dropped and grant adjusted in other project
82.	Construction of Tourist Complex at Panhala	27.3.1995/ 26.3.1996	0.250/ 0.120	Incomplete, dropped and grant adjusted in other project
83.	Construction of Tourist Complex at Vijaydurg	24.3.1995/ 23.3.1996	0.232/ 0.110	Incomplete, dropped and grant adjusted in other project
84.	Construction of guest house and wayside facilities at Lake Dhampur	12.3.1997/ 11.3.1998	0.353/ 0.150	Incomplete, dropped and grant adjusted in other project
85.	Construction of Tourist Complex at Lunar, Distt. Buldana	26.3.1993/ 25.3.1994	0.265/ 0.010	Incomplete
86.	Construction of Tourist Complex at Ganpati Pule, Distt. Ratnagiri (Konkan Circuit)	25.3.1994/ 24.3.1995	0.266/ 0.130	Incomplete
87.	Construction of Tourist Complex at Mahabaleshwar, District Satara	24.3.1994/ 23.3.1995	0.235/ 0.120	Incomplete
88.	Construction of Beach Cottage at Harihareshwar Srivardhan, Distt. Raigad	29.3.1994/ 28.3.1995	0.249/ 0.115	Incomplete
89.	Construction of Tourist Complex at Kunkeashwar, Talukdeogar, Sindhudurg Distt.	25.3.1994/ 24.3.1995	0.248/ 0.120	Incomplete
90.	Construction of Lodge & Visitors Reception Centre at Bhandandara Akola, Ahmednagar	25.3.1994/ 24.3.1995	0.248/ 0.120	Incomplete
91.	Upgradation of Golf Course, Bombay	15.11.1993/ 14.11.1995	0.358/ 0.300	Incomplete
92.	Upgradation of Golf Course, Pune	17.3.1994/ 16.3.1996	0.480/ 0.400	Incomplete
93.	Construction of Tourist Complex at Gaganbawda	28.3.1995/ 27.3.1996	0.250/ 0.080	Incomplete
94.	Construction of Tourist Complex at Tarkarli	31.3.1995/ 30.3.1996	0.232/ 0.040	Incomplete

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
95.	Construction of Tourist Complex at Washim	17.1.1994/ 16.1.1995	0.237/ 0.080	Incomplete
96.	Construction of Konkani House, Harihareshwar	15.1.1997/ 14.1.1998	0.060/ 0.025	Incomplete
97.	Construction of Konkani House Ganpatipule, Distt. Ratnagiri	13.1.1997/ 12.1.1998	0.060/ 0.025	Incomplete
98.	Construction of Tourist Complex at Kunkeshwar	12.3.1997/ 11.3.1998	0.453/ 0.151	Incomplete
99.	Construction of Tourist Complex -cum-craft centre at Punguli	27.3.1997/ 26.3.1998	0.456/ 0.200	Incomplete
100.	Construction of Wayside Amenities at Dajipur, District Kolhapur	17.3.1993/ 16.3.1994	0.054/ 0.049	Construction completed in 1/1995, commissioning date not available
101.	Construction of Wayside Amenities at Balapur, District Akola	29.1.1993/ 28.1.1994	0.054/ 0.054	Construction completed in 3/1996, commissioning date not available
102.	Construction of Tourist Complex at Narsi, Parbhani	12.3.1993/ 11.3.1994	0.254/ 0.254	Construction completed in 9/1996, commissioning date not available
103.	Construction of Tourist Complex at Shikhar Shinganapur, District Satara	17.3.1993/ 16.3.1994	0.084/ 0.074	Construction completed in 6/1998, commissioning date not available
104.	Construction of Tourist Complex at Matheran Hill Station, Raigad	25.3.1994/ 24.3.1995	0.164/ 0.164	Construction completed in 4/1996, commissioning date not available
105.	Construction of Tourist Complex at Fardapur, Distt. Aurangabad	31.3.1994/ 30.3.1995	0.242/ 0.200	Construction completed in 9/1998, commissioning date not available
106.	Purchase of Self contained tents for Shiroda & Mathpur	29.3.1994/ 28.2.1995	0.127/ 0.127	Construction completed in 5/1995, commissioning date not available
	Uttar Pradesh			
107.	Setting up of Nodal Centres at Helang (Site Shifted to Virahi)	22.1.1993/ 21.1.1994	0.104/ 0.050	Incomplete dropped and grant adjusted in other project

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
108.	Yatri Sheds at Haridwar including Public Conveniences	4.1.1993/ 3.1.1994	0.207/ 0.100	Incomplete dropped and grant adjusted in other project
109.	Wayside Amenities at Muradnagar	21.3.1994/ 20.3.1995	0.083/ 0.040	Incomplete dropped and grant adjusted in other project
110.	Wayside Amenities at Farenda	29.3.1993/ 28.3.1994	0.083/ 0.040	Incomplete dropped and grant adjusted in other project
111.	Wayside Amenities at Shahganj	15.3.1994/ 14.3.1995	0.083/ 0.040	Incomplete dropped and grant adjusted in other project
112.	Triveni Ghat at Rishikesh	23.3.1994 Not indicated	0.239/ 0.040	Incomplete dropped and grant adjusted in other project
113.	Tented accommodation at Vrindavan	4.3.1993/ 3.3.1994	0.100/ 0.050	Incomplete dropped and grant not adjusted in other project
114.	Improvement of Keshi Ghat at Vrindavan	31.3.1993/ Not indicated	0.180/ 0.135	Incomplete
115.	Improvements of ghats at Bateshwar	23.3.1994/ Not indicated	0.200/ 0.170	Incomplete
116.	Golf Course at Noida	29.10.1993/ 28.10.1995	0.375/ 0.100	Incomplete
117.	Expansion of existing tourists facilities at Sunauli	6.1.1997/ 5.1.1998	0.302/ 0.090	Incomplete
118.	Visitors Centre at Sarnath	7.3.1995/ 6.3.1996	0.282/ 0.250	Incomplete
119.	Development around Chakhundi	7.3.1995/ 6.3.1996	0.034/ 0.028	Incomplete
120.	Restaurant-cum-Waiting Hall at Saraswati	24.3.1995/ 23.3.1996	0.123/ 0.060	Incomplete
121.	Restaurant-cum-Waiting Hall at Khushinagar	22.3.1995/ 21.3.1996	0.122/ 0.060	Incomplete
122.	Reception Centre at Rishikesh	25.6.1996/ 24.6.1997	0.200/ 0.100	Incomplete
123.	Setting up of Nodal Centres at Augatsaya Muni (Site Shifted to Chand Nagar)	11.1.1993/ 10.1.1994	0.103/ 0.050	Construction completed in 10/1998
124.	Restaurant-cum-Waiting Hall at Pallia	30.3.1995/ 29.3.1996	0.124/ 0.060	Construction completed in 4/1997

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
125.	Tourist Lodge at Sardhana, Distt. Meerut	25.5.1993/ 24.5.1994	0.135/ 0.110	Construction completed in 7/1998
126.	Tourist Lodge at Khandla	16.8.1993/ 15.8.1994	0.100/ 0.080	Construction completed in 12/1998
127.	Tourist Complex at Bateshwar	18.3.1994/ 17.3.1995	0.136/ 0.100	Construction completed and commissioned in 4/1999
128.	Yatri Niwas at Chitrakoot	30.3.1992/ 29.3.1993	0.357/ 0.340	Construction completed and commissioned in 12/1995
	Madhya Pradesh			
129.	Construction of Tourist Complex at Mandu	26.3.1993/ 25.3.1994	0.214/ 0.012	Incomplete dropped and grant not adjusted
130.	Construction of Tourist Complex at Orchha	25.3.1994/ 24.3.1995	0.211/ 0.020	Incomplete
	West Bengal			
131.	Tourist Lodge at Jayanti	23.03.1994/ 22.3.1995	0.234/ 0.115	Incomplete dropped and grant adjusted in other project
132.	Tourist Lodge at Jangal Mehal, Asansol	15.03.1994/ 14.3.1995	0.209/ 0.100	Incomplete dropped and grant adjusted in other project
133.	Tourist Lodge/Wayside Facility at Pashupati, Darjeeling	27.10.1993/ 26.10.1994	0.241/ 0.050	Incomplete dropped and grant adjusted in other project
134.	Wayside Facilities at Dalkhole	31.3.1995/ 30.3.1996	0.139/ 0.030	Incomplete dropped and grant adjusted in other project
135.	Yatri Niwas at New Jalpaiguri	31.3.1995/ 30.3.1996	0.449/ 0.020	Incomplete dropped and grant adjusted in other project
136.	Augmentation of Facilities at Maink Tourist Lodge, Siliguri (under equity pattern of funding).	29.3.1993/ 28.3.1994	0.290/ 0.110	Incomplete
137.	Tourist Lodge at Madarihut	31.3.1993/ 30.3.1994	0.173/ 0.086	Incomplete
138.	Tourist Lodge at Vishnupur	18.3.1994/ 17.3.1995	0.342/ 0.200	Incomplete
139.	Royal Calcutta Golf Club	16.3.1994/ 15.3.1996	0.317/ 0.100	Incomplete

Sl.No.	Name of the project	Date of sanction/ Scheduled date of completion	Amount sanctioned/ released (Rs in crore)	Operationalisation status of the project/ Actual date of completion.
140.	Tourist Complex at Maithan	31.3.1995/ 30.3.1996	0.267/ 0.050	Incomplete
141.	Wayside Facilities at Mangal- dweep	9.1.1995/ 8.1.1996	0.150/ 0.070	Incomplete
142.	Tourist Complex at Midnapur	7.3.1995/ 6.3.1996	0.273/ 0.240	Incomplete
143.	Cafeteria at Chandan Nagar	9.1.1995/ 8.1.1996	0.100/ 0.050	Incomplete
144.	Tourist Lodge at Jalpaiguri	28.2.1996/ 27.2.1997	0.302/ 0.145	Incomplete
145.	Tourist Lodge at Asansol	29.3.1996/ 28.3.1997	0.292/ 0.150	Incomplete
146.	Tourist Lodge at Tara Keshwar	29.3.1996/ 28.3.1997	0.250/ 0.125	Incomplete
147.	Wayside Amenities at Arambagh	29.3.1996/ 28.3.1997	0.250/ 0.120	Incomplete
148.	Construction of Wayside Facilities at Raigunge	15.3.1996/ 14.1.1997	0.139/ 0.060	Incomplete
149.	Tourist Lodge at Darjeeling	29.3.1996/ 28.3.1997	0.250/ 0.100	Incomplete
150.	Expansion of Malancho Tourist Complex , Barrackpur	26.2.1997/ 25.2.1998	0.350/ 0.105	Incomplete
151.	Improvement of Facilities of Trekking huts at Sandakphu Region	31.3.1997/ 30.3.1998	0.203/ 0.163	Incomplete
152.	Expansion of Tourist Lodge at Kalimpong	31.3.1997/ 30.3.1998	0.450/ 0.135	Incomplete
153.	Improvement of existing Tiger Hill Pavilion facilities at Tiger Hills	31.3.1997/ 30.3.1998	0.136/ 0.040	Incomplete
154.	Construction of Tourist Information Centre / Lounge at Bagdogra Airport	31.3.1997/ 30.3.1998	0.139/ 0.053	Incomplete
155.	Expansion of Motel at Durgpur	31.3.1997/ 30.3.1998	0.300/ 0.090	Incomplete
156.	Wayside Facilities at Chayabari/ Rangtong	31.3.1997/ 30.3.1998	0.377/ 0.110	Incomplete
157.	Restaurant at Gadiayara	12.11.1993/ 11.11.1994	0.109/ 0.098	Construction completed in 6/1998, commissioning date not available
158.	Tourist Lodge at Barhmpore	23.03.1994/ 22.3.1995	0.216/ 0.205	Construction completed in 9/1998, commissioning date not available
	Total		31.68/ 15.82	