Appendix-1.1 (a) (Reference to Paragraph.1.3.10.7; page 24) FUND FLOW STATEMENT IN RESPECT OF DPC, DIMAPUR.

(₹ in Lakh)

year	Openi	Re	lease of fun	ıd	Interes	Others	Total (col		Exp	penditure		Total	Closi	Man
	ng	GOI	GON	Total	t		2+5 +6+7)						ng	days
	balan							Programme	e Expenditure		Administrative		balan	achieved
	ce							Dhansiri Mdziphe Other 2			expenditure		ce	in lakh
								par	ma	blocks				
1	2	3		5	6	7	8	9	10	11	12	13	14	15
2007-08	0	54.5	0	54.5	0	0	54.5	0	0	0	19.10	19.1	35.4	0
2008-09	35.4	3422.15	111	3533.15	1.06	0	3569.61	532.64	1662.61	1194.05	147.31	3536.61	33	20.34
2009-10	33	4068.07	134	4202.07	10.49	33.2	4278.76	546.95	2128.78	1244.49	290.46	4210.68	68.08	23.75
2010-11	68.08	8029.07	140.98	8170.05	40.97	22.32	8301.42	1181.10	3947.32	2635.58	437.12	8201.12	100.3	37.36
2011-12	100.3	6920.10	550.66	7470.76	22.21	30	7623.27	1063.04	3627.69	2508.27	346.0	7545.00	78.27	41.57
	TOTAL	22493.89	936.64	23430.53	74.73	85.52	23827.56	3323.73	11366.4	7582.39	1239.99	23512.51		123.02

Appendix-1.1 (b) (Reference to Paragraph 1.3.10.7; page 24) FUND FLOW STATEMENT IN RESPECT OF DPC, MON

(₹ in Lakh)

Year	Opening	Re	lease of fun	-	Interest	Others	Total			Expendi	ture		Total	Closing	Man
	balance	GOI	GON	Total			(2+5+6+7)							balance	days
								Progra	amme Expe	enditure	Administrative	Transfer			achieved
								Chen	Tobu	Others	expenditure	to other			in lakh
_	2	2	4	_		_	0	0	7.0		10	units	1.5	1.0	1.7
I	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17
2007-08	143.13	855.08	32.00	887.08	6.24	1.00	1037.45	237.58	220.78	499.18	43.83	1.00	1002.37	35.08	55.75
2008-09	35.08	400.00	174.00	574.00	0.53	0	609.62	149.11	114.61	289.05	42.65	10.10	605.52	4.1	3.32
2009-10	4.1	8092.60	174.00	8266.60	6.97	0	8277.67	2040.98	1579.54	4155.41	318.60	1.00	8095.55	182.12	46.66
2010-11	182.12	5503.43	0	5503.43	5.57	16.47*	5707.59	1435.45	1086.24	2855.32	308.82	0	5685.83	21.76	32.26
2011-12	21.76	5178.76	605.47	5784.23	8.13	10.69	5824.81	1442.24	1144.73	2863.00	313.78	0	5772.77	52.04	27.71
	TOTAL	20029.87	985.47	21015.34	27.44	18.82	21457.14	5305.36	4145.9	10661.96	1027.68	12.1	21162.04		165.70
*Convergen		culture Depar		1 11			3,112								

Appendix 1.1 (c) (Reference to Paragraph 1.3.10.7; page 24) FUND FLOW STATEMENT IN RESPECT OF DPC, TUENSANG.

(₹ in Lakh)

Year	Opening	R	elease of fur	ıd	Intere	Others	Total (2+5			Expend	iture			Total	Closing	Man
	balance	GOI	GON	Total	st		+6+7)								balance	days
								I	Programme	Expenditure	e	Adminis	Trans			achieved
								Sangsang	Noklak	Chessore	Others	trative	fer to			in lakh
								yu				expendit	other			
												ure	units			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2007-08	0	890.12	82.0	972.12	14.66	35.90*	1022.68	135.97	107.78	123.91	441.22	33.08	34.27	876.23	146.45	8.09
2008-09	146.45	2273.00	147.46	2420.46	5.07	0	2571.98	442.55	572.45	343.49	1101.43	88.11	0	2548.03	23.95	24.60
2009-10	23.95	4416.25	139.00	4555.25	4.88	0	4584.08	676.00	1040.00	699.87	1857.24	261.60	0	4534.71	49.37	42.73
2010-11	49.37	6299.42	281.97	6581.39	23.29	8	6662.05	1022.75	1541.22	1014.00	2711.35	362.56	0	6651.88	10.17	62.89
2011-12	10.17	5953.64	427.32	6380.96	11.01	0	6402.14	1071.05	1422.5	908.27	2611.27	376.46	0	6389.55	12.59	50.96
	TOTAL	19832.43	1077.75	20910.18	58.91	43.90	21242.93	3348.32	4683.95	3089.54	8722.51	1121.81	34.27	21000.4	12.59	189.27
*Rs 34.531	lakh (SGRY) and Rs 1.37	lakh Misc l	Receipt												

Appendix 1.1 (d) (Reference to Paragraph 1.3.10.7; page 24) FUND FLOW STATEMENT IN RESPECT OF DPC, PEREN

(₹ in Lakh)

Year	Opening	R	elease of f	und	Interest	Others	Total (col		Expe	nditure		Total	Closing	Man days
	balance	GOI	GON	Total			2+5+6+7)						balance	achieved
								Prog	ramme Expend	iture	Administrative			in lakh
								Teren Tening Jaiukic			expenditure			
1	2	3		5	6	7	8	9	10	11	12	13	14	15
2007-08	0	0.54	0	0.54	0	0	0.54	0	0	0	0.07	0.07	0.47	0
2008-09	0.47	23.50	0.89	24.39	0.01	0	24.87	8.66	7.63	7.09	1.49	24.87	0.00	18.53
2009-10	0.00	40.11	1.24	41.35	0.02	0	41.37	13.73	12.78	12.44	2.40	41.35	0.02	20.66
2010-11	0.02	38.53	1.06	39.59	0.05	0.11	39.77	13.08	12.07	11.56	2.33	39.04	0.73	22.02
2011-12	0.73	48.33	2.12	50.45	0.08	0	51.26	16.30	15.01	14.01	2.67	47.99	3.27	23.05
	TOTAL	151.01	5.31	156.32	0.16	0.11	157.81	51.77	47.49	45.1	8.96	153.32		84.26

Appendix 1.2

(Reference to Paragraph 1.3.10.8; page 26)

Statement showing the release of funds and expenditure in respect of 71 VDBs under nine blocks in four test checked DPCs during 2007-2012

(₹ in lakh)

Name of the sample district	Name of sample Block	Name of the selected Village	Average no. of job card	Fund Alloca 2007-08 to		Total	Mandays generated	Actual 1	receipt durin	g 2007-08 t	to 2011-12	Expenditu 2007-08 to		Total	СВ
				Wages	Material			Wages	Material	Interest receipts	Total (4+9+10+11)	Wages	Material		
1	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17
		Keyeto	230	79.95	56.51	136.46	0.76	30.9	0	0.01	30.91	30.88	0	30.88	0.03
		Razaphe	165	69.35	45.48	114.83	0.65	22.18	0	0.02	22.2	22.17	0	22.17	0.03
	ar	Disagaphu	119	36.48	24.93	61.41	0.35	11.66	0	0.02	11.68	10.7	0	10.7	0.98
	Dhansiripar	Khekiho	234	96.71	63.42	160.13	0.90	42.71	0	0	42.71	42.69	0	42.69	0.02
	ans	Toshezu	158	64.98	38.48	103.46	0.62	19.42	0	0.01	19.43	19.41	0	19.41	0.02
	Dh	Singrijan	256	62.76	43.65	106.41	0.61	26.77	0	0.15	26.92	26.77	0	26.77	0.15
		Doyapur	329	77.78	45.42	123.2	0.75	35.37	0	0.05	35.42	35.36	0	35.36	0.06
		RazapheBasa	74	25.74	17.53	43.27	0.24	8.48	0	0.01	8.49	8.46	0	8.46	0.03
	Total		1565	513.75	335.42	849.17	4.88	197.49	0	0.27	197.76	196.44	0	196.44	1.32
		Aoyimti	439	141.66	94.6	236.26	1.33	55.76	0	0.2	55.96	55.79	0	55.79	0.17
		Diphupar	1984	562.77	368.55	931.32	5.3	256.59	0	1.37	257.96	257.83	0	257.83	0.13
		Darogapathar	381	79.66	51.4	131.06	0.77	50.8	0	0.38	51.18	50.9	0	50.9	0.28
Dimapur		Thilixu	911	324.34	210.92	535.26	3.02	113.16	0	0.33	113.49	113.41	0	113.41	0.08
naj		Phaipijang	154	40.77	22.59	63.36	0.38	22.76	0	0.1	22.86	22.76	0	22.76	0.1
Dir		Nagarjan	1663	247.28	159.66	406.94	2.35	194.96	0	1.66	196.62	194.97	0	194.97	1.65
	в	Paglapahar	180	81.44	52.16	133.6	0.79	31.48		0.11	31.59	31.58	0	31.58	0.01
	em	Sodzholhou	147	25.28	17.82	43.1	0.25	16.51	0	0.06	16.57	16.57	0	16.57	0
	Medziphema	Samaguri	98	29.36	19.57	48.93	0.35	15.04	0	0.1	15.14	15.08	0	15.08	0.06
	edz	Toluvi	272	45.9	29.68	75.58	0.44	37.25	0	0.14	37.39	37.26	0	37.26	0.13
	Σ	Bungsang	141	44.43	24.25	68.68	0.42	26.37	0	0.03	26.4	24.97	0	24.97	1.43
		Molvom	179 119	65.9	43.73	109.63	0.62	28.04	0	0.03	28.07 16.47	28.07 16.46	0	28.07	0
		Hekeshe	-	30.31	19.87	50.18	0.29	16.38	0					16.46	0.01
		Sovima	552	155.84	101.97	257.81	1.49	57.87	0	0.44	58.31	58.07	0	58.07	0.24
		Khriezephe	190	57.65	39.28	96.93	0.53	22.75	0	0.11	22.86	22.75	0	22.75	0.11
		Khopanala	80	23.5	14.69	38.19	0.23	13.83	0	0.08	13.91	13.83	0	13.83	0.08
		Industrial Village	513	179.4	117.29	296.69	1.7	74.4	0	0.67	75.07	72.63	0	72.63	2.44
	Total	Seithekiema A	248	73.04	53.89	126.93	0.71	21.51	0	0.12	21.63	21.59	0	21.59	0.04
	1 otai		8251	2208.53	1441.92	3650.45	20.97	1055.46	U	6.02	1061.48	1054.52	0	1054.52	6.96

Appendix 1.2 (Contd.)

Name of the sample district	Name of sample Block	Name of the selected Village	Average no. of job card	Fund Alloca 2007-08 to	2011-12	Total	Mandays generated	Actual 1	receipt during			Expenditu 2007-08 to	2011-12	Total	СВ
				Wages	Material			Wages	Material	Interest receipts	Total (4+9+10+11)	Wages	Material		
1	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17
		Chenloisho	669	276.97	146.69	423.66	2.64	264.41	0	0.07	264.48	264.4	0	264.4	0.08
		Choknyu	253	90.14	45.78	135.92	0.88	82.46	0	0.04	82.5	82.46	0	82.46	0.04
	u,	Wangti	393	193.92	104.14	298.06	1.83	137.37	0	0.05	137.42	137.33	0	137.33	0.09
	Chen	ChaohaChingnyu	440	165.45	89.32	254.77	1.58	111.19	0	0.06	111.25	111.18	0	111.18	0.07
		Jakphang	642	250.98	123.77	374.75	2.41	248.17	0	0.11	248.28	248.16	0	248.16	0.12
Mon		Ngangching	313	141.05	81.67	222.72	1.35	138.08	0	0.06	138.14	138.08	0	138.08	0.06
2	Total		2710	1118.51	591.37	1709.88	10.69	981.68	0	0.39	982.07	981.61	0	981.61	0.46
		Monyakshu	672	301.65	144.75	446.4	2.9	252.65	0	0.42	253.07	252.64	0	252.64	0.43
	nc	Pessao	633	279.74	127.98	407.72	2.72	234.17	0	0.39	234.56	234.16	0	234.16	0.4
	Tobu	Yakshu	463	204.31	99.73	304.04	1.98	176.19	0	0.29	176.48	176.16	0	176.16	0.32
		Ukha	381	176.53	87.08	263.61	1.71	139.29	0	0.26	139.55	139.27	0	139.27	0.28
	Total		2149	962.23	459.54	1421.77	9.31	802.3	0	1.36	803.66	802.23	0	802.23	1.43
		Hakchang	435	182.21	110.11	292.32	1.74	143.88	0	0	143.88	122.69	0	122.69	21.19
	ıyu	Saoshou	113	47.05	29.54	76.59	0.45	44.24	0	0	44.24	40.36	0	40.36	3.88
	ıgu	Momching	123	47.45	29.87	77.32	0.45	41.11	0	0	41.11	35.17	0	35.17	5.94
	gsa	Sangsangnyu	250	156.72	56.03	212.75	1.12	84.32	0	0	84.32	73.27	0	73.27	11.05
	Sangsangnyu	Maksha	174	80.77	46.56	127.33	0.77	63.39	0	0	63.39	52.43	0	52.43	10.96
		Helipong	140	56.87	34.51	91.38	0.51	45.99	0	0	45.99	39.6	0	39.6	6.39
50	Total	E11	1235	571.07	306.62	877.69	5.04	422.93	0	0	422.93	363.52	0	363.52	59.41
san		Ekhao Yakhao	112 190	42.96 72.26	32.42	75.38 118.59	0.41 0.69	29.97 54.17	0	0	29.97 54.17	29.24 52.88	0	29.24 52.88	0.73 1.29
Tuensang		Kengnyu	224	83.17	46.33 55.31	138.48	0.69	60.16	0	0	60.16	59.87	0	59.87	0.29
T	¥	Nokyan	375	138.15	91.06	229.21	1.31	107.61	0	0	107.61	105.36	0	105.36	2.25
	Noklak	Taknyu	115	44.14	26.46	70.6	0.43	31.74	0	0	31.74	29.35	0	29.35	2.39
	Ž	Pangsha	666	223.59	147.16	370.75	2.11	181.69	0	0	181.69	172.465	0	172.465	9.22
		Panso B	516	225.89	144.24	370.73	2.17	195.44	0	0	195.44	185.96	0	185.96	9.22
													0		
		Yimpang	112	38.19	25.02	63.21	0.36	31.18	0	0	31.18	28.99	-	28.99	2.19
	Total		2310	868.35	568	1436.35	8.27	691.96	0	0	691.96	664.115	0	664.115	27.84

Appendix 1.2 (Concld.)

Name of the sample district	Name of sample Block	Name of the selected Village	Average no. of job card	Fund Alloca 2007-08 to	2011-12	Total	Mandays generated	Actual 1	eceipt during	g 2007-08 t		Expenditu 2007-08 to	2011-12	Total	СВ
				Wages	Material			Wages	Material	Interest receipts	Total (4+9+10+11)	Wages	Material		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	-	Chessore	914	364.36	218.86	583.22	3.48	286.68	0	0	286.68	254.52	0	254.52	32.16
mg	sore	Kiutsukiur	181	91.38	57.09	148.47	0.88	78.13	0	0	78.13	76.3	0	76.3	1.83
Tuensang	Chessore	Kuthur	779	326.63	201.76	528.39	3.09	266.89	0	0	266.89	266.89	0	266.89	0
Ţ	ý	Shiponger	363	154.57	92.52	247.09	1.49	130.28	0	0	130.28	130.04	0	130.04	0.24
	Total		2237	936.94	570.23	1507.17	8.94	761.98	0	0	761.98	727.75	0	727.75	34.23
		Old Tesen	410	161.60	108.18	269.78	1.64	156.71	0	0.17	156.88	154.1	0	154.1	2.78
		Nkialwa	346	168.65	112.91	281.56	1.69	163.01	0	0.19	163.2	160.35	0	160.35	2.85
	gu	Azilong	398	171.26	114.70	285.96	1.71	166.04	0	0.21	166.25	166.04	0	166.04	0.21
	Tenning	Tenning	649	273.52	183.21	456.73	2.73	264.64	0	0.2	264.84	260.03	0	260.03	4.81
	TeI	Mbaupungchi	272	114.10	76.45	190.55	1.14	110.36	0	0.12	110.48	108.73	0	108.73	1.75
		Ntu	423	177.82	119.12	296.94	1.77	166.59	0	0.14	166.73	166.59	0	166.59	0.14
		NzauNamsan	241	97.61	65.36	162.97	0.98	105.17	0	0.11	105.28	103.5	0	103.5	1.78
	Total		2739	1164.56	779.93	1944.49	11.66	1132.52	0	1.14	1133.66	1119.34	0	1119.34	14.32
		Samzuiram	797	321.91	214.61	536.52	3.08	348.98	0	0.29	349.27	338.07	0	338.07	11.20
Peren		Old Jalukie	575	242.83	161.89	404.72	2.32	235.35	0	0.27	235.62	231.23	0	231.23	4.39
Pe		New Jalukie	582	258.80	172.53	431.33	2.47	251	0	0.26	251.26	241.78	0	241.78	9.48
		Inbung	150	61.01	40.66	101.67	0.58	62.69	0	0.05	62.74	60.40	0	60.40	2.34
	kie	Jalukie B	516	213.47	142.31	355.78	2.04	206.88	0	0.21	207.09	203.23	0	203.23	3.86
	Jalukie	New Besuimpui	216	91.29	60.86	152.15	0.87	88.22	0	0.08	88.30	86.66	0	86.66	1.64
		Besumpuikam	523	222.77	142.55	365.32	2.12	217.46	0	0.18	217.64	213.57	0	213.57	4.07
		Phanjang	101	42.96	28.64	71.6	0.41	41.56	0	0.04	41.60	39.93	0	39.93	1.67
	Bongkolong			100.49	60.66	161.15	0.86	97.12	0	0.08	97.20	93.55	0	93.55	3.65
	Lilen			76.56	51.04	127.6	0.73	74.18	0	0.06	74.24	71.26	0	71.26	2.98
	Total			1632.09	1075.75	2707.84	15.48	1623.44	0	1.52	1624.96	1579.68	0	1579.68	45.28
		Grand Total	27080	9976.03	6128.78	16104.81	95.24	7669.76	0	10.7	7680.46	7489.21	0	7489.21	191.25

Appendix 1.3 (i) (Reference to Paragraph 1.3.13.6; page 39) STATEMENT SHOWING UN EXECUTED WORKS UNDER 4 DPCs

Sl. No	Name of the sample district	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Estimated cost (₹in lakh)	Amount released for works execution (₹in lakh)
1.			Aoyimti	2011-12	Constrn. of terrace at village	10 Hac	5.0	5.0
2.			Aoyimty	2011-12	Up-gradation of village road	1 KM	20.00	20.00
3.			Hekeshe	2010-11	Constrn. irrigation channel	2KM	2.00	2.00
4.			Pagalapahar	2008-09	Con. Of village road – GB Khel to T Khel	0.02 Km	0.46	0.46
5.			Pagalapahar	2008-09	Con. Of village road – GB Khel to T Khel	0.17 Km	3.00	3.00
6.			Pagalapahar	2009-10	Con. Of village road – GB Khel to T Khel	0.115 Km	2.00	2.00
7.			Pagalapahar	2010-11	Con. Of village road – GB Khel to T Khel	0.27Km	4.74	4.74
8.			Kuda (Nagarjan)	2010-11	Nallah treatment for regulating water flow	1.272 Km	3.00	3.00
9.			Kuda (Nagarjan)	2010-11	Repair of village road	0.162 km	2.00	2.00
10.			samaguri	2009-10	Con. Hume pipe culvert	1 No	1.00	1.00
11.			samaguri	2008-09	Con. Village approach road to community hall	0.562Km	0.45	0.45
12.			Khriezephe	2008-09	Con. Village A/road- singrijan-khrizephe	1 Km	8.00	8.00
13.	Dimapur	Medzipheme	Khriezephe	2008-09	Con. Village A/road- singrijan-khrizephe& 1 H/P culvert	0.625 Km	5.00	5.00
14.			Khriezephe	2008-09	Extn. Of a/ road	0.27 Km	2.00	2.00
15.			Khriezephe	2011-12	Renovation of village road	0.684 Km	5.00	5.00
16.			Khriezephe	2011-12	Land development	12.5 Hac	10.00	10.00
17.			Bhumsang	2011-12	Agri foot path	2.336Km	5.00	5.00
18.			Bhumsan g	2011-12	Agri foot path	1.121 Km	2.40	2.40
19.			Bhumsang	2011-12	Con. Terrace	4 Hac	2.00	2.00
20.			Diphupar	2009-10	Jungle clearance – Referel hospital	10 Hac	2.00	2.00
21.			Diphupar	2010-11	Con. Village A/road -metalling & soiling	0.81 Km	10.00	10.00
22.			Diphupar	2010-11	Conillage A/road. Metalling & soiling	0.41 Km	5.00	5.00
23.			Diphupar	2011-12	Renovation of Village road	0.487 Km	6.00	6.00
24.			Diphupar	2011-12	Con. o f terrace	50 Hac	25.00	25.00
25.			Diphupar	2011-12	Con. Village road	0.171 Km	3.00	3.00
26.			Diphupar	2011-12	Con. Drainage C &D khel	0.363 Km	20.00	20.00
						TOTAL (A)	154.05	154.05

Appendix 1.3 (i) (contd.)

Sl. No	Name of the sample district	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Estimated cost (₹in lakh)	Amount released for works execution (₹in lakh)
27.			Kiyeto	2010-12	Village road	0.7 Km	7.53	7.53
28.			Kiyeto	2008-09	Improvement of road	4.74 Km	8.40	8.40
29.			Kiyeto	2011-12	Nallah treatment	6.5 Km	20.00	20.00
30.			Kiyeto	2010-11	Repairing of Irrigation cannal	9.0 Km	8.00	8.00
31.			Doyapur	2009-10	Repair of irrigation channel	2Km	2.00	2.00
32.			Doyapur	2010-11	Construction of drainage	8Km	15.00	15.00
33.			Doyapur	2010-11	Construction of drainage	5.4 Km	8.00	8.00
34.			Doyapur	2011-12	Construction of ring wells	1 unit	0.50	0.50
35.			Toshezu	2009-10	Pineapple plantation	2Hac	5.00	5.00
36.			Toshezu	2010-11	Social forestry	7 Hac	5.00	5.00
37.			Toshezu	2011-12	Constrn. Agri link road	2Hac	10.00	10.00
38.			Toshezu	2011-12	Constrn. Agri link road	2Km	2.95	2.95
39.			Toshezu	2011-12	Constrn. Agri link road	2Km	5.00	5.00
40.			singrijan	2010-11	Village road – primary School to D. Khel	1.7 Km	34.06	34.06
41.			Singrijan	2011-12	Village road – primary School to D. Khel	1.7 Km	2.65	2.65
42.			Singrijan	2008-09	Constrn, of Agri link road	2.55 Km	15.00	15.00
43.			singrijan	2009-10	Improvement of village approach road	1Km	10.00	10.00
44.	Dimapur	Dhanisripar	Singrijan	2011-12	Constrn. Village approach Road	2.5 Km	20.71	20.71
45.	Ī -		singrijan	2009-10	Constrn of ring well	2nos	0.50	0.50
46.			Singrijan	2010-11	Constrn of irrigation cannal	9Km	16.00	16.00
47.			Singrijan	2011-12	Constrn of irrigation cannal	2 Km	3.00	3.00
48.			Singrijan	2011-12	Constrn of Agri Link rtoad	0.5 Km	3.00	3.00
49.			disagaphu	2009-12	Plantations/horticulture plantations	37 Hac	11.51	11.51
50.			Disagaphu	2011-12	Constrn of agri link road	0.5 Km	4.00	4.00
51.			Disagaphu	2011-12	Village approach road- ph- III	1.50 Km	5.00	5.00
52.			Disagaphu	2011-12	Const. of Agri link road	0.50Km	4.00	4.00
53.			Razaphe	2010-11	Constrn. Of Agri link road	3Km	10.00	10.00
54.			Razaphe	2010-11	Digging of pond	10 nos	4.00	4.00
55.			Razaphe	2011-12	Village road	1.34 Km	2.37	2.37
56.			Razaphe	2011-12	Renovation / widening of Village approach road	1.876Km	10.00	10.00
57.			Razaphe	2011-12	Village road- Viilage to Agri filed	0.20 Km	1.00	1.00
58.]		Razaphe	2011-12	Village road- Village to agri field	0.5Km	3.00	3.00
59.			Razaphe	2011-12	Renovation /widening of the Agri link road Village to Agri field.	1.876Km	10.00	10.00
60.	7		Razaphe	2011-12	Constrn of drainage- village area	1Km	1.00	1.00
						TOTAL (B)	268.18	268.18

Appendix 1.3 (i) (contd.)

Sl. No	Name of the sample district	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Estimated cost (₹in lakh)	Amount released for works execution
	district						(VIII IMIXII)	(₹in lakh)
61.			Yakshu	2011-12	Soiling and Metaling of Village Circular	4.72 Km	72.59	72.59
	Mon	Tobu			Road			
62.			Pessao	2011-12	Construction of Drainage at Approach Road	0.814 Km	16.28	16.28
						TOTAL (C)	88.87	88.87
63.			Chenloisho	2010-11	Cardamom Cultivation	41.42Hac	20.70	20.70
64.			Chenloisho	2009-10	Construction of Village Road(WBM)	0.47 Km	11.94	11.94
65.	Mon	Chen	Chenloisho	2009-10	Construction of Village Road Soiling	2.54 Km	35.10	35.10
66.	Wion	Chen	Choknyu	2008-09	Construction of Agri-link Road	0.07 Km	0.66	0.66
67.			ChaohaChingn	2010-11	Construction of Village Road	0.85 Km	12.78	12.78
			yu					
			<u> </u>			TOTAL (D)	81.18	81.18
68.		Chessore	Kuthur	2011-12	Con. Of irrigation canal	8.00 KM	37.06	37.06
69.			Maksha	2009-10	Cons. Village A/road	2.29Km	11.56	11.56
70.			Helipong	2010-11	Cons. Concrete foot steps	0.056 Km	5.36	5.36
71.			Momching	2010-11	Cons. Village A/road	0.46 Km	7.25	7.25
72.			Momching	2009-10	Land slide protection wall	6.033Km	4.96	4.96
73.		Sangsangnyu	Saochu	2009-10	Nullah treatment	0.18 Km	4.96	4.96
74.			Saochu	2009-10	Afforestation / tree plantation	5 Hac	2.77	2.77
75.	Tuensnag		Hakchang	2009-11	Cons. Horti link road to yachung	4.3 Km	4.73	4.73
76.			Hakchang	2009-11	Widening of A/road at wangkhu	4 Km	7.96	7.96
77.			Hakchang	2011-12	Improvement of A/ road	0.49 Km	13.22	13.22
78.			Nokyan	2010-11	Cons. Horti link road	-	2.00	2.00
79.			Nokyan	2099-10	Cons. Horti link road	-	7.83	7.83
80.		Noklak	Yimpang	2008-09	Cons. Approach Road	-	7.27	7.27
81.		INUKIAK	Yimpang	2010-11	Cons. Agri link road	6 Km	23.79	23.79
82.			Toknyu	2010-11	Cons. Agri link road	3.61 Km	28.80	28.80
83.			Ekhao	2011-12	Cons. Foot step	-	2.99	2.99
						TOTAL (E)	172.51	172.51

Appendix 1.3 (i) (concld.)

Sl. No	Name of the sample district	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Estimated cost (₹in lakh)	Amount released for works execution (₹in lakh)
84.			Inbung	2008-09	Pine apple Cultivation	14.21 Hac	4.55	4.55
85.			Beisimpui	2011-12	Cons. of terrace	22.69 Hac	11.34	11.34
86.			Beisumpuikam	2011-12	Repairing of irrigation Channel	18.912 Km	22.69	22.69
87.			Beisumpuikam	2011-12	Terrace construction	22.69 cum	11.35	11.35
88.			Lilen	2011-12	Land slide protection wall	110.4 mtr	12.15	12.15
89.		Jalukie	Old Jalukie	2008-09	Teak plantation	7.78 Ha	2.49	2.49
90.			Old Jalukie	2010-11	Social forestry	101.5Ha	10.15	10.15
91.			Jalukie B	2011-12	Community latrine	67 nos	41.54	41.54
92.	Peren		Samjuiram	2011-12	Horticulture plantation	24.49 Ha	7.84	7.84
93.	Feleli		Samjuiram	2010-11	Check dam	50.12 cum	26.57	26.57
94.			Samjuiram	2010-11	Construction of terrace	74.38 cum	37.19	37.19
95.			Nkialwa	2009-10	Soiling of agri link road	3.927 Km	21.44	21.44
96.			Mbaupungchi	2009-10	Widening of Village approach road	1.963 Km	20.47	20.47
97.			Ntu	2011-12	Check dam	2 no	19.04	19.04
98.		Tening	Ntu	2009-10	Digging of pond	9.416 Km	5.51	5.51
99.			Ntu	2008-10	Horti Plantation	42.07 Ha	13.46	13.46
100.			NzauNamzan	2011-12	Village Road & widening of Village	4.09 Km	51.13	51.13
					Approach Road			
						TOTAL (F)	318.91	318.91
					GRAND T	OTAL (A toF)	1083.70	1083.70

Appendix 1.3 (ii)
(Reference to Paragraph 1.3.13.6; page 39)
Statement showing excess expenditure/short in execution/no use of material in the units of Projects under 4 DPCs

Sl. No	Name of the sample district	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Amount released (₹in lakh)	Execute d in units	Amount required (₹in lakh)	Excess release (₹in lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	ur		Aoyimty	2009-10	Constrn. of drainage	2.98Km	9.0	0.510 Km	1.20	7.80	Calculated @ ₹ 2.36 lakh/ Km as per model estimate – nallah treatment
2	Dimapur	Medziph ema	Hekishe	2010-11	Soiling & metalling	0.49 Km	6.00	0.49Kkm	3.60	2.40	Work done was only soiling hence material cost released was excess
3	П		samaguri	2008-09	Con. Village approach road to community hall	0.562Km	5.09	0.045Km	0.58	4.51	Calculated @ ₹ 12.87 lakh /Km as per model estimate for Dimapur
						Total(A)	20.09		5.38	14.71	
4	n.		Doyapur	2010-12	Cons. of irrigation channel	10 Km	26.55	10 Km	15.93	10.62	No material was used in this work and hence release of material cost (40 per cent of col. 6) proved excess
5	Dimapur	Dhnasiri par	Khekiho	2011-12	Agri link road	2.5Km	20.00	0.11Km	0.98	19.02	Calculated @ ₹ 8.91 lakh /Km as per model estimate for Dimapur
6			khekiho	2011-12	Cons. Link road	5.5Km	29.71	2 Km	25.74	3.97	Calculated @ ₹ 12.87 lakh /Km as per model estimate.
						Total (B)	76.26		42.65	33.61	
7	Mon	Tobu	Ukha	2009-10	Soiling and Metalling of Approach Road	3.87 Km	57.99	1 Km	14.98	43.01	The total length of road in the village is only 1 Km
8	M	1000	Ukha	2010-11	Construction of Village Circular Road/Soiling & Metalling	3.01 Km	45.18	1 Km	15.00	30.18	The total length of road in the village is only 1 Km
						Total (C)	103.17		29.98	73.19	

Appendix 1.3 (ii) (contd.)

Sl.	Name of	Name of	Name of	Year of	Name of the work	Unit	Amount	Executed	Amount	Excess	Remarks
No	the	sample	the	allocation	Traine of the work	Cilit	released	in units	required	release	ixemarks
	sample	Block	selected				(₹in lakh)		(₹in	(₹in	
	district		Village				,		lakh)	lakh)	
9			Chenloisho	2010-11	Cardamom Cultivation	41.42Hac	20.70	12Hac	5.99	14.71	Short in execution. Excess amount calculated on proportionate basis.
10			Wangti	2009-10	Construction of Agrilink Road	3.48 Km	38.83	3.48 Km	24.66	14.17	No material was used in this work and hence release of ₹14.17 lakh being material cost conformed excess
11			Wangti	2010-11	Construction of Agrilink Road	1.76 Km	21.09	1.76 Km	13.72	7.37	No material was used in this work and hence release of ₹ 7.37 lakh being material cost found excess
12	Mon	Chen	Nganching	2011-12	Construction of Water Tank	198.3Cu m	18.52	62.58Cum	5.76	12.76	Both the tanks constructed during 2011-12 are of the same size.
13			ChaohaChi ngnyu	2011-12	Renovation of Approach Road	3.94 Km	52.49	0.12 Km	0.62	51.87	Calculated at the rate of₹ 5.12 lakh /Km
14			Jakphang 2011-12		Construction of Agri- foot Path	3.4 Km	28.16	1 Km	8.28	19.88	Short in execution. Excess amount calculated on proportionate basis.
15			Jakphang	2007-08	Construction of Agrilink Road	3.88 Km	19.44	3.88 Km	13.56	5.88	No materials was used in this work and hence release of ₹5.88 lakh being material cost found excess
						Total (D)	199.23		72.59	126.64	
16		Chessore	Kiutsukiur	2007-12	Agri link road from PMGSY road to Tongite	9.805Km	86.47	7 Km	35.84	50.63	Calculated @ ₹ 5.12 lakh /Km as per the model SOR of NREGS for Tuensang.
17	gu		Saochu	2010-11	Cons. of Agri link road	1.8 Km	7.36	I Km	2.41	4.95	₹ 2.24 lakh due to short execution and ₹ 2.71 lakh due to non use of materials on constructed road.
18	Tuensang	Sangsang nyu	Hakchang	2009-10	Cons. Agri link road - longpa	5.57 Km	19.92	4 Km	12.45	7.47	₹ 7.47 lakh were released as material component to the VDB. However as per the verification no material or works requiring material was executed on the Agri link roadconstructed.
19		Noklak Kengnyo		2008-12	Cons. A/ road to Panso	6.50Km	128.55	7 Km	60.36	68.19	Excess release of ₹ 16.55 lakh in net release and ₹ 51.64 lakh due to non-use of materials in the work.

Appendix 1.3 (ii) (contd.)

Sl.	Name of	Name of	Name of	Year of	Name of the work	Unit	Amount	Executed	Amount	Excess	Remarks
No	the	sample	the	allocation	rame of the work		released	in units	required	release	- Remarks
- 10	sample	Block	selected				(₹in lakh)		(₹in	(₹in	
	district		Village				((III Iuixii)		lakh)	lakh)	
20			Yokhao	2009-12	Cons. Road to Tsuwao	5.905Km	111.73	6.3 Km	56.11	55.62	₹ 10.93 lakh due to excess release and
											₹ 44.69 lakh being the material cost as no
											material was involved in the work.
21	gu		Nokyan	2011-12	Cons. of Sanitary drainage	0.22Km	17.75	0.450 Km	1.39	16.36	Calculated @ ₹ 3.08 lakh per KM
22	Tuensang	Noklak	Ekhao	2007-10	Cons. A/road	1.18 Km	25.63	2 Km	19.20	6.43	Requirement Calculated at 60 per cent of ₹
	Jue										16. lakh cost of Cons. Approach road per
23	1		Ekhao	2010-11	Reno/widening of	2.09Km	23.54	1.5Km	8.90	14.64	Km. As no material was used , cost for
23			EKHAO	2010-11	A/road	2.09Kiii	23.34	1.3Kiii	0.90	14.04	reno/widening is calculated @ 70 per cent of
					717000						₹ 8.47 lakh- cost for renovation/widening of
											village road at Ekhao
			Las	1		Total (E)	420.95		196.66	224.29	
24			New Beisumpui	2009-10	Agri link Road	3.493Km	19.07	2 Km	10.92	8.15	Due to short execution and calculated @ ₹ 5.46 lakh / Km
25			New Beisumpui	2010-11	Agri link Road	7.04 Km	38.50	4 Km	21.84	16.66	Due to short in execution and calculated @ ₹ 5.46 lakh/ Km
26			Inbung	2009-11	Irrigation channel	6.41Km	19.25	5 Km	15.00	4.25	@₹3 lakh/ Km
27			Inbung	2011-12	Village approach road.	2.07 Km	31.86	1.50 Km	17.13	14.73	Calculated @ ₹11.42 lakh / Km as the work done was widening of existing Village Approach road.
28	en		Beisumpikam	2008-12	Cons. Irrigation canal	41.70Km	125.16	30 Km	90.00	35.16	Due to short in execution and calculated @ ₹ 3 lakh/ Km
29	Peren	jalukie	Lilen	2009-12	Cons. Irrigation canal	9.55 Km	28.81	9.55 Km	17.29	11.52	Due to non use of material
30			Old jalukie	2008-09	Cons. Agri link road	10.52Km	57.49	10.52 Km	34.49	23.00	Due to non use of material
31			Jalukie B	2008-09 &	Cons. Of irrigation	24.82Km	74.46	21.72 Km	65.16	9.30	Due to short in execution
				2010-11	channel						
32			New jalukie	2008-09	Cons. Of Village road	3.93 Km	60.37	3.93 Km	40.02	20.35	Due to non- use of materials in part of the
											road (900 metres) & renovation/widening only was executed in remaining part of road
											constructed.
33			Samzuiram	2008-09	Cons. Of Agri link road	13.62Km	74.40	9.400 Km	51.32	23.08	Due to short in execution
34	34 Samzuiram 2011-12 Cons. Of play ground						47.02	1no	5.15	41.87	As per the model SOR
						Total (F)	576.39		368.32	208.07	

Appendix 1.3 (ii) (concld.)

	Appendix 1.3 (ii) (concld.)											
Sl.	Name of	Name of	Name of the	Year of	Name of the work	Unit	Amount	Executed in	Amount	Excess	Remarks	
No	the sample	sample	selected	allocation			released	units	required	release		
	district	Block	Village				(₹in lakh)		(₹in lakh)	(₹in		
										lakh)		
35			Nkialwa	2009-11	Foot Steps	3.79 Km	23.25	2.050 Km	12.55	10.70	@ ₹ 6.12 lakh/ Km	
36			Nkialwa	2009-10	Soil o A/ road	7.769Km	32.16	2.4 Km	9.94	22.22	@ ₹ 4.14 lakh / Km	
37			Nkialwa	2011-12	Widening of Vill A/ road	4.054Km	42.28	2.2 Km	22.95	19.33	@ ₹ 10.43 lakh/ Km	
38			Nkialwa	2010-11	Agri foot path	3.363Km	16.88	2.200 Km	11.04	5.84	@ ₹ 5.02 lakh / Km	
39			Azailong	2008-09	Vill. Approach Road	3.630Km	55.67	3.630 Km	33.40	22.27	Due to non.use materials, material	
											component released became excess	
40			Azailong	2009-10	Vill. Approach Road	3.660Km	56.14	2 Km	31.32	24.82	@ ₹ 15.66 lakh/ Km	
41			Azailong	2011-12	Open ring well	10 nos	8.46	4 nos	3.39	5.07	@ ₹ 8.46 lakh /Km	
42			Azailong	2009-10	Cons. Of village A/ Road	3.660Km	56.14	2 Km	31.20	24.94	Due to short in execution.	
43			Azailong	2010-11	Widening of Village	2.474Km	25.80	1 Km	10.43	15.37	@ ₹10.43 lakh/ Km	
					Approach road							
44			Azailong	2011-12	Foot step	3 Km	18.60	0.500 Km	3.06	15.54	@ ₹ 6.12 lakh / Km	
45			Mbaupungc	2010-11	Cons. Of agri Link road	4.27 Km	23.33	3.500 Km	11.47	11.86	@ ₹5.46 lakh/ Km	
			hi									
46			Mbaupungc	2010-11	Cons. Of irrigation	4.822Km	14.47	1.450 Km	2.62	11.85	Due to non use of material and short	
	ų,		hi		Channel						execution. @ ₹ 3 lakh/ Km	
47	Peren	Tening	Ntu	2008-09	Agri link Road	11.26Km	61.45	8.100 Km	44.23	17.22	Due to short execution	
48	ц		Ntu	2011-12	Vill. Approach Road	1.69Km	35.96	1 Km	9.36	26.60	Due to non use of material and short	
											execution	
49			Ntu	2010-11	Agri foot path	5.18 Km	25.98	3 Km	15.06	10.92	Due to short in execution	
50			Ntu	2009-10	Foot Step	3.375Km	20.65	1 Km	6.12	14.53	Due to short in execution	
51			Ntu	2010-11	Vill. Approach Road	1.08 Km	16.60	1 Km	9.20	7.40	Due to short in execution	
52			Ntu	2010-11	Irrigation Canal	14.43Km	17.32	1 Km	1.20	16.12	Due to non use of material and short in	
											execution.	
53			NzauNamza	2010-11	Widening of Vill. Road	1.920Km	20.0	1.920 Km	12.00	8.00	Due non-use of materials	
			n									
54			NzauNamza	2010-11	Cons. Agri foot path	3.980Km	20.00	3.98 Km	12.00	8.00	Due non-use of materials	
			n									
55			Tening	2009-10	Cons. Village A/ Road	3.110Km	48.53	2.000 Km	18.72	29.81	Due to non use of material and short in	
											execution.	
56			Tening	2009-11	Cons. Of foot steps	3.670Km	22.46	1.300 Km	7.96	14.50	Due to non use of material and short in	
				2011 12		2.	10	10		0.7=	execution.	
57			Tening	2011-12	Cons. Of open well	26 nos	13.77	10 nos	5.30	8.47	Due short in execution	
					G 1:	Total(G)	675.9		324.52	351.38		
	Grand total (A to G) 2071.99 1040.10 1031.89											

Appendix 1.3 (iii) (Reference to Paragraph 1.3.13.6; page 39) STATEMENT SHOWING THE DIVERSION OF PROJECTS UNDER NON-PERMISSIBLE CATEGORY OF WORKS UNDER 4 DPCs

Sl. No	Name of the sample	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Amount released (₹in	Diverted amount (₹in	Audit comments
	district	210011					lakh)	lakh)	
1	2	3	4	5	6	7	8	9	10
1	Dimapur		Aoyimty	2008-09	Cons. Village road	1.626 Km	12.05	12.05	Black topping of the vill. road
2			Aoyimty	2011-12	Improvement of village road	2.431 Km	30.00	30.00	Black topping of the vill. road
3			Darogapathar	2010-11	Nallah treatment for regulating water	2.79 Km	6.58	6.58	Black topping of the village road
4			Kuda (nagarjan)	2011-12	Con. Village roads , protection wall	9.95 Km	80.10	80.10	Black topping of different village roads C khel
5			Sovima	2011-12	Improvement of a/road (soiling & metal ling)	0.234 Km	3.00	3.00	Black topping of village approach road C khel
6		ma	Sovima	2011-12	Drainage- nalla treatment	4.24 Km	10.00	10.00	Black topping of village approach road in c khel
7		Medziphema	Sovima	2011-12	Irrigation channel	0.5 Km	2.00	2.00	Black topping of village approach road in C khel
8		Me	Diphupar	2011-12	Con. Village A/road	2.281 Km	2.28	2.28	black topping of village approach road
9			Diphupar	2011-12	Con. Ring well	20 nos	10.00	10.00	Black topping of village road
10			Sovima	2008-09	Improvement of play ground	I No	2.50	2.50	Improvement of play ground
11			Sovima	2010-11	Black topping of A/road	1.2 Km	30.00	30.00	Black topping of approach road
12			Molvum	2009-10	Con. Community hall	1 no	7.00	7.00	Constuction of Community hall
13			sodzulhou	2009-10	Renovation of Village road	0.44 Km	3.75	3.75	Cement concrete of the road
14			Industrial village	2009-10	Improvement of A/road	0.820 Km	7.50	7.50	Black topping of the road
					Total (A)		206.76	206.76	

Appendix 1.3 (iii) (Contd.)

Sl. Name of Name of Name of the Year of Name of the work Unit Amount Diver								Diverted	Audit comments									
No	the	sample	selected Village	allocation	Name of the work	Cilit	released	amount	Audit comments									
140		Block	sciected village	anocation														
	sample	DIOCK					(₹in	(₹in										
	district						lakh)	lakh)										
15			Disagaphu	2011-12	Horticulture plantation	8Hac	1.22	1.22	Utilised for construction of. Council									
									Hall									
16			Disagaphu	2011-12	Const. of Agri link road	0.5 Km	4.0	4.0	Utilised for construction of. Council									
									Hall									
17			Disagaphu	2011-12	Village approach road ph-III	1.5 Km	3.22	3.22	Utilised for construction of Council									
		bar	<u> </u>						Hall									
18	D:	Dhansiripar	Disagaphu	2011-12	Const. of v/app road ph-III	1.5 Km	5.0	5.0	Utilised for construction of Council									
	Dimapur	ans							Hall									
19) Pi	Disagaphu	2011-12	Const. of v/app road ph-III	1.5 Km	1.59	1.59	Utilised for construction of Council									
					Common of which community				Hall									
20			Disagaphu	2011-12	Const. of Agri link road	1.5 Km	5.0	5.0	Utilised for construction of Council									
20			Disagapita	2011 12	Const. of right min road	1.5 1111	3.0	3.0	Hall									
21			Khekhiho	2011-12	Cons. Irrigation canal	10 Km	15.00	15.00	RCC drainage with high pillars									
21			Kiickiiiio	2011-12	Cons. Irrigation Canar	10 Kili	13.00	15.00	Ree dramage with high phiars									
					Total (B)		35.03	35.03										
22			Pessao	2009-10	Construction of Approach Road from	3.96 Km	61.13	61.13	Fund was diverted for widening the									
					Monyakshu to Pessao				existing PWD road in the same									
					,				location									
23			Pessao	2009-10	Construction of Village Circular Road	2.25 Km	32.22	32.22	Fund was diverted for construction of									
									Protection wall/retaining wall below									
									Village Community Hall cum Guest									
																		House.
24			Pessao	2008-09	Construction of Circular Road	3.54 Km	52.84	52.84	Fund was diverted for widening the									
- '			1 03340	2000 07	Construction of Circular Road	3.3 (Kili	32.01	32.01	existing road									
25	Mon	Tobu	M11	2009-10	Construction of Villor Circular Day 1	C 25 W	95.35	21.00										
25	MOII	To	Monyakshu	2009-10	Construction of Village Circular Road	6.35 Km	95.33	21.00	₹ 30 lakh were spent for construction									
									of Village Guard Barrack at									
									Yangthoang Morung. Out of the total									
									amount, ₹ 9 lakh was meant from									
									BRGF and the remaining ₹ 21 lakh was									
									diverted from NREGA.									
26			Monyakshu	2009-10	Construction of Village Circular Road	6.35 Km	95.35	36.96	Material cost amounting to ₹ 36.96									
									lakh was diverted for construction of									
									Rest House in the Village.									

Appendix 1.3 (iii) (Contd.)

Sl. No	Name of the sample	Name of sample Block	Name of the selected Village	Year of allocation	Name of the work	Unit	Amount released (₹in	Diverted amount (₹in	Audit comments
	district	Diock					lakh)	lakh)	
27		п	Monyakshu	2011-12	Soiling and Metal ling of Village Circular Road	6.87Km	107.13	32.00	Fund amounting to ₹ 32.lakh was diverted for construction of cemented plastering retention wall on both sides of PWD road towards Pessao village.
28	Mon	Tobu	ලි yakshu		Soiling and Metal ling of Village Circular Road	4.72 Km	72.60	10.00	₹ 10 lakh was utilised for renovation of EAC quarter by VDB Yakshu during 2011-12. This work was not in the approved work plan for the year 2011-12.
		1			Total (C)		516.62	246.15	
29	Mon	Chen	Wangti	2009-10	Construction of Approach Road	1.07 Km	16.04	16.04	Fund (Material cost) diverted for construction of Gallery at Church end of play ground.
30		0	Chenloisho	2011-12	Cons. of water tank at Lemho	803.50 Cum	46.88	46.88	Diverted for single multipurpose water tank
					Total (D)		62.92	62.92	
31			Kuthur	2009-12	Construction of CC slab for approach road at Langake	1 No	132.93	45.73	Out of total Material component of `₹132.93 lakh of for 6 projects, ₹ 45.73 lakh diverted for CC Sllab
32		ore	Chessore	2009-10	R/R of Approach Road at Alotsuye& widening of A/Road to chessore	4.33 Km	61.52	24.04	Material component amounting to ₹ 24.04 lakh was diverted for construction of Retention wall
33	Tuensang	Chessore	Chessore	2009-10	Widening of A/Road to Chessore town	3.2 Km	45.52	27.88	Widening of A/road executed on existing PWD road
34			Chessore	2011-12	Construction of Bridge on the river Muksuhke	1 No	67.69	67.69	Material cost of ₹ 67.69 lakh out of total allocation of material cost of ₹ 67.69 lakh pertaining to the year 2011-12 diverted for construction of bridge on PWD road.

Appendix 1.3 (iii) (Contd.)

Sl.	Name of	Name of	Name of the	Year of	Name of the work	Unit	Amount	Diverted	Audit comments	
No	the sample	sample Block	selected Village	allocation			released (₹in	amount (₹in		
	district	Diock					lakh)	lakh)		
35			Maksha	2009-10	Widening of A/road	0.50Km	1.69	1.69	Utilised for constuction. of community Hall	
36			Helipong	2011-12	Widening of A/ road	0.26 Km	5.58	5.58	Utilised for CC steps in front of	
37		Sangsangnyu	Momching	2011-12	Widening of A /Road	2.64Km	22.79	22.79	Utilised for construction of water tank and one retaining wall costing ₹ 0.40 lakh	
38		San	Saochu	2011-12	Widening of Agri link road 0.99 KM & A/road 0.24 KM	1.23Km	10.19	10.19	Utilised for construction. of water tank in the village	
39			Hakchang	2008-09	Constrn of Agri link road	2.9 Km	15.00	15.00	Utilised for RCC culvert & retaining wall within the village	
40			Yimpang	2011-12	Cons. of Sanitary drainage	-	17.76	17.76	Amount intended for sanitary drainage diverted for construction of ground.	
41	Tuensang	Noklak	New pangsha	2010-12	Cons. Road to Lang	9.63 Km	118.34	85.67	The length of the road constructed is in 5 Km and the requirement was ₹ 80.00 lakh. Culvert/ hume pipe culvert, retention wall, nallah side drain etc were not made on the road. Thus, no material component was was utilised in this work. Entire material utilized for construction of. bridge	
42		No	Pansho- B	2011-12	Cons. Road to Zinki	1 Km	59.06	59.06	Amount utilized for purchase of pipes to connect to the main source of water.	
43			Pansho. B	2011-12	Cons. Sanitary drain & irrigation channel	-	39.06	39.06	Utilised for construction of PHC & Rest house in the village.	
44			Toknyu	2011-12	Cons. Road to ITC	-	20.51	20.51	Utilised for the maintenance of PMGSY road to the village	
45			Ekhao	2011-12	Cons. Sanitary drain	-	7.77	7.77	Utilised for construction of football ground	
	Total (E) 625.41 450.42									

Appendix 1.3 (iii) (Concld.)

SI.	Name of	Name of	Name of the	Year of	Name of the work	Unit	Amount	Diverted	Audit comments
No	the	sample	selected Village	allocation			released	amount	
- 1.0	sample	Block	wassassa kanaga				(₹in	(₹in	
	district						lakh)	lakh)	
46			Phangjang	2011-12	Village Guest house	1 no	13.57	13.57	Guest house is a non-permissible work due to involvement of higher material cost.
47			Jalukie New	2008-10	Pine apple & Horticulture plantation	69.82 Hac	22.34	22.34	This amount had been utilised for construction of two marketing sheds in the village.
48			Jalukie New	2011-12	Renovation & widening of Village Road	7.36 Km	76.82	66.39	Renovation & widening of village road executed in 1 Km (₹ 10.43 lakh) only the remaining amount (₹ 66.39 lakh) utilised for construction of community hall at district HQ New Peren.
					Total (F)		112.73	102.30	
49	Peren	Tenin g	Old Tesen	2011-12	Horticulture Plantation	26 Hac	8.52	8.52	Diverted for Village approach road – Kiealsia to church. However, this work was not found executed as per MB.
					Total (G)		8.52	8.52	
					Grand Total (A to G)		1567.99	1112.10	

Appendix – 1.4
(Reference to paragraph 1.4; page 54)
Statement showing the details of fraudulent drawal of pay and allowances in respect of Chief Medical Officer, Zunheboto

(in **₹)**

Sl	Month	Bill No& Date	TV No. & Date	Gross	Actual Gross	Excess
No.				amount	amount to be	Amount
				drawn	drawn	
1	Nov-10	154 of 21/12/10	10 of 31/01/11	151044	101042	50002
2	Dec-10	128 of 21/12/10	2 of 18/01/11	1003356	923402	79954
3	Dec-10	138 of 21/12/10	11 of 31/01/11	198497	158190	40307
4	Jan-11	176 of 25/01/11	113 of 11/03/11	341478	280288	61190
5	Jan-11	175 of 25/01/11	7 of 11/03/11	941456	861827	79629
6	Jan-11	168 of 25/01/11	106 of 11/03/11	1726898	1641617	85281
7	Jan-11	170 of 25/01/11	108 of 11/03/11	703580	644673	58907
8	Jan-11	167 of 25/01/11	105 of 11/03/11	695120	648611	46509
9	Jan-11	172 of 25/01/11	110 of 11/03/11	1975981	1820050	155931
10	Jan-11	171 of 25/01/11	109 of 11/03/11	1480960	1409014	71946
11	Feb-11	188 of 21/02/11	98 of 11/03/11	711226	664717	46509
12	Feb-11	189 of 21/02/11	99 of 11/03/2011	1726898	1641617	85281
13	Feb-11	191 of 21/02/11	101 of 11/03/11	703580	641573	62007
14	Feb-11	192 of 21/02/11	102 of 11/03/2011	1496325	1419729	76596
15	Feb-11	193 of 21/02/11	103 of 11/03/11	1976029	1818845	157184
16	Feb-11	197 of 21/02/11	104 of 11/03/11	348236	283589	64647
17	Feb-11	196 of 21/02/11	6 of 11/03/11	965228	850631	114593
18	Mar-11	46 of 23/03/11	53 of 08/04/11	690671	629571	61100
19	Mar-11	47 of 23/03/11	54 of 08/04/11	1500289	1410187	90102
20	Mar-11	48 of 23/03/11	55 of 08/04/11	1976657	1886696	89961
21	Mar-11	51 of 23/03/11	56 of 08/04/11	280308	216198	64110
22	Apr-11	95 of 25/04/11	74 of 6/5/11	2137548	2013524	124024
23	Apr-11	93 of 25/04/11	76 of 6/5/11	707349	660840	46509
24	Apr-11	94 of 25/04/11	75 of 6/5/11	1613058	1510637	102421
25	May-11	175 of 23/05/11	45 of 3/6/11	1609261	1547261	62000
26	May-11	177 of 23/05/11	46 of 3/6/11	2030445	1904445	126000
27	May-11	174 of 23/05/11	44 of 3/6/11	673249	626749	46500
28	Jun-11	200 of 21/06/11	43 of 4/7/11	2031445	1905445	126000
29	Jun-11	199 of 21/06/11	44 of 4/7/11	1612089	1532295	79794
30	Jun-11	198 of 21/06/11	45 of 4/7/11	673249	626749	46500
31	Jul-11	286 of 21/7/11	23 of 9/8/11	1650969	1586569	64400
32	Jul-11	287 of 21/7/11	24 of 9/8/11	2082396	1999496	82900
33	Aug-11	333 of 24/8/11	60 of 8/9/11	1606578	1558278	48300
34	Aug-11	332 of 24/8/11	59 of 8/9/11	696632	648332	48300
35	Aug-11	334 of 24/8/11	61 of 8/9/11	2048714	2000414	48300
36	Sept2011	392 of 21/09/11	20 of 4/10/11	2090566	2010065	80501
37	Sept2011	391 of 21/09/11	19 of 4/10/11	1654594	1590374	64220
38	Oct-11	415 of 21/10/11	47 of 4/11/11	1655066	1569141	85925
39	Oct-11	416 of 21/10/11	48 of 4/11/11	2090566	2010387	80179
40	Oct-11	414 of 21/10/11	46 of 4/11/11	698741	637433	61308
		Total		50956332	47890501	3065831

Appendix – 1.5 (Reference to paragraph 1.7; page 57 & 58) Comparison of rates and calculation of excess amount paid by Health & Family Welfare Department

Sl.	Item		son of different s in `.	Excess rate allowed to	Quantity purchased from	Excess Amount paid
1100		M/s Neile Enterprises as per Bill No.273 dated 27-08-09	M/s Nienu Drugs House as per Bill No.536 dated 19-01-10	M/s Neile Enterprises	M/s Neile Enterprises as per Bill No.273 dated 27-08-09	in ₹ (col 5X6).
1	2	3 2500	4	5	6	7
1	I.V. Stand	3500	1250	2250	212	477000
2	Examination table	58870	24000	34870	8	278960
3	Dressing trolley	15000	4800	10200	9	91800 96750
4	Instrument trolley	15000	4250	10750	9	96730
5	Centrifuge Machine	200000	9520	190480	4	761920
					TOTAL	1706430
					Add 4% N.S.T	68257
		Excess	amount paid to M,	s Neile Enterprises	due allowing of higher rate (A)	1774687
		M/s Neile Enterprises as per Bill No.273 dated 27-08-09	M/S North East Marketing Company as per Bill No.273 dated 27-08-09	M/S North East Marketing Company	M/S North East Marketing Company as per Bill No.273 dated 27-08-09	
1	Glass slide	60	200	140	250	35000
2	Cover slip	55	200	145	250	36250
3	Slide marker	18	200	182	250	45500
4	Sterile test Tube	700	1000	300	800	240000
5	Methylated Spirit	120	200	80	100	8000
					TOTAL	364750
					Add 4% N.S.T	14590
	Exce.	ss amount paid to	M/S North East N	larketing Company	due allowing of higher rate (B)	379340
		M/s Neile	M/s Nienu Drugs			
		Enterprises as per Bill No.273 dated 27-08-09	House as per Bill No.536 dated 19-01-10	M/s Nienu Drugs House	Quantity purchased from M/s Nienu Drugs House as per Bill No.536 dated 19-01-10	
1	Glass slide	60	70	10	500	5000
2	Cover slip	55	70	15	500	7500
3	Bed side Locker	4000	8100	4100	400	1640000
4	Cylinder trolley	1450	2350	900	30	27000
		1	-		TOTAL	1679500
					Add 4% N.S.T	67180
		Excess amo	ount paid to M/s N	ieinu Drugs House	due allowing of higher rate (C)	1746680
		M/s Kuotsu Enterprises as per	M/S North East Marketing Company	M/S North East	M/S North East Marketing Company as per Bill No.939 dated 28-03-12	
		Bill No.822 dated 30-03-11	as per Bill No.939 dated 28-03-12	Marketing Company		
1	Mattress, Coir Rubberised	3441	7991	4550	419	1906450
2	Green Blanket	880	1990	1110	3701	4108110
		L			TOTAL	6014560
					Add 4% N.S.T	240582
	Exce	ss amount paid to	M/S North East M	larketing Company	due allowing of higher rate (D)	6255142
					GRAND TOTAL (A to D)	10156049

Appendix 1.6 (Reference to paragraph 1.8; page 59) Statement showing the details of fraudulent drawal of pay and allowances in respect of DIS, Niuland

(in ₹)

Sl	Month	Bill No& Date	TV No. & Date	Gross	Actual	Excess
No.				amount drawn	Gross amount to	Amount
				urawn	be drawn	
1	March'10	09 of 28/04/10	250 of 30/4/10	1031449	1011449	20000
2	March'10	1 of 28/04/10	242 of 30/4/10	888978	868978	20000
3	March'10	10 of 28/04/10	251 of 30/4/10	472399	452399	20000
4	April'10	13 of 14/5/10	252 of 14/5/10	740789	720535	20254
5	April'10	20 of 14/5/10	245 of 14/5/10	938130	923454	14676
6	April'10	21 of 14/5/10	243 of 14/5/10	1193116	1163116	30000
7	May'10	28 of 31/5/10	102 of 4/6/10	1017186	987186	30000
8	May'10	22 of 31/5/10	101 of 4/6/10	1126252	1096252	30000
9	May'10	25 of 31/5/10	99 of 4/6/10	506766	486512	20254
10	May'10	24 of 31/5/10	98 of 4/6/10	448089	437962	10127
11	May'10	23 of 31/5/10	Nil of 4/6/10	814094	783713	30381
12	June'10	55 of 05/7/10	122 of Nil	891924	861543	30381
13	June'10	56 of 05/7/10	123 of Nil	792413	762032	30381
14	June'10	54 of 05/7/10	121 of Nil	1230052	1199080	30972
15	June'10	53 of 05/7/10	120 of Nil	1249789	1219197	30592
16	July'10	68 of 30/7/10	70 of 03/8/10	892819	862438	30381
17	July'10	71 of 03/8/10	72 of 03/8/10	1270926	1240926	30000
18	July'10	67 of 30/7/10	68 of 03/8/10	861281	830900	30381
19	July'10	70 of 30/7/10	71 of 03/8/10	1338931	1328831	10100
20	Aug'10	97 of 03/9/10	110 of 03/9/10	1275330	1248030	27300
21	Aug'10	98 of 02/9/10	111 of 03/9/10	1299711	1267911	31800
22	Aug'10	100 of 02/9/10	113 of 03/9/10	877176	846795	30381
23	Aug'10	99 of 02/9/10	112 of 03/9/10	890085	859704	30381
24	Sept'10	139 of 12/10/10	340 of 14/10/10	870578	820931	49647
25	Sept'10	140 of 12/10/10	341 of 14/10/10	841269	791622	49647
26	Oct'10	144 of Nil	258 of 08/11/10	1674779	1625336	49443
27	Oct'10	145 of 1/11/10	259 of 08/11/10 265 of 08/11/10	838162	823023	15139 35477
28 29	Oct'10 Oct'10	151 of 1/11/10 150 of 1/11/10	264 of 08/11/10	805128 844378	769651 806770	37608
30	Oct 10	147 of 1/11/10	261 of 08/11/10	553707	537419	16288
31	Nov'10	165 of 2/12/10	150 of 3/12/10	944263	894496	49947
32	Nov'10	166 of 2/12/10	149 of 3/12/10	967393	917446	49767
33	Nov'10	160 of Nil	144 of 3/12/10	1476357	1435808	40549
34	Nov'10	162 of 2/12/10	146 of 3/12/10	914001	883423	30578
35	Nov'10	159 of 2/11/10	143 of 3/12/10	1379629	1339081	40548
36	Dec'10	190 of 3/1/11	6 of 4/1/11	1478737	1437413	41324
37	Dec'10	192 of 3/1/11	5 of 4/1/11	935992	897304	38688
38	Dec'10	194 of 03/1/11	4 of 4/1/11	960753	918173	42580
39	Dec'10	193 of 03/1/11	2 of 4/1/11	956916	914296	42620
40	Dec'10	189 of 03/01/11	1 of 4/1/11	1380667	1339343	41324
41	Jan'11	239 of 2/3/11	17 of 3/2/11	3004521	2923919	80602
42	Jan'11	240 of 2/1/11	18 of 3/2/11	965395	934817	30578
43	Jan'11	244 of 02/01/11	22 of 3/2/11	1003869	961239	42630

44	Jan'11	245 of 02/01/11	23 of 3/2/11	1253386	1196746	56640
45	Feb'11	254 of 01/03/11	79 of 03/03/11	1022349	979749	42600
46	Feb'11	255 of 01/03/11	80 03/03/11	1244328	1187528	56800
47	Feb'11	252 of 1/3/2011	77 of 03/03/11	925900	894700	31200
48	Feb'11	251 of 02/03/11	76 of 03/03/11	3018661	2922497	96164
49	11-Mar	163 of 8/4/11	289 of 04/7/11	1007967	958020	49947
50	11-Mar	162 of 8/4/11	288 of 4/7/11	1275315	1208719	66596
51	11-Mar	158 of 8/4/11	284 of 7/4/11	3535040	3434290	100750
52	11-Apr	85 of 3/5/11	298 of 2/5/11	1011023	963596	47427
53	11-Apr	86 of 3/5/11	299 of 2/5/11	1262633	1200656	61977
54	11-Apr	82 of 3/5/11	295 of 2/5/11	3838761	3738011	100750
55	11-May	103 of 2/7/11	04 of 31/5/11	1368304	1305068	63236
56	11-May	104 of 2/7/11	05 of 31/05/11	894039	852384	41655
57	11-May	100 of 2/7/11	01 of 31/5/11	3696128	3567479	128649
58	11-Jun	1 of 1/7/11	15 of 1/7/11	3909155	3784140	125015
59	11-Jun	4 of 1/7/11	18 of 1/7/11	1451840	1385620	66220
60	11-Jun	5 of 1/7/11	19 of 1/7/11	924199	874537	49665
		Total	76483207	73884193	2599017	

(Reference to Paragraph. 2.3.3; 2.3.10.2, 2.3.10.2(iii), 2.3.10.2(iv), 2.3.10.10,2.3.11.4, 2.3.11.6, 2.3.11.7 & 2.3.11.8 pages 70, 73, 74, 75, 76, 92, 95, 96, 97 and 98)

Statement showing DDOs/projects/institutions taken up for Joint Physical Verification

Tsuuma, Dimapur Tsiepama, Dimapur						
Mbaupungchi (including Mbaupungwa, Nkiailwa and Azailong), Peren Punglwa, Peren						
Model Dairy Project, Kohima Model Dairy Project Dimonus						
Model Dairy Project, Dimapur Model Dairy Project, Peren (not located)						

APPENDIX 2.3.1 (Contd.)

Sl	Name of DDO/Farm/Institution/Scheme/Project							
No.								
5.	Jameo SHG, Phesema (Community Dairy Project), Kohima							
6.	Jotsoma Baptist Church (Community Dairy Project), Kohima							
7.	Chiecha Baptist Church (Community Dairy Project), Kohima							
8.	NCRC, Kohima Village (Community Dairy Project), Kohima							
9.	NCRC, Chedema (Community Dairy Project), Kohima							
10.	Lotha Baptist Church (Community Dairy Project), Diphupar, Dimapur							
11.	Hope Dairy Farm (Community Dairy Project), New Socunoma, Dimapur							
12.	Visa SHG (Community Dairy Project), Dimapur							
13.	Razhaphe Baptist Church (Community Dairy Project), Dimapur							
14. 15.	Selie SHG (Community Dairy Project), Medziphema, Dimapur Baptist Church, Gaili (Community Dairy Project), Peren							
16.	Baptist Church, Punglwa (Community Dairy Project), Peren							
17.	Ngalwa Baptist Church (Community Dairy Project), Peren							
18.	Chubayong SHG, Tuli (Community Dairy Project), Mokokchung							
10.	(e) Slaughter House, Dimapur							
1.	Civil works for establishment of Slaughter House, Khopanalla, Dimapur							
	(f) Composite Pig Breeding Farm, Jalukie, Peren							
1.	Civil works for establishment of Composite Pig Breeding Farm, Jalukie, Peren							
	(g) Proposed Veterinary College, Jalukie, Peren							
1.	Civil works for establishment of Veterinary College, Jalukie, Peren							
	(h) Beneficiaries under Entrepreneur Development							
1.	Makenla Changkija, Dimapur							
2.	Rampaukugwangle, Railway Bazar, Dimapur							
3.	Akangbe Rim, Peren							
4.	Alui, Old Peren town, Peren							
5.	Jangtmaungam, Mhainamtsi, Peren							
6.	Keheidwa, Peren town							
7.	Saheigwangbe, New Jalukie, Peren							
8.	Opangreba, Chuchuyimpang Village, Mokokchung							
9.	Dr. Vizotuolie Belho Tsakou, Kohima							
10.	Jacob Singson, Minister Hill, Kohima							
11.	Keneinguzo Solo, T. Khel, Kohima Village							
12.	Mavil Kraho, Viswema, Kohima							
13.	Mezhusenyu Suokhrie, L. Khel, Kohima Village							
14.	Shetoba Yimchunger, Keziekie, Kohima							
15.	Thephuhulie Belho, T Khel, Kohima Village							
16.	Vibol Tsukru, Viswema Village, Kohima							
	(i) Veterinary Hospitals							
1.	Veterinary Hospital, Dimapur							
2.	Veterinary Hospital, Mokokchung							
3.	Veterinary Hospital, Kohima							
	(j) Veterinary Dispensaries							
1.	Veterinary Dispensary, Niuland, Dimapur							
2.	Veterinary Dispensary, Peren							
3.	Veterinary Dispensary, Jalukie, Peren							
4.	Veterinary Dispensary, Changtongya, Mokokchung							
5.	Veterinary Dispensary, Jakhama, Kohima							
6.	Veterinary Dispensary, Khuzama, Kohima (not found)							

APPENDIX 2.3.1 (Concld.)

Sl	Name of DDO/Farm/Institution/Scheme/Project						
No.							
	(k) Disease Diagnostic Laboratories						
1.	DDL, Dimapur						
2.	DDL, Peren						
3.	DDL, Mokokchung						
4.	DDL, Mangkolemba						
5.	DDL. Kohima						
	(l) Stockman Centres/Veterinary Outposts/Veterinary Health Centres						
1.	SMC, Medziphema, Dimapur						
2.	SMC, Diphupar, Dimapur						
3.	Athibung Veterinary Health Centre, Peren						
4.	Mhanamtsi Veterinary Health Centre, Peren						
5.	SMC, Merangkong, Mokokchung						
6.	SMC, Sabangya, Mokokchung						
7.	SMC, Longnak, Mokokchung						
8.	SMC, Chuchu Town, Mokokchung						
9.	SMC, Viswema, Kohima						
10.	SMC, Kigwema, Kohima						
11.	VOP, Kohima Village, Kohima						
12.	VOP, Rusoma, Kohima						
13.	VOP, Kedima, Kohima						
	(m) Quarantine Check Posts						
1.	QCP, New Golaghat Road, Dimapur						
2.	QCP, Old Golaghat Road, Dimapur						
3.	QCP, Tuli, Mokokchung						
4.	QCP, Khuzama, Kohima						
5.	QCP, Kedima, Kohima						

(Reference to Paragraph 2.3.7, Page~66) Statement showing activities proposed in 11^{th} five year plan, total agreed outlay in the annual plans, budget provision made and actual expenditure during 2007-12.

(₹in crore)

Sl No.	Activities (Minor head wise)	Outlay in 11 th Five Year Plan	Total agreed outlay in Annual Plans	Budget provision made during the period	Actual expenditure incurred
1.	Direction and Administration	3.36	1.99	3.98	3.88
2.	Animal Health	9.20	3.04	14.93	15.03
3.	Cattle and Buffalo	2.50	13.24	13.22	13.22
	Development				
4.	Poultry Development	2.40	0.39	3.44	3.44
5.	Sheep & Wool Development	0.28	0.20	0.93	0.93
6.	Piggery Development	3.50	1.43	15.80	15.69
7.	Other livestock development	0.28	0.11	0.11	0.11
8.	Fodder & feed development	4.13	5.74	7.62	7.42
9.	Administrative investigation and statistics	1.00	0.38	2.48	2.48
10.	Other expenditure	28.04	30.31	24.78	24.78
11.	Dairy development	1.30	0.07	6.57	6.57
12.	Agri-research & education	3.84	13.58	13.43	13.63
13.	Animal husbandry (Capital)	4.17	7.87	24.16	40.43
14.	Activities not included in Five		36.55	9.38	2.38
	year Plan				
	Total:	64.00	114.90	140.83	149.99

(Source: Departmental records and Detailed Appropriation Accounts)

(Reference to Paragraph 2.3.10.2 and 2.3.11.1, Pages 74, 75, 76 and 93) Statement showing cattle delivered to beneficiaries of Community Dairy Projects and Model Dairy Projects by suppliers and production of the projects

Sl No.	Name of Project	Details of cattle received by beneficiaries and production				
		A. Community Dairy Projects				
1.	Jameo SHG, Phesema, Kohima	10 cows (3 milch cows without calves and 7 non-pregnant heifers). It was stated that 7 cows died within one year. Three heifers of inferior quality were seen. Milk production: 12 litres/day (average) poured to collection van.				
2.	Jotsoma Baptist Church, Kohima	Details of actual cows received could not be stated. 5 pregnant heifers an one milch cows were seen. Milk production: 4 litres/day (average) poured daily to collection van.				
3.	Chiecha Baptist Church, Kohima	10 non-pregnant heifers were received. It was stated two died shortly after delivery. 5 cows, 1 heifer and 5 calves were seen. Milk production: 45 litres/day (average) sold locally.				
4.	NCRC, Kohima Village, Kohima	9 heifers (some pregnant) and 1 milch cow with calf was received. More than 10 cows were seen. Milk production: 25 litres/day (average) sold locally.				
5.	NCRC, Chedema, Kohima	8 non-pregnant heifers and 2 calves were received. 1 milch cow, one pregnant heifer and 2 calves were seen. Milk production: 5 litres/day (average) poured to collection van.				
6.	Lotha Baptist Church, Diphupar, Dimapur	10 cows (6 milch cows with 2 cows, 1 pregnant heifer, 2 dry cows and 1 barren cow) were received. The project was stated to be abandoned as it was not viable due to the poor quality of cows supplied. Milk production: Nil.				
7.	Hope Dairy Farm, New Socunoma, Dimapur	10 cows (milch cow with calves) were stated to be lifted from Dimapur by the beneficiaries themselves. However, it was stated by the beneficiaries that the project was winded up in early part of 2011 due to non-availability of fodder. Milk production: Nil.				
8.	Visa SHG, Dimapur	The project could not be traced by the department and hence could not be verified. Milk production: Nil.				
9.	Razhaphe Baptist Church, Dimapur	10 cows (4 milch cows with 3 calves, 1 pregnant heifer, 3 non-pregnant heifers and two very old inferior quality cows) were received. However, one died within one month and the rest died within one year of delivery. Therefore, the project is no longer in existence. Milk production: Nil.				
10.	Selie SHG, Medziphema, Dimapur	10 cows (4 pregnant heifers and 6 dry cows) were stated to have been lifted from Dimapur by the beneficiaries themselves. One was stated to have been slaughtered due to injury, another died and the other 8 died of FMD within one year of delivery. Therefore, the project is no longer in existence. <i>Milk production: Nil.</i>				
11.	Baptist Church, Gaili, Peren	The departmental representative was not aware of the location of the project. The Church Pastor stated that the beneficiaries had received cash for purchase of 9 cows-amount not known. He also stated the location was shifted to an area which was inaccessible. Therefore, the project could not be physically verified. Milk production: Nil				

APPENDIX 2.3.3 (Concld.)

Sl	Name of Project	Details of cattle received by beneficiaries and production
No.		
12.	Baptist Church, Punglwa, Peren	10 cows (6 pregnant and 4 non-pregnant heifers) stated to have been lifted from Dimapur by the beneficiaries themselves. Four cows died and the rest were stated to have been disposed off as they were weak and of inferior quality. The project is no longer in existence but 3 cows (local breed) were seen. Milk production: Nil.
13.	Ngalwa Baptist Church, Peren	8 cows (2 milch cows with calves, 2 pregnant heifers and 4 old non-pregnant heifers) were stated to have been lifted from Assam by the beneficiaries as arranged by the supplier. 12 cows were seenonly 2 cows supplied by the department and the rest (local breed) stated to have been bought by the beneficiaries themselves. Milk production: Nil.
14.	Chubayong SHG, Tuli, Mokokchung	It was stated that the beneficiaries procured 10 cows with cash of ₹2 lakh given by the department. However, only 4 milch cows and 4 calves were seen. Milk production: 30 litres/day (average) sold locally.
		B. Model Dairy Projects
1.	Model Dairy Project,	40 cows (2 pregnant heifers, 18 non-pregnant heifers and 20 milch cows
	Ciesema Village, Kohima (Kelhousithe Mere)	without calves) were stated to have been received. However, only 10 cows and 4 bull calves were seen. It was stated that 26 cows were sold due to low yield and ill health and is to be replaced.
2.	Model Dairy Project, Urra	Milk production: 10-15 litres/day (average) sold locally It was stated by the beneficiary that he had received ₹13 lakh from the
2.	Village, Dimapur (Aru Khate)	department with which cows were procured from Meghalaya. 30 milch cows and 20 bulls/calves were seen. Milk production: 250 litres/day (average) poured to collection van.
3.	Model Dairy Project, Peren (Selie, Keriekangmaa Society)	The project could not be physically verified as the departmental officer accompanying the Audit Party could not trace the same. On enquiry at NSDF, Kohima, it was stated that the project is not functional. <i>Milk production: Nil</i>
4.	Model Dairy Project, Mokokchung (Shilutemsu, Earth Farming Society)	The number of cows received could not be stated by the Manager/Member of the farm and the actual beneficiary was not present. 24 cows (9 milch cows, 7 pregnant heifers, 1 bull and 7 calves were seen. Milk production: 65 litres/day (average), 30 litres poured to collection van and 35 litres sold locally.

(Reference to Paragraph 2.3.10.8 (e), Page 90)

Statement of works (under NABARD) stated to have carried out by the EE, V&AH Division which were actually not carried out as confirmed by the Joint Verification Team during spot verification.

Sl. No	Name of Farm	Year	Name of works stated to have carried out by the EE	Total expenditure incurred	Construction works not carried out as seen by the Joint Verification Team	Fictitious payment made by the EE.	Name of contractor
1	Pig Breeding Farm, Merangkong	2007-08	Renovation of farrowing house-1 Renovation of Feed Godown	620000.00 73200.00	Renovation of farrowing house-1 Renovation of Feed Godown	693200.00	M/s Hi-tech Constructions
2	Pig Breeding Farm, Merangkong	2009-10	1.Construction of Pig Shed No.3 2.Construction of Pig Shed No.6 3.Construction of Pig Shed No.8 4.R/renovation of FM quarter 5.Renovation of FM Office	1826000.00 1826000.00 1826000.00 235000.00 234000.00	1.Construction of Pig Shed No.3 2.Construction of Pig Shed No.6 3.Construction of Pig Shed No.8 4.R/renovation of FM quarter 5.Renovation of FM Office	5947000.00	Hi-tech Construction P.Meren Jamir T. Mar Pongener Global Enterprises K.M Keyhuo & M/s Associate Constructions
3	Pig Breeding Farm, Lerie	2008-09	1.Construction of Farrowing House 2. Construction of Attendant Barrack	6843000.00 1114000.00	1.Construction of Farrowing House 2. Construction of Attendant Barrack	7957000.00	1. M/s Hi-tech Construction 2. M/s H.P. Enterprises
4	Cattle Breeding Farm, Lerie	2010-11	Construction of Paddock Development for fodder	396000.00 635000.00	Construction of Paddock Development for fodder	1031000.00	M/s H.P Enterprises
5	Pig Breeding Farm, Jalukie	2007-08	1.Construction of VFA quarter 2.Construction of Weaner House 3.Construction of Feed Godown 4.Copnstruction of Type-III quarter 5.Construction of Attendant Barrack 6.Construction of FM quarter 7.Renovation of Pig Shed No.1	993000.00 320000.00 2400000.00 1085700.00 1138000.00 1150000.00 890300.00	1.Construction of VFA quarter 2.Construction of Weaner House 3.Construction of Feed Godown 4.Copnstruction of Type-III quarter 5.Construction of Attendant Barrack 6.Construction of FM quarter 7.Renovation of Pig Shed No.1	7977000.00	M/s Hi-tech Constructions
6	Pig Breeding Farm, Jalukie	2009-10	1.Construction of Pig Breeding Shed No.1 2. Construction of Pig Breeding Shed No.2	3500000.00 1600000.00	12.5% Internal Water Supply and sanitation	415236.00	1. N.R. Zeliang 2. M/s Hi-tech Constructions 3. K. Mark Gurung
7	Cattle Breeding Farm,Jalukie	2010-11	1.Construction of Milch Cow Shed 2.Construction of Heifer Shed 3.Construction of Manager Quarter 4.Construction of Bull Shed 5.Construction of water reservoir	4289000.00 2420000.00 1658000.00 333000.00 300000.00	1.Construction of Milch Cow Shed 2.Construction of Heifer Shed 3.Construction of Manager Quarter 4.Construction of Bull Shed 5.Construction of water reservoir	9000000.00	M. Ikeshe Sukhalu M/s North East Enterprise Dennis Zeliang M/s Associate Construction Seheizhu Angami M. Solo Engineering

APPENDIX 2.3.4 (Concld.)

Sl. No	Name of Farm	Year	Name of works stated to have carried out by the EE	Total expenditure incurred	Construction works not carried out as seen by the Joint Verification Team	Fictitious payment made by the EE.	Name of contractor
8	Cattle Breeding Farm, Medziphema	2010-11	1.Construction of Bull Shed	268800.00	1.Construction of Bull Shed	268800.00	Zehezhu Angami
9	Pig Breeding Farm, Medziphema	2009-10	1.Minor repair of Pig Shed No.1 2.Minor repair of Pig Shed No.2	1299000.00 519000.00	1.Addl.10% for side levelling 2.Addl.7.5% internal electrification 3.Addl.12.5% for internal water supply and sanitation installation 4.Addl.13% departmental charges	181824.83 136368.59 227281.05 322648.16	N.R. Zeliang
10	Pig Breeding Farm, Medziphema	2008-09	Internal re-wiring to piggery sheds	1000000.00	Pig Breeding Farm, Medziphema	1000000.00	M/s Hi-tech Constructions
11	Pig Breeding Farm, Medziphema	2008-09	Construction of feed godown	1981000.00	Construction of feed godown	1981000.00	M/s Hi-tech Constructions

Results of joint physical verification of beneficiaries under Entrepreneur Development (Reference to Paragraph 2.3.10.10 (ii), Page 93)

CI		e to Paragraph 2.3.10.10 (II), Page 93)
Sl	Name of the beneficiary	Present status
No.	and location	
1.	Makenla Chankija,	The beneficiary could not be located. It was stated that the
	Dimapur	project was shifted to Tsurang Valley in Mokokchung.
2.	Rampaukugwangle,	The project is not longer in existence. It was stated that some
	Railway Bazar, Dimapur	chicks died and the rest were sold off to buy piglets in 2009.
3.	Akangbe Rim, Ngwalwa,	Around 80 chicks (2 to 3 month old) were seen.
	Peren	
4.	Jangtmaungam,	The project is no longer in existence.
	Mhainamtsi, Peren	
5.	Keheidwa, Peren Town	A commercial poultry farm in Peren town was shown with
	,	around 1300 chicks and 20 chickens.
6.	Saheigwangbe, New	The project is no longer in existence.
	Jalukie, Peren	r iji
7.	Opangreba,	Around 40 chicks (broiler) were seen.
	Chuchuyimpang Village,	
	Mokokchung	
8.	Dr.Vizotuolie Belho,	The project is no longer in existence. It was stated that the
	Kohima	beneficiary had shifted to piggery.
9.	Jacob Singson, Ministers	The project is no longer in existence. It was stated that the
	Hill, Kohima	beneficiary had left Kohima.
10.	Mezhusenyu Suokhrie,	The project is no longer in existence. It was stated that the
	Kohima Village	beneficiary had shifted to piggery.
11.	Shetoba Yimchunger,	The project is no longer in existence. It was stated that the
	Keziekie, Kohima	beneficiary had shifted to Shamator, Tuensang.
12.	Thephuhulie Belho,	The project is no longer in existence. It was stated that the
	Kohima Village	beneficiary had shifter to piggery.
13.	Keneinguzo Solo, Kohima	Around 30 chicks were seen.
	Village	
14.	Mavil Kraho, Viswema	A commercial farm with around 5000 chicks was shown. It was
	Village, Kohima	stated by the beneficiary that the farm has been running for the
		past 10 years.
15.	Vibol Tsukru, Viswema	The project was stated to have been abandoned and around 10
	Village, Kohima	chicks were seen.
16.	Alui, Old Peren Town,	The beneficiary could not be located by the departmental
	Peren	officers and its existence is doubtful.

(Reference to Paragraph 2.3.11, Pages 94, 95, 96, 97 and 98)

Results of joint physical verification of State Farms, Disease Diagnostic Laboratories, Hospitals, Dispensaries and Stockman Centres/Veterinary Outposts/Veterinary Health Centres.

2101	, , , , , , , , , , , , , , , , , , ,			ate Cattle l		ing Farms	
Sl No.	Name of Farm (Date of verification	1)	No. of cattle	Product (litres	ion	Revenue generated	Staff deployed
1.	SCBF, Lerie (02.08.12)		70	163		NA	NA
2.	SCBF, Medziphema (21.08.12)		NA	NA		NA	NA
3.	SCBF, Aliba (13.09.12)		39	45		3.20 lakh during 2011-12	26 (1 Manager, 4 grade III and 21 grade IV)
4.	RSCBF, Jalukie (07.09.	12)	28	36		NA	NA
5.	Dairy Upgradation Cent Peren (03.09.12)	re,	7	NA		₹1.24 lakh during April 2007 to August 2012	4 (1 VAS, 1 VFA, 1 contingency paid)
6.	Surti Buffalo Farm, Jalu (07.09.12)	kie	30	7		NA	9 (1 attendant and 8 contingency paid)
			(b) State l	Poultry Far	ms/H	atchery Units	
Sl	Name of fari		Nu	ımber of		Revenue generated	Staff deployed
No.	(date of verifica			chicks			
1.	State Poultry Farm, Kohima (03.08.12)			4000	NA		15 (including 3 doctors)
2.	State Poultry Farm, Dimapur (17.08.12)			NA	whice farm		17 (including 2 doctors)
3.	. Chick Rearing Centre, Medziphema (21.08.12)			NA Average of ₹1.50 lakh per year which is used for running the farm			14 (including 1 doctor)
4.	Poultry Upgrading Centre , Peren (03.09.12)			91	depo Acco	6 lakh during November of to August 2012. ₹50,000 sited into Government ount and the rest used for ing the farm.	3
5.	State Hatchery Unit, Mo	kokchun		3700	₹67, Gov rest	ernment Account and the used for running the farm.	21 (including 1 doctor)
) Veterinar	•		
Sl	Name of Hospital		f cases	Staff		Rema	nrks
No.	(date of verification)		ended	deploye		V D	1i 2006 07iii
1.	Veterinary Hospital, Dimapur (17.08.12) Average of 3 cases month during 2011			26 (includ 5 doctors)	_	X-Ray machine installed functional. No funds given running the hospital and is a fees collected.	ven by Department for managed from registration
2.	Veterinary Hospital, Mokokchung (11.09.12)	Mokokchung cases month (11.09.12) during 2010			ing	It was stated that treatme various villages from time to	o time.
3.	Veterinary Hospital, Kohima (21.09.12)	10800 c during 2	cases 2011-12	31 (includ 6 doctors)		No funds given by the De hospital and is managed collected.	

APPENDIX 2.3.6 (Contd.)

	APPENDIX 2.3.6 (Contd.) (d) Veterinary Dispensaries					
SI	Name of Dispensary	No. of cases		spensaries Remarks		
No.	(date of verification)	attended	deployed	Kemarks		
1.	Veterinary Dispensary, Niuland, Dimapur (27.08.12)	NA NA	5 (including 1 doctor)	No equipments/medicines seen in the dispensary and rooms are vacant. Treatment registers/stock registers of medicines or vaccines could not be furnished. Though the building is new, it appears to be defunct.		
2.	Veterinary Dispensary, Peren (03.09.12)	Average of 150 cases attended per year		Very few equipment/medicines seen and all the rooms were vacant and appear to be defunct.		
3.	Veterinary Dispensary, Jalukie (05.09.12)	Average of to 10 cases every month	1 doctor)	The doctor in-charge was not present. Other staff present stated that small quantities of medicines/vaccines are given by the Department every year but no records could be furnished. Very poorly equipped and appears to be defunct.		
4.	Veterinary Dispensary, Changtongya (12.09.12)	Average of 1500 cases attended every year	3 (including one doctor)	The building is in very poor condition with no doors/windows. It was stated that it was reported to the Directorate five years back with no result. The doctor incharge stated that she works from her residence.		
5.	Veterinary Dispensary, Jakhama (20.09.12)	Average of cases every month.	1 doctor)	No equipment/medicines were seen. Medicines/vaccines to be received from the Directorate stated to be fully utilized. Appears to be non-functional.		
		(6	e) Disease Diagnostic	Laboratories		
Sl	Name of DDL	Staff		Remarks		
No.	(date of verification)	deployed		11.5		
1.	DDL, Dimapur (17.08.12)	1 lab assistant (absent)	seen. Though a la	augurated in December 2007. A few equipments were also assistant is posted in the DDL, he was absent. Stated that ctioning and the Hospital is using the facilities from time to		
2.	DDL, Peren (03.0912)	Nil	stated to be non-f			
3.	DDL, Mokokchung (11.09.12)	2 (including 1 doctor)	tests are done in t	ts/medicines/chemicals were seen. Stated that only minor he lab. Serum and blood samples stated to be collected and for tests. The building is new and well maintained but functional.		
4.	DDL, Mangkolemba (13.09.12)	Nil	used as the office the DDL. A few	ugurated in July 2011. It was seen that the building is also e of Dy. Director, Mangkolemba who is also in-charge of lab equipments were seen. It was stated that tests are done lue to non-availability of technical staff. Appears to be non-		
5.	DDL, Kohima (21.09.12)	3 (including 1 doctor)	tests of serum ar conducted. Also from time to time were tested during	the 2 nd floor of Veterinary Hospital Building. Stated that and blood samples received from various DVOs/units are screening of herd for brucellosis and FMD are conducted at However, it was seen from records that only 102 samples and Rugust 2007 to August 2012.		
an a		G: 00	(f) Quarantine Ch			
Sl No.	Name of QCP (date of verification)	Staff deployed		Remarks		
1.	QCP, New Golaghat Road, Dimapur (27.08.12)	3 (including doctor incharge)	₹ 1,200 per mor	ctioning from a rented thatched room on the roadside at nth. Average revenue collection (Entry/Token fees) was nth. No facilities for conducting tests etc. were seen.		
2.	QCP, Old Golaghat Road, Dimapur (27.08.12)	3 (including in-charge)	The QCP is func	ctioning from a rented thatched room on the road side at the ch. Average revenue collection (Entry/Token fees) was		
3.	QCP, Tuli, Mokokchung (12.09.12)	5 (including 1 doctor)	The QCP is function for the check of two reculivestock/Poultry	etioning from a thatched room on the roadside. Revenue reperiod from 2007-08 to 2011-12 was ₹ 9.30 lakh. Test repetit books revealed that they had not been entered in the provenent register.		
4.	QCP, Khuzama, Kohima (20.09.12)	NA	Highway. No info etc. could be colle intimation.	actioning from a very old building above the National ormation on its function, staff deployed revenue collection ected as the doctor in-charge and staff were absent despite		
5.	QCP, Kedima, Kohima (20.09.12)	No staff posted.	abandoned and c	structed for the QCP was found to be new. However, it was overed on all sides with vegetation. It was stated by the cers that no staff are posted and it is non-functional.		

APPENDIX 2.3.6 (Concld.)

	(g) Stockman Centres/Veterinary Outposts/Veterinary Health Centres							
Sl No.	Name of centre (date of verification)	Staff deployed	Remarks					
1.	SMC, Medziphema, Dimapur (21.08.12)	4	It was seen that the office and staff quarter were attached in a very old, dilapidated building. It was stated by the VFA present that they attend emergencies in the village from time to time and take part in vaccination drives. However, no records could be furnished to prove the claim. It was further stated that they do not receive medicines/vaccines from the Department. The Centre appears to be non-functional and no Bulls were kept.					
2.	SMC, Diphupar, Dimapur (21.08.12)	5	It was seen that the office and staff quarter were attached in a very old, dilapidated building. The Inspector in-charge was not present. It was stated by the VFA that functions include treatment in the area and conducting artificial insemination. Some medicines/vaccines were stated to be received. However, no records could be furnished. The Centre appears to be non-functional.					
3.	VHC, Athibung, Peren (05.09.12)	3	The Centre is located in a very old, dilapidated building. It was seen that out of 4 rooms, 2 were being used by private individuals to store CGI sheets and grain. It was stated by the VFA that no medicines/vaccines are issued to the Centre by the Department. The Centre appears to be abandoned and defunct.					
4.	VHC, Mhainamtsi, Peren (05.09.12)	2	The Centre is located in a rundown building in very poor condition and was being used as a cow shed by private individuals. The VFA present stated that he makes house to house treatment on need basis. However, no records to prove the claim could be furnished. He further stated that a small quantity of medicines is issued by the Department once in 3 to 4 years and vaccines are taken from DVO, Peren on need basis. The Centre appears to be defunct.					
5.	VOP, Merangkong, Mokokchung (12.09.12)	3	The Centre is abandoned as it was in very poor condition. It was stated by the VFA that they were doing treatment on requirement basis in the village. No records were maintained for receipt or utilization of medicines/vaccines. The Centre appears to be non-functional					
6.	SMC, Sabangya, Mokokchung (13.04.12)	3	The Centre is located in two very old buildings in also being used as staff quarters. It was stated that medicines/vaccines are collected from the hospital in Mokokchung on need basis and treatment done included in the treatment register of the hospital. The Centre appears to be defunct.					
7.	SMC, Longnak, Mokokchung (13.09.12)	3	The Centre is located in a very old building in poor condition. The VFA stated that medicines/vaccines are collected from Dy. Director, Mangkolemba on need basis. The Centre appears to be defunct.					
8.	SMC, Chuchu Town, Mokokchung (12.09.12)	2	No separate building was seen and it was stated by the VFA that the Centre is functioning from her quarters. She also stated that she goes for treatment as and when required but no records could be furnished. The Centre appears to be defunct.					
9.	SMC, Viswema, Kohima (20.09.12)	3	The Centre is located in a very old, decrepit building. It was stated by the VFA that no medicines are received and a small quantity of vaccines are received from DVO, Kohima but no records could be furnished. The Centre appears to be non-functional.					
10.	VOP, Kigwema, Kohima (20.09.12)	NA	A completely dilapidated structure was shown to be the SMC. No staff was also present. The Centre is defunct.					
11.	VHC, Kohima Village (21.09.12)	2	The Centre is located in a very old building. The lone VFA was attending to an average of 200 cases every month as seen from the Treatment Register furnished. Total vaccines administered during January 2011 to September 2012 was seen to be 2309 as per register maintained. It was stated that medicines/vaccines are collected from DVO, Kohima on need basis. The Centre appears to be functioning well.					
12.	VOP, Rusoma, Kohima (21.09.12)	3	The Centre is located in a three room building used as staff quarters. The VFA stated that they work from the Dispensary at Chiphobozou and medicines/vaccines are collected on need basis from DVO, Kohima. The Centre appears to be defunct.					
13.	VOP, Kedima, Kohima (20.09.12)	3	The Centre is located in a good building. However, all the rooms were seen to be vacant. It was seen from the Treatment Register that 218 cases were attended in 2010-11 and 65 cases in 2011-12 upto September. It was also seen from the vaccination register that a small quantity of vaccines have been received. The Centre appears to be non-functional.					

(Reference to Paragraph 2.3.15.1; Page 100) Statement showing details of Fully Vouched Contingent Bills drawn in March 2012

Sl No.	Bill No. & date	Net Amount	Scheme/Programme	Details of vouchers enclosed	Amount	Remarks
1.	417 dt 20.03.12	2500000	For purchase of 3(three) nos. of vehicles (Bolero).	Apex Motor Enterprise, Dimapur - Proforma Invoice- Cost of Bolero 2(two) nos.	1439104	Expenditure sanction and drawal authority was obtained for purchase of three Boleros. However, the bill was drawn enclosing proforma invoice for 2 Boleros and 1 Scorpio. The delivery challans, mode nos., engine nos., registration nos. of the vehicles procured, if any, could not be furnished despite requisition (13.07.12).
				Apex Motor Enterprise, Dimapur - Proforma Invoice- Cost of Scorpio 1 (one) no. & Accessories.	1060896	
	436 dt 27.03.12	1500000	For procurement of Dairy Cattle (Bovine) for seven State run Farms	M/S. Eco-Farms and Hatcheries Enterprise, Assam- Dairy cattle & Transportation charges	1485500	Expenditure sanction and drawal authority were obtained for purchase of cattle for the 7 State Run Farms. As per bill enclosed without date, 23 nos of high
2.				Contingency expdr like feeds and other equipment during transportation and station halt.	14500	yeilding dairy cows, 5 cow yaks and 1 bull yak were certified to be received in full and good condition. However, no details on where these cows were delivered could be furnished. No cows were also seen delivered in the 6 Farms physically verified during August-September 2012.
3.	444 dt 27.03.12	2395391	Procurement of Vety. Medicnes and Appliances	Kuotsu Enterprises, Kohima- Medicines & equipments	1432000	It is certified in the bills enclosed that the materials have been received. However, these materials were not taken into stock till July 2012.
				Kuotsu Enterprises, Kohima- Appliances & equipments	963400	
	448 dt 27.03.12	9775000	Implementation of Rural Backyard Poultry Development	Guru Balaji Hatchery, West Bengal- supply of chicks	6142500	The amount was not utilised till August 2012. It was also seen that beneficiaries were also not yet selected/finalised for implementation of the programme during the 2011-12.
4.				NLDB- Construction of shed, cages, drinker etc.	3412500	
				NLDB- Cost of construction materials for two mother units	20000	
				NLDB- Renovation of poultry shed No.3 at Kohima	100000	
				NLDB- Renovation of poultry shed No.6 at Medziphema.	100000	
5.	458 dt 31.03.12	22993000	ASCAD	Kuotsu Enterprises, Kohima- Vaccine	4658346	Payments not made till October 2012. Though it was stated that materials have been received partially, no entries were made in the stock register. Recorded on all the bills dated 05.03.2012 that materials have been received in full and entered in stock register. But no stock register furnished. Therefore no issues made.
				Kuotsu Enterprises, Kohima- Vaccine Kuotsu Enterprises, Kohima- Vaccine	4225000 500000	
				Kuotsu Enterprises, Kohima- Vaccine Kuotsu Enterprises, Kohima- Vaccine	1000000	
				Kuotsu Enterprises, Kohima- Vaccine	420000	
				Kuotsu Enterprises, Kohima- Vaccine	960000	
				Vaccination of Animals	5441992	
				Maintenance for diagnostic lab.	1400000	
				Training Programme Surveillance, Monitoring & Forcasting	1020000 907662	
				Information & Communication Campaign & Community Participation	1860000	
				Control of Emergent & Exotic Disease	600000	

APPENDIX 2.3.7 (contd.)

	1		1			
6.	463 dt 30.03.12	19702071	Implementation of Mithun Development Project	Mithun Rearing Committee, Punglwa	534205	Out of ₹ 4 crore drawn vide the Bill, ₹ 2 crore was transfer credited to CD and has not been drawn till July 2012. Physical verification of Punglwa Mithun Project (30.08.12) revealed that they had received only ₹ 2 lakh in cash. Though the amount was in CD, it was stated by the Committee Members of of Touphephezu, Chedema, Gariphema, Tsuuma, Tsiepama and Gaili that amounts ranging from ₹ 2 lakh to ₹ 2.50 lakh was received by them. Certificates were recorded on all the bills that the payments were actually made to the concerned including for the bills in CD. Thus the bills enclosed with the FVC bills are suspected to be made for the sole purpose of drawing funds from Government Account.
				Mithun Rearing Committee, Puilwa	534205	
				Mithun Rearing Committee, Mpai	534205	
				Mithun Rearing Committee, Sakshi	534205	
				Mithun Rearing Committee, Alayong	534205	
				Mithun Rearing Committee, Akuk	534205	
				Igha Flex Printing, Dimapur	1067025	
				Computech Infosys, Dimapur	190500	
				Shiv Pharma, Dimapur	571500	
				M/s Tirupati Motors, Dimapur	260250	
				Voto Lodging and Catering Agent, Kohima	250000	
				K.P.Printing Press, Dimapur	260250	
				Computech Infosy, Dimapur	80582	
				M/S HK Decora, Dimapur	49360	
				KK Angami Stationeries, Kohima	7374	
				Pre-operational expenses Managerial grant	800000 250000	
				Supervisory incentives	6150000	
				1 ,		
				Grants-in-aid for Mithun boys shelter construction	1025000	
				Grant-in-aid towards construction of enclosure with vacc/ramp	1230000	
				Grant-in-aid towards drinking water facilities	615000	
				Grant-in-aid towards Grilled foot trap	2050000	
				Grant-in-aid towards Establishment of salt feeding yard	820000	
				Mithun festival Grant	820000	
				Keduo Enterprises, Kohima- Equipment & machine	6684600	
7.	464 dt 31.03.12	47574283	Infrustructure Development for cattle breeding (NABARD)	Keduo Enterprises, Kohima- Charges for operating machines.	200000	It was seen that the signatures on all the bills of the three firms were the same. Though all the materials were certified to have been received, stock register could not be furnished. Further the amount was not spent till July 2012.
				Asiatic Technology, Kohima- Materials	257175	
				Keduo Enterprises, Kohima- Pipe line fitting charges	876200	
				Keduo Enterprises, Kohima- Materials	956450	
				Kuotsu Enterprises, Kohima- Vaccines	401000	
				Kuotsu Enterprises, Kohima- Vaccines	977598	
				Akho Angami- Constn of Farm Manager Qtr. &	2880000	which was stated to be due to land dispute. It was stated by the engineer (October 2012) that the dispute had been settled and work is in progress. However, it was seen that the contractors were different (Z.K. Angami for Farm
				Attendant Barrack at CBF Lerie	2880000	
				Priemer Enterprises-Constn of Attendant Barrack at CBF Lerie	2112000	
				Keduo Enterprises- Constn of Attendant Barrack at CBF Lerie	473280	

APPENDIX 2.3.7 (concld.)

				AFFENDIA 2.3.7 (CONCIU.)		
				Medokolie Zashumo- Constn of Dispy & Milking Parloor at CBF, Lerie	476160	
				Medokolie Zashumo- Constn of water reservoir at CBF, Lerie	921600	The work has not commenced.
				Medokolie Zashumo- Constn of Bio Gas Plant at CBF, Lerie	142080	
				M/S K.Meden Ao & Son- Constn of Milking Shed (Tail to Tail) at CBF Aliba	4086720	It was seen during physical verification (13.09.12) that the work is in progress.
				I.Panger Ao- Constn of Manager Qtr. (type-IV) at CBF Aliba	1484160	It was seen during physical verification (13.09.12) that the work is in progress.
				Keduo Enterprises, Constn of Calving Pen at CBF Aliba	776160	It was seen that the work was completed.
				M/S K.Meden Ao & Son- Constn of Attendants Barrack at CBF Aliba	1999680	During physical verification (13.09.12), it was seen that the work has not commenced.
-do-	do	do	do	M/S K.Meden Ao & Son- Constn of reservior Tank at CBF Aliba	216288	Not seen during physical verification.
				M/S K.Meden Ao & Son- Constn of Dung pit at CBF Aliba	36288	Not seen during physical verification.
				M/S K.Meden Ao & Son- Constn of Sillo pit (2 nos) at CBF Aliba	40704	Not seen during physical verification.
				C.N.Yanchu- Constn of Milking Shed at CBF Tuensang	4780800	
				L.T.Sangtam- Constn of Manaager Qtr (type-IV) at CBF Tuensang	1841280	
				M/S Bendang Kejong- Constn of Calving Pen at CBF Tuensang	902400	
				M/S Bendang Kejong- Constn of Godown at CBF Tuensang	819840	
				M/S Z.Peter Chingmak- Constn of Water Reservior Tank at CBF Tuensang	264960	
				M/S Z.Peter Chingmak- Constn of Silo pit at CBF Tuensang	30720	
				T.Selie- Constn of Approach Road at CBF Medziphema	1933440	It was seen during physical verification (21.08.12) that work is in progress.
				Mrs. Yachubi-u Kuotsu- Constn of Type-I Qtr at CBF Medziphema	642240	During physical verification(21.08.12) it was seen that the works were not yet
				Kengim- Constn of Manager Qtr Type-V at CBF Medziphema	1721280	started
				M/S.Eastern Enterprises- Constn of Milch Cow Shed at CBF Jalukie	4117440	
				Aribo- Constn of Heifer Shed at CBF Jalukie	2323200	
				C.P.Zeliang- Constn of Manager Qtr at CBF Jalukie	1591680	During physical verification (07.09.12), no new construction or activity was seen.
				Benjamen- Constn of Bull Shed at CBF Jalukie	319680	, seem
				Paudam- Constn of Water Reservoir at CBF Jalukie	288000	
	Total:	106439745				

APPENDIX 2.3.8
(Reference to Paragraph 2.3.15.1; Page 100)
Analysis of Completion certificates issued, work orders attached with FVC, date of issue of NIT and date of actual completion as per MBs.

Sl No.	Bill No./Amount/Date	Particulars	Date of completion certificate	Work order attached with FVC/date	RA bill attached with FVC	Date of issue of NIT	Date of actual completion as per MB	Remarks
1.	362/₹.1,60,88,000/ 19.12.09/	Construction of approach road and security fencing at Veterinary College, Jalukie 1. Approach road (214 m/20 Nos):₹.1 crore 2. Drainage (13 Nos): ₹15 lakh 3. RCC slab culvert (7 Nos): ₹35 lakh 4. Security fencing (249 m/3 Nos): ₹10.88 lakh	18.12.09	Issued to Hi-Tech/ 30.10.2009	1st RA Bill of Hi-tech Constructions/ Commencement: 3.11.09/ Completion: 16.12.09	20.10.09 NIT not seen issued for Security fencing	03.03.10	
2.	434/₹2,59,12,000/ 03.03.10	Security fencing (2670.11 to 4301 m): ₹259.12 lakh	Certified on RA bill that work has been completed as per specification	Single work order for the whole work issued to Hi-tech/ 2010, no date	2 nd RA Bill of Hi-tech constructions/ Commencement: 09.06.09/ Completion: 18.02.10	20.10.09	03.03.10	Work split into 54 groups and work orders issued separately to Hi-tech Constructions
3.	523/ ₹4,42,48,000/ 31,03.11 (₹1,76,99,000 in CD)	Construction of security fencing (0 to 6993 m): ₹2.24 crore.	Certified on F&F Bill that work has been completed as per specification	Hi-tech dated 24.11.2010 for work valued 2.24 crore (6993 m)	F&F Bill of Hi-tech constructions/no details of work done. Completion date and commencement date not mentioned	17.03.11	28.10.11	Work order issued to M/s Hitech on 04.04.11 for work valued `1.88 crore
4.	522/₹442.56 lakh/ 31.03.2011	(i) Construction of Security fencing at Pig Breeding Farm, Jalukie (ii) Construction of Rest House at Slaughter House, Khopanala (iii) Construction of Slaughter House at Khopanallah	(i) without date (ii) without date (iii) without date	(i) M/s Hi-tech Constructions dt 24.11.2010 (ii) M/s Solo Engineering dt 28.11.2010 (iii) M/s Chabou & Co. dt 25.11.2010	(i)M/s Hi-tech Constructions/₹2.21 crore/without date (ii) M/s Solo Engineering/₹1.50 crore/F&F bill/without date (iii) M/s Chabou & Co./₹71.28 lakh/1 st RA Bill/Without date	30.06.2011	(i) not sen (ii)17.08.11 (iii)No records of this work,	(i) Work order issued to M/s Hi-tech constructions on 04.04.11 with value of work being 2.98 crore (ii) Work Order issued to M/s Solo Engineering on 17.08.11 with value of work being 89.06 lakh (iii) No work order or other records in r/o this work.

Appendix 2.4.1 (Reference to Paragraph 2.4.7.2.1(i) and (ii); page 110) Statement showing delay in release of fund at various levels under WDPSCA implemented by DSWC

Year	Instalment No.	Date of release by GOI	Date of release by GON	Delay in months (Col. 3- 4)	Date of release by DSWC	Delay in months (Col. 4-6)
1	2	3	4	5	6	7
2007-08	1^{st}	06.06.07	23.11.07	5	10.12.07 - 03.04.08	0
2007-08	3 rd	31.12.07	28.03.08	2	31.3.08 - 14.09.10	0
2007-08	4 th	31.01.08	30.03.08	1	31.03.08 - 20.08.08	0
2008-09	1 st	06.06.08	06.03.09	8	17.04.09 - 23.09.09	1
2008-09	2 nd	14.08.08	11.02.09	5	17.04.09 - 21.09.10	2
2008-09	3 rd	19.12.08	29.03.09	2	17.04.09 -15.09.10	0
2008-09	4 th	19.03.09	31.03.09	0	17.04.09 - 29.10.09	0
2009-10	1 st	24.06.09	30.10.09	3	16.02.10- 17.09.10	3
2009-10	2 nd	17.08.09	03.03.10	5	10.05.10- 24.04.12	2
2010-11	1 st	13.07.10	20.12.10	4	08.02.11 - 03.08.11	1
2010-11	2 nd	10.12.10	24.03.11	3	13.04.11 - 19.11.11	0
2011-12	1 st	28.06.11	28.09.11		14.11.11 - 17.5.12	1
2011-12	2 nd	14.11.11	29.12.12		Not Paid as on 31.03.12	NA

Appendix 2.4.2 (Reference to Paragraph 2.4.7.3.4(b); page 116) Statement showing details of payment made without execution of work under NWDPRA

(In ₹)

Name of the project/Component	Director	ate Bill	Actu		Difference		
	Number	Money	Implen Number	nented Money	Number	Money	
	of unit	Value	of unit	Value	of unit	Value	
Thangpang							
Water Harvesting Structure	20	222000	0	0	20	222000	
Dug out pond	90	162000	0	0	90	162000	
Dug out ponds for fish culture	11	330000	2	60000	9	270000	
Total	121	714000	2	60000	119	654000	
Teyongko		1					
Water Harvesting Structure	20	222000	0	0	20	222000	
Dug out pond	90	162000	0	0	90	162000	
Dug out ponds for fish culture	11	330000	2	60000	9	270000	
Total	121	714000	2	60000	119	654000	
Tsulalu							
WHS	18	216000	8	96000	10	120000	
Dug out pond	90	162000	0	0	90	162000	
Dug out ponds for fish culture	13	390000	2	60000	11	330000	
Total	121	768000	10	156000	111	612000	
Sangro							
WHS	16	156000	1	9750	15	146250	
Dug out pond	91	163800	0	0	91	163800	
Dug out ponds for fish culture	15	450000	3	90000	12	360000	
Total	122	769800	4	99750	118	670050	
Kechetang	1						
WHS	0	0	0	0	0	0	
Dug out pond	91	163800	0	0	91	163800	
Dug out ponds for fish culture	15	450000	8	180000	7	270000	
Piggery, Poultry, Goat rearing, bee keeping, etc	0	0	0	0	0	0	
Total	106	613800	8	180000	98	433800	
Boktowong	100	013000	0	100000	70	433000	
WHS	18	162000	6	54000	12	108000	
Dug out pond	91	163800	0	0	91	163800	
				150000			
Dug out ponds for fish culture Piggery, Poultry, Goat rearing, bee	15	450000	5	150000	10	300000	
keeping, etc	21	126000	20	120000	1	6000	
Total	145	901800	31	324000	114	577800	
Mezuru							
WHS	18	216000	2	24000	16	192000	
Dug out pond	90	162000	0	0	90	162000	

Dug out ponds for fish culture	13	390000	1	30000	12	360000
Piggery, Poultry, Goat rearing, bee						
keeping, etc	20	120000	18	108000	2	12000
Total	141	888000	21	162000	120	726000
Sanuoru						
WHS	0	0	0	0	0	0
Dug out pond	90	162000	0	0	90	162000
Dug out ponds for fish culture	13	390000	8	240000	5	150000
Total	103	552000	8	240000	95	312000
Baru						
WHS	18	216000	15	180000	3	36000
Dug out pond	90	162000	0	0	90	162000
Dug out ponds for fish culture	13	390000	1	30000	12	360000
Piggery, Poultry, Goat rearing, bee					_	
keeping, etc	20	120000	12	72000	8	48000
Total	141	888000	28	282000	113	606000
Dzonzon		T		T	ı	T
WHS Unit	20	222000	4	44400	16	177600
Dug out pond Unit	90	162000	0	0	90	162000
Dug out ponds for fish culture Unit	11	330000	4	120000	7	210000
Piggery, Poultry, Goat rearing, bee						
keeping, etc	0	0	0	0	0	0
Total	121	714000	8	164400	113	549600
Pughobo						
WHS	18	216000	5	60000	13	156000
Dug out pond	91	163800	0	0	91	163800
Dug out ponds for fish culture	13	390000	5	150000	8	240000
Piggery, Poultry, Goat rearing, bee						
keeping, etc	0	0		0	0	0
Total	122	769800	10	210000	112	559800
Dzuvaru						
WHS Unit	18	216000	2	24000	16	192000
Dug out pond Unit	91	163800	0	0	91	163800
Total	109	379800	2	24000	107	355800
Grand total	1473	8673000	134	1962150	1339	6710850

Appendix – 2.4.3 (Reference: Paragraph No. 2.4.7.3.4(c); page 116) Statement showing unexecuted items of works under IWMP

Particulars	_	er PIA cords	verifica	oint physical tion by audit IA officials	Difference between PIA records and actual execution			
	Unit	Money value	Unit	Money value	Unit	Money value		
SHGS	69	1866000	19	330000	50	1536000		
WHS	24	1066500	8	315000	16	751500		
Contour budding	11	321600	4	105000	7	216600		
Bench Terracing	9	240000	2	40000	7	200000		
Plantation	31	734062	6.5	159062	24.5	575000		
Livelihood	26	400000	7	100000	19	300000		
Horticulture	8.8	163000	2.5	47000	6.3	116000		
Afforestation	6.2	62500	2	20000	4.2	42500		
Natural	36 180000		6	30000	30	150000		
Regeneration								
Total	221	5033662	57	1146062	164	3887600		

Appendix-3.1

(Reference to paragraph 3.3.1; page 126)

Statement showing particulars of up to date paid-up capital, loans outstanding and Manpower as on 31st March 2012 in respect of Government Companies

(Figures in column 5(a) to 6(d) are ₹in crore)

								1	(1 1811)	CS III CO	ountil Sta	i) io o(a) a	re vin crore)
S1.	Sector & name of the	Name of the	Month	*	Paid up C	apital		Loans	outstandin	g at the cl	lose of	Debt	Manpower
No.	Company	Department	and year		•	•		2011-1				equity	(No. of
110.	Company	Department	of	State	Central	Others	Total		Central	Others	Total	ratio	Employees
						Others	Total				Total	Tatio	•
			incorpor	Government	Govern			Gover	Governm				as on
			ation		ment			nment	ent				(31.03.2012)
1	2	3	4	5(a)	5(b)	5(c)	5(d)	6(a)	6(b)	6(c)	6(d)	7	8
A. W	Vorking Government Compa	nies											
FINA	ANCE												
1.	Nagaland Industrial	Industries	26.03.70	12.22		4.73	16.95			38.46	38.46	2.27:1	84
	Development Corporation	&											
	Ltd, Dimapur	Commerce											
	Sector wise total			12.22		4.73	16.95			38.46	38.46	2.27:1	84
MAN	NUFACTURING												
2	Nagaland State Mineral	Geology &	21.05.81	2.40			2.40						212
	Development Corporation	Mining											
	Ltd., Kohima												
	Sector wise total			2.40			2.40						212
SER	VICES	•	•			•	•	•	•	•	•	•	•
3	Nagaland Hotels Ltd,	Industries	17.03.82	1.53		0.40	1.93			8.46	8.46	4.38:1	166
	Dimapur	&											
	1	Commerce											
	Sector wise total			1.53		0.40	1.93			8.46	8.46	4.38:1	166

Sl. No.	Sector & name of the Company	Company Department year of 2011-12**							ose of	Debt equity	Manpower (No. of		
			incorporation	State Govern ment	Central Govern ment	Others	Total	State Govern ment	Central Governm ent	Others	Total	ratio	Employees as on 31.03.2012)
1	2	3	4	5(a)	5(b)	<i>5(c)</i>	5(d)	6(a)	6(b)	6(c)	6(d)	7	8
	MISCELLANEOUS												
4	Nagaland Handloom & Handicrafts Development Corporation., Ltd	Industries & Commerce	27.02.79	6.37	1.14		7.51	0.73		-	0.73	0.1:1	124
5	Nagaland Industrial Raw Materials Supply Corporation Ltd., Dimapur	Industries & Commerce	28.03.73	1.23			1.23			0.04	0.04	0.03:1	32
	Sector wise total			7.60	1.14		8.74	0.73		0.04	0.77	0.09:1	156
	Total A (All sector wise working Government Companies)			23.75	1.14	5.13	30.02	0.73		46.96	47.69	1.59:1	618
B N	on-working Companies												
MAN	UFACTURING												
6	**Nagaland Sugar Mills Company Ltd., Dimapur	Industries & Commerce	22.03.73	4.96	-	-	4.96						
	Sectorwise total			4.96	-	-	4.96						
	Total B (All sector wise non-working Government Companies			4.96	-	-	4.96						
Gran	nd Total (A+B)		1: - 4:	28.71	1.14	5.13	34.98	0.73		46.96	47.69	1.36:1	618

^{*} paid up capital includes share application money.

^{*}loan outstanding at the close of 2011-12 represent long-term loans only.

^{**} Figures of 1995-96 have been incorporated as the Company has not furnished information since 1996-97

Appendix-3.2

(Reference to paragraph 3.4.1; page 127)

Statement showing grants and subsidy received/receivables, guarantees received, waiver of dues, loans written off and loans converted into equity during the year and guarantee commitment at the end of March, 2012.

(Figures in column 3(a) to 6(d) are ₹ in crore)

Sl. No	Sector & Name of the Company	Equity/ received budget the year	d out of during		s and Subs	e year		Guarantees received during the year and commitment at the end of the year		Waiver of dues during the year			
		Equity	Loans	Central Govern- ment	State Govern ment	others	Total	Received	ment ^{\$}	Loans payment Written off	Loans converted into Equity	Interest/ Penal interest waived	
1	2 V	3(a)	<i>3(b)</i>	4(a)	<i>4(b)</i>	<i>4(c)</i>	<i>4(d)</i>	5(a)	<i>5(b)</i>	6(a)	<i>6(b)</i>	6(c)	6(d)
	Vorking Government (ANCE	ompanie	es										
1	Nagaland Industrial Development Corporation ltd, Dimappur	1.35	7.81	3.63			3.63	7.81					
Sect	tor wise Total	1.35	7.81	3.63			3.63	7.81					
MA	NUFACTURING												
2	Nagaland State Mineral Development Corporation Ltd., Kohima				4.64		4.64						
	tor wise Total				4.64		4.64					-	
	RVICES												
3	Nagaland Hotels Limited				0.97		0.97						
Sect	tor wise Total				0.97		0.97						

Sl. No	Sector & Name of the Company	received budget the			s and Subs during the	e year		Guarantees received during the year and commitment at the end of the year		Waiver of dues during the year				
		Equity	Loans	Central Govern- ment	State Govern ment	others	Total	Received	ment ^{\$}	Loans payment Written off	Loans converted into Equity	interest waived	Total	
l MIC	2 SCELLANEOUS	3(a)	<i>3(b)</i>	<i>4(a)</i>	<i>4(b)</i>	<i>4(c)</i>	<i>4(d)</i>	5(a)	<i>5(b)</i>	6(a)	<i>6(b)</i>	<i>6(c)</i>	6(d)	
	1	0.25		4 4 77			5.5 4	- 1			1 1			
4	Nagaland Handloom & Handicrafts development Corporation. Ltd	0.25	1	1.15	6.36		7.51							
5	Nagaland Industrial Raw material supply corporation		ļ	1	0.45	-	0.45						1	
Sect	or wise Total	0.25	-	1.15	6.81		7.96							
wor Con	al (A) All Sector wise king Government apanies	1.60	7.81	4.78	12.42		17.20	7.81						
	lon-working Companie	es				,			T		, ,			
	NUFACTURING													
_	aland Sugar Mills npany Ltd			1										
Tota	al	1.60	7.81	4.78	12.42		17.20	7.81						

^{\$} Figures indicate guarantees outstanding at the end of the year.

Appendix-3.3 (Reference to paragraph 3.6.1; page 129)

Summarised financial results of Government Companies for the latest year for which accounts are finalised.

(Figures in column 5(a) to (6) and (8) to (10) are ₹in crore

Sl No	Sector & Name of the Company	Period of	Year in which	N (D (%) T (D N) (Turn	Impact of Acco	Paid up Capital	Accum ulated	Capital Employed	Return on Capital	Percentage of return on	
NO	the Company	accounts	finalized	Net Profit/ Loss before interest & depreciation	Interest	Depre- ciation	Net Profit/ Loss	over	unts Comm ents	Сарпа	Profit(+) Loss(-)	employed @	Employed #	Capital Employed
1	2	3	4	5(a)	<i>5(b)</i>	5(c)	5(d)	6	7	8	9	10	11	12
	orking Government C	Companies												
1	Nagaland Industrial Development Corporation Ltd	2010-11	2012-13	(+) 0.42	0.94	0.75	(-) 1.27	3.62	-	15.60	⁽⁻⁾ 17.63	53.62	(-) 0.33	
Sect	or wise Total			0.42	0.94	0.75	⁽⁻⁾ 1.27	3.62	-	15.60	⁽⁻⁾ 17.63	53.62	⁽⁻⁾ 0.33	
	NUFACTURING						1,27						1	
2	Nagaland State Mineral Development Corporation Ltd., Kohima	2000-01	2012-13	(+) 0.13	0.00	0.65	(-) 0.52	0.68	-	0.80	(-)2.52	6.90	(-) 0.52	
Sect	or wise Total			0.13	0.00	0.65	⁽⁻⁾ 0.52	0.68	-	0.80	⁽⁻⁾ 2.52	6.90	⁽⁻⁾ 0.52	
SER	VICES	1	I.	l .	I	I.		1	I.	I	I	1		
3	Nagaland Hotels Limited	1998-99	2012-13	(+) 0.09	0.56	0.19	⁽⁻⁾ 0.65	0.60		0.40	⁽⁻⁾ 8.27	6.23	⁽⁻⁾ 0.10	
Sect	or wise Total			(+) 0.09	0.56	0.19	⁽⁻⁾ 0.65	0.60		0.40	⁽⁻⁾ 8.27	6.23	⁽⁻⁾ 0.10	
MIS	CELLENEOUS	•	•	•	·		•	•		·	·	•	•	•
4.	Nagaland Handloom & Handicrafts Development Corporation. Ltd.,	2002-03	2012-13	0.03	0.00	0.04	⁽⁻⁾ 0.01	0.35		0.83	⁽⁻⁾ 4.44	3.37	(-)0.01	

S1 No				Tree profit Zess Interest Zepreside Tree					Impact of Acco	Paid up Capital	Accum ulated Profit(+)	Capital Employed	Return on Capital Employed	Percentage of return on Capital
				before interest	merest	on	Profit/		unts		Loss(-)		r J.	Employed
				&			Loss		Comm		. ,			1 7
				depreciation					ents					
1	2	3	4	5(a)	5(b)	5(c)	5(d)	6	7	8	9	10	11	12
5	Nagaland	1999-2000	2012-13	(+) 0.003	0.03	0.02	(-)0.05	0.11		0.10	⁽⁻⁾ 0.97	0.15	(-)0.02	
	Industrial Raw													
	Materials Supply													
	Corporation Ltd.,													
	Dimapur													
Secto	or wise Total			(+) 0.033	0.03	0.06	··0.06	0.46		0.93	⁽⁻⁾ 5.41	3.52	⁽⁻⁾ 0.03	
Tota	l (A) All Sector			(+) 0.67	1.52	1.65	(-)2.50	5.36		17.73	⁽⁻⁾ 33.83	70.27	⁽⁻⁾ 0.95	
wise	working													
	ernment													
	panies													
	on-working Governn	nent Compa	nies,											
MAN	NUFACTURING	T	I	1	1	1		T	1	1				1
1	Nagaland Sugar	1977-78	1992-93							4.96	⁽⁻⁾ 14.70	⁽⁻⁾ 0.69		
	Mills Company													
<u> </u>	Ltd., Dimapur									4.0.6	(-)4.4.70	(-)0, <0		
	or wise Total									4.96	(·)14.70	(-)0.69		
	l (B) All Sector									4.96	⁽⁻⁾ 14.70	⁽⁻⁾ 0.69		
	working													
	ernment													
	panies			(.) 0.70	1 52	1 (5	()2 50	5.26		22.60	(-)40 52	(0.50	⁽⁻⁾ 0.98	
Gran	nd Total (A+B)			(+) 0.70	1.53	1.65	(-)2.50	5.36		22.69	⁽⁻⁾ 48.53	69.58	0.98	

#Return on Capital Employed has been worked out by adding profit and interest charged to Profit and Loss account.

[@] Capital employed represents net Fixed Assets (including capital Work-in-progress) plus working capital except in case of finance companies/corporations where the capital Employed is worked out as a mean of aggregate of the opening and closing balances of paid up capital, free reserves, Bonds, Deposits and Borrowings.

Appendix – 5.1 (Reference to paragraph 5.4;page 149) Details of work sanctioned under SPA during 2010-11 for construction of Fire stations, etc.

Sl No	Name of the project/Scheme	Amount
	• •	(₹ in lakh)
1 (a)	Construction of Fire Station building at Capital complex	70.00
	Kohima (Construction of Fire Station building cum Garage to	
	accommodate 4 Nos Fire tenders and O.C room)	
(b)	Security fencing	20.00
(c)	Water Reservoir	10.00
2	Construction of Fire Station building at Peren District headquarter	100.00
3	Construction of accommodation for emergency duty personnel	20.00
	in Fire Station Kohima	
4	Construction of retaining wall of land slide portion of Kohima	20.00
	Fire Station compound.	
5	Construction of retaining wall of land slide portion of Fire	10.00
	Station building at Zunheboto	
6 (a)	Construction of Fire Station Building at Mokokchung	20.00
(b)	Construction of Fire Station building at Mokokchung	10.00
	(Construction of water reservoir)	
7	Construction of water reservoir at Fire Station Kohima	10.00
8	Expansion of Garage for parking of fFire Tenders at Kohima	10.00
	Fire Station	
	Total	300.00

Appendix – 5.2 (Reference to paragraph 5.5; page 150)

Statement showing the details of fraudulent drawal of ration allowance (in ₹)

TV No & Date	TV No & Date Details of bills drawn in October, November and December 2010@₹25/day					Details of bills drawn in March 2011@₹25/day				Details of double drawal		
	No of VGs	Period of arrear drawn	No of days	Amount	TV No & Date	No of VGs	Period of arrear drawn	Amount drawn	Period of double drawal	No of days overlapped	Amount of double drawal @₹25/day	
23 of Oct 2010	2051	02/08/2010 to 26/08/2010	25	1345875	28 of March 2011	1039	04/08/2010 to 26/08/2010	3168950	04/08/2010 to 26/08/2010	23	1039x23x25=597425	
24 of Oct 2010	2051	03/09/2010 to 12/09/2010	10	512500			05/09/2010 to 24/09/2010		05/09/2010 to 24/09/2010	20	1039x20x25=519500	
14 of Oct 2010	2051	13/09/2010 to 24/09/2010	12	615000			04/07/2010to 26/07/2010					
7 of Dec 2010	2051	09/10/2010 to 28/10/2010	20	1036750			03/10/2010 to 28/10/2010		09/10/2010 to 28/10/2010	20	1039x20x25=519500	
01 of Dec 2010	2051	13/05/2010 to 28/05/2010	16	822000			08/05/2010 to 27/05/2010		13/05/2010 to 26/05/2010	15	1039x15x25=389625	
	Total		83	4332125			16/06/2010 to 25/06/2010					
									Total(A)	78	1039x78x25=2026050	
							04/08/2010 to 26/08/2010		04/08/2010 to 26/08/2010	23	1010x23x25=580750	
							05/09/2010 to 24/09/2010		05/09/2010 to 24/09/2010	20	1010x20x25=505000	
					29 of March 2011	1010	04/07/2010to 26/07/2010	3080500				
							03/10/2010 to 28/10/2010		09/10/2010 to 28/10/2010	20	1010x20x25=505000	
							08/05/2010 to 27/05/2010		13/05/2010 to 26/05/2010	15	1010x15x25=378750	
							16/06/2010 to 25/06/2010					
								6249450	Total(B)	78	1010x78x25=1969500	
					Total (A+B)			₹2026050+₹1969500=₹3995550				