



सत्यमेव जयते

Report of the
Comptroller and Auditor General of India
on

Jalayagnam



Government of Andhra Pradesh

Report No. 2 of 2012

**Report of the
Comptroller and Auditor General of India
on
Jalayagnam**

Government of Andhra Pradesh

Report No. 2 of 2012

Table of Contents

	Reference to	
	Paragraph	Page
<i>Preface</i>		v
<i>Executive Summary</i>		vii
Chapter-1 Overview		
Introduction	1.1	1
What is 'Jalayagnam'?	1.2	1
Organizational set up for the programme	1.3	2
Chapter-2 Audit Framework		
Background	2.1	3
Audit Objectives	2.2	3
Audit Criteria	2.3	4
Audit Scope	2.4	4
Audit Methodology	2.5	4
Chapter-3 Planning		
Project formulation	3.1	6
Clearances for the projects	3.2	15
Requirement of power	3.3	20
Chapter-4 Tendering and Contract Management		
EPC system of contracting	4.1	22
Empanelment of contractor firms	4.2	24
Estimation of costs	4.3	29
Tendering process	4.4	38
Variations to specifications/designs/agreements	4.5	41
Mobilization Advances – Blocking of Government Funds	4.6	47

	Reference to	
	Paragraph	Page
Chapter-5 Project Execution		
Creation of Irrigation potential	5.1	51
Reasons for non-completion of projects	5.2	54
Project execution	5.3	57
Polavaram	5.3.1	58
Vamsadhara Stage II	5.3.2	60
Thotapally Barrage	5.3.3	62
Venkatanagaram Pumping Scheme	5.3.4	63
Bhupathipalem Reservoir	5.3.5	64
Galeru Nagari	5.3.6	66
Handri Neeva	5.3.7	69
Veligonda	5.3.8	71
Chitravathi Balancing Reservoir Right Canal (Lingala Canal)	5.3.9	74
Modernization of Pulivendula Branch Canal	5.3.10	75
Somasila Swarnamukhi Link Canal	5.3.11	76
Devadula	5.3.12	77
Nettempadu	5.3.13	80
Indirasagar Dummugudem	5.3.14	81
Rajiv Dummugudem	5.3.15	83
Dummugudem NS Tailpond	5.3.16	83
Srisailam Left Bank Canal Tunnel Scheme	5.3.17	85
Yellampally	5.3.18	87
Pranahita-Chevella	5.3.19	88
Komaram Bheem	5.3.20	90
Sriramsagar Project Stage II	5.3.21	91
Kanthanapally	5.3.22	93
Chapter-6 Conclusion		94
Appendices		97
Glossary		117

Appendices

		Reference to	
		Paragraph	Page
2.1	(a) Details of projects audited earlier and significant findings	2.1	97
	(b) Recommendations in earlier Audit Reports	2.1	99
2.2	Details of projects and packages selected for detailed audit scrutiny	2.5.1	100
3.1	Status of approvals/clearances for the test checked projects as of July 2012	3.2	101
3.2	Power requirements of the lift irrigation schemes	3.3	102
4.1	Empanelled contractor firms entrusted more than three packages under Category I and II	4.2.1	103
4.2	Details of packages where single bids were accepted	4.4.3	104
4.3	Owning of contractor firms' responsibilities by Government	4.5	105
5.1	Time over run in test checked packages	5.3	106