



सत्यमेव जयते

Report of the Comptroller and Auditor General of India on Management of Irrigation Projects

The Report has been laid on the table of the State Legislature Assembly on 14-06-2014



GOVERNMENT OF MAHARASHTRA
(Report No.3 of the year 2014)

**Report of the Comptroller and
Auditor General of India**

on

Management of Irrigation Projects

Government of Maharashtra
Report No.3 of 2014

TABLE OF CONTENTS

| | Reference | |
|--|-----------|----------|
| | Paragraph | Page No. |
| Preface | | vii |
| Executive Summary | | ix |
| Chapter 1 Introduction | | |
| State Profile | 1.1 | 1 |
| Functions and organisational structure | 1.2 | 3 |
| Acts, policies, directives and recommendations governing the functioning of the Department | 1.3 | 4 |
| Audit scope and methodology | 1.4 | 6 |
| Audit objectives | 1.5 | 7 |
| Audit criteria | 1.6 | 7 |
| Previous audit findings | 1.7 | 7 |
| Acknowledgement | 1.8 | 8 |
| Chapter 2 Planning and Financial Management | | |
| Planning | 2.1 | 9 |
| Non-preparation of State Water Resource Plan | 2.2 | 9 |
| Non-preparation of annual and five year development plans | 2.3 | 13 |
| Governor's directives for backlog removal not followed | 2.4 | 13 |
| Non-prioritisation of projects | 2.5 | 15 |
| Financial management | 2.6 | 21 |
| Chapter 3 Project Execution and Contract Management | | |
| Project Execution | 3.1 | 25 |
| Non-obtaining of environment and forest clearances | 3.2 | 26 |
| Contract management | 3.3 | 47 |
| Monitoring | 3.4 | 54 |
| Chapter 4 Dam Safety and Quality Control | | |
| Introduction | 4.1 | 59 |
| Inspection of dams | 4.2 | 59 |
| Quality checks by Maharashtra Engineering Research Institute | 4.3 | 63 |
| Quality checks through Quality Control Organisation | 4.4 | 65 |
| Man power shortage | 4.5 | 69 |
| Chapter 5 Project Performance | | |
| Introduction | 5.1 | 71 |
| Project Performance | 5.2 | 71 |

| Chapter 6 | | |
|--|------------------|-----------------|
| <i>Levy and Collection of Water Charges</i> | | |
| Introduction | 6.1 | 97 |
| Arrears of water charges | 6.2 | 97 |
| Audit findings | 6.3 | 98 |
| Chapter 7 | | |
| <i>Conclusion and Recommendations</i> | | |
| Conclusion | 7.1 | 103 |
| Recommendations | 7.2 | 104 |
| APPENDICES | Reference | |
| | Appendix | Page No. |
| Organisational structure and functional responsibilities | 1.1 | 107 |
| Glossary of terms used in the performance audit | 1.2 | 108 |
| Statement showing the list of the projects test-checked | 1.3 | 112 |
| Extract of 34 th Governing Council meeting dated 11 June 2003 | 2.1 | 114 |
| Statement showing the status of the 87 test-checked projects | 3.1 | 115 |
| Statement showing test-checked projects where ECs were not obtained or EC conditions were not fulfilled | 3.2 | 120 |
| Statement showing increase in cost due to delay in payment of afforestation charges | 3.3 | 122 |
| Statement showing increase in project cost due to improper survey | 3.4 | 123 |
| Inadequacies in preparation of estimates | 3.5 | 125 |
| Contracts awarded without inviting tenders | 3.6 | 126 |
| Non-recovery/Short-recovery of royalty charges | 3.7 | 131 |
| Data inconsistencies in ISRs | 3.8 | 133 |
| Statement showing category II deficiencies in dams | 4.1 | 135 |
| The position of IP projected, created and utilised in respect of total projects handed over by GoM and new projects taken up by IDCs | 5.1 | 136 |
| IP projected, created and utilized | 5.2 | 137 |
| Statement showing evaporation loss of more than 200 <i>per cent</i> with reference to live storage of water as on 15 October | 5.3 | 138 |
| Irrigation system performance in Bhatsa RBC, Ujjani LBC & RBC and Neera RBC | 5.4 | 139 |
| Canal efficiency of major projects in the six regions of the State | 5.5 | 140 |
| Planned and actual cropping pattern in Ujjani project | 5.6 | 141 |

| | Reference | |
|---|-----------|----------|
| | Appendix | Page No. |
| Targets and achievement in respect of nine projects under CADWM | 5.7 | 142 |
| Recovery performance <i>vis-a-vis</i> arrears of water charges | 6.1 | 143 |