

TABLE OF CONTENTS

	Paragraph number	Page number
Preface		vii
Overview		ix
Chapter I		
Introduction		
Budget Profile	1.1	1
Application of resources of the State Government	1.2	1
Grants-in-aid from the Government of India	1.3	2
Planning and conduct of audit	1.4	2
Lack of responsiveness of Government to Inspection Reports	1.5	2
Response of the Government to significant audit observations	1.6	3
Follow-up on Audit Reports	1.7	4
Recoveries at the instance of Audit	1.8	4
Status of placement of Separate Audit Reports of Autonomous Bodies in the State Assembly	1.9	5
Chapter II		
Performance Audit		
<i>Narmada Valley Development Department</i>		
Construction of canals and creation of irrigation potential of Indira Sagar Project	2.1	7
<i>Panchayat and Rural Development Department</i>		
Construction of roads under Pradhan Mantri Gram Sadak Yojana	2.2	29
<i>Farmer Welfare and Agriculture Development, Forest and Water Resources Department</i>		
Implementation of Bundelkhand Drought Mitigation Package in Madhya Pradesh	2.3	53
<i>Water Resources Department</i>		
IT Audit on Implementation of “Enterprise Information Management System-EIMS” by Water Resources Department, Madhya Pradesh	2.4	79
<i>Water Resources Department</i>		
Long Draft Paragraph on Quality Assurance in works	2.5	103
Chapter III		
Audit of Transactions		
Non-compliance with the rules, orders, etc	3.1	
<i>Civil Aviation Department</i>		
Procurement of EC 155 B1 Helicopter from Eurocopter	3.1.1	115

	Paragraph number	Page number
<i>Water Resources Department</i>		
Excess and irregular payment to the contractor	3.1.2	117
Execution of cohesive non-swelling soil layer without required tests	3.1.3	119
Unjustified payment to the contractor for cement concrete work	3.1.4	120
Suspected fraudulent payment to the contractor	3.1.5	122
Expenditure without Propriety	3.2	
<i>Water Resources Department</i>		
Extra cost due to incorrect provision and unwarranted execution of cohesive non-swelling soil and sleepers	3.2.1	123
Extra expenditure due to injudicious off loading of an item of work	3.2.2	126
<i>Narmada Valley Development Department</i>		
Avoidable extra expenditure due to unrealistic estimation	3.2.3	128
<i>Public Works Department</i>		
Excess payment to the contractor	3.2.4	129
Persistent and Pervasive Irregularities	3.3	
<i>Public Works Department</i>		
Inadmissible payment of price escalation to the contractor	3.3.1	130
<i>Panchayat and Rural Development Department</i>		
Short levy of liquidated damages on the contractors	3.3.2	131
<i>Narmada Valley Development Department</i>		
Adoption of incorrect price indices resulting in excess payment	3.3.3	133
<i>Water Resources Department</i>		
Wasteful expenditure on Lift Irrigation Schemes due to negligence	3.3.4	134
Failure of oversight	3.4	
<i>Water Resources Department</i>		
Undue benefit to the contractor	3.4.1	136

Appendices		
Appendix No.	Details	Page Number
1.1	Statement showing year-wise break-up of outstanding Inspection Reports as of 30th June 2014	139
2.1	Statement showing non-recovery of extra cost from defaulting contractor	141
2.2	Statement showing irregular/excess payment on escalation to the contractor	142
2.3	Statement showing excess payment of escalation due to incorrect adoption of rate on POL component	143
2.4	Statement showing the short deduction of Additional Security Deposit	144
2.5	Statement showing the details of non-imposition of penalty	145
2.6	Statement showing excess payment of escalation due to provisions of incorrect criteria of rate of cement and steel in respect of agreement number 02/2009-10 for canal RD km 206 to RD km 243	146
2.7	Statement showing the payment of escalation after stipulated period of completion	147
2.8	Statement showing undue benefit to the contractor due to non-reduction of cost of work	147
2.9	Statement showing undue benefit to the contractor due to modification in the drawing of aqueduct	148
2.10	Organisational Chart of Madhya Pradesh Rural Roads Development Authority	149
2.11	Statement showing computation for phasewise/batchwise adjustment of Tender Premium (TP) and cost over-run/ saving	150
2.12	Statement showing cases of demand of change in alignment at the instance of Panchayat or Public	151
2.13	Statement showing instances of deficiencies in Detailed Project Report	152
2.14	Statement showing use of savings on the items/quantity beyond that provided in DPR	153
2.15	Statement showing deficiencies in planning and its impact	155
2.16	Statement showing short deduction of Liquidated Damages (LD)	158
2.17	Statement showing period of non-recovery for the amount due from defaulting contractors in case of terminated contracts Statement showing details of non-issue of RRC for recovery from the contractor	163
2.18	Statement showing Extra expenditure due to construction of road beyond 6 metre road way width where no. of motorised vehicles is less than 100	165
2.19	Statement showing non-deduction of amount for use of non-ISI marked hume pipes	168

Appendices		
Appendix No.	Details	Page Number
2.20	Statement showing excess payment due to incorrect application of rate for use of non-ISI marked hume pipes	171
2.21	Statement showing delay in award of post five year maintenance work (MTN) and expenditure on patch repair work Statement showing expenditure on patch work even on timely award of MTN works	172
2.22	Statement showing extra cost due to construction of bridges with excess width than specified	175
2.23	Statement showing details of activities taken up under 11 th and 12 th plan period	177
2.24	Statement showing details of schemes dropped by the department after incurring expenditure from BDMP	178
2.25	Statement showing deficiencies in Benefit Cost (BC) ratio	178
2.26	Statement showing details of schemes for which Notice Inviting Tender were floated after 11 th plan period (i.e. after 31.03.2012)	179
2.27	Statement showing details of acquisition of land after award the scheme	179
2.28	Statement showing details of Irregular excess expenditure over administrative approval	180
2.29	Statement showing execution of work without prepared detailed estimate by the department	181
2.30	Statement showing details of irregularities in execution of minor irrigation schemes	182
2.31	Statement showing details of weirs	183
2.32	Statement showing details of provision of richer specification in foundation of wiers	184
2.33	Statement showing details of payment made to other person under agreed work	185
2.34	Statement showing details of hard rock not utilised	186
2.35	Statement showing details of expenditure on establishment petrol, oil and lubricants, stationery and survey works	186
2.36	Statement showing details of expenditure incurred on land acquisition in 12th plan approved schemes of Bundelkhand Package	187
2.37	Statement showing creation of infrastructure without ascertaining utilisation	188
2.38	Statement showing items of works provided in estimates but not executed	192
2.39	Statement showing details of deviation for execution of cement concrete works	197
2.40	Statement showing extra cost due to execution of WBM and DLC below CC pavement	198

Appendices		
Appendix No.	Details	Page Number
2.41	Statement showing execution of CC 1:3:6 and stone dust in plinth of warehousing structures	199
2.42	Statement showing short imposition/non-imposition of penalty for delay	201
2.43	Statement showing details of physical verification	202
2.44	Statement showing status of adulteration test of cement	203
2.45	Statement showing status of tests of steel	204
2.46	Statement showing test not conducted for CNS material	204
2.47	Statement showing details of LDPE Film utilised in respect of which required tests were not carried out	205
2.48	Statement showing shortfall in frequency of quality tests	206
2.49	Statement showing equipment that are not in working condition Statement showing equipment that are in repairable condition	207
3.1	Statement showing irregular payment to the contractor	208
3.2	Statement showing the excess payment due to non-deduction of rock toe, stone chip, pitching and non-utilisation of soil	208
3.3	Statement showing extra cost on execution of Dumped Rip Rap	209
3.4	Statement showing details of excess payment due to application of incorrect rate for bituminous work	210
3.5	Statement showing excess payment to the contractor on account of price escalation	211
3.6	Statement showing remarks for delay on part of the Department	212
3.7	Statement showing the less imposition of liquidated damage	213
3.8	Statement showing calculation of Price escalation for all materials in Satna-Rewa Main Canal of Bargi Diversion Project Maihar	214
3.9	Statement showing calculation of Price escalation for all materials in Nagod branch canal of Bargi Diverions Project Satna	216
3.10	Statement showing quantity executed by the contractor	218
3.11	Statement showing undue benefit to the contractor	219