

Table of Contents

Description	Reference to	
	Paragraph	Page
Preface		vii
Executive Summary		ix
Chapter 1: Introduction		
Background of the Project	1.1	1
Engineering Procurement Construction system of contract	1.2	2
Organisational set up	1.3	3
Audit Objectives	1.4	3
Audit Criteria	1.5	3
Audit Scope and Methodology	1.6	4
Acknowledgement	1.7	4
Chapter 2: Financial and environmental aspect		
Budget allotment and expenditure	2.1	5
Package-wise agreement value and achievement	2.2	6
Status of land acquisition and environmental aspect	2.3	7
Dumping of excavated debris within the forest reserve area	2.3.1	8
Non deployment of staff of Forest Department to monitor the project	2.3.2	8
Change in methodology of excavation of tunnel without assessing the environmental impact	2.3.3	9
Chapter 3: Planning and execution of tunnels and feeder canal		
Planning for tunnels and feeder canal	3.1	12
Grounding of project without assessing availability of water	3.1.1	12
Stagnation of water due to variation in bed levels of link canal and tunnel II exit point	3.1.2	13

Designing of feeder canal with insufficient discharge capacity	3.1.3	14
Execution of tunnels and feeder canal	3.2	15
Avoidable additional financial burden due to entrustment of balance work to another contractor	3.2.1	15
Wasteful expenditure on manufacture of segments used for tunnel lining and procurement of cutters	3.2.2	17
Variation in component cost between agreement and schedule of payment resulted in excess payment	3.2.3	18
Avoidable expenditure towards rehandling of excavated earth	3.2.4	19
Chapter 4: Planning and execution of Nallamallasagar reservoir and link canal		
Planning for construction of Nallamallasagar reservoir and link canal	4.1	22
Construction of saddle dam not identified at planning stage	4.1.1	22
Execution of Nallamallasagar reservoir and link canal	4.2	22
Erroneous deduction of stage I quantity while arriving quantities for stage II resulted in excess payment to contractor	4.2.1	23
Chapter 5: Planning and execution of canal and distribution system		
Planning and execution of Teegaleru canal and distributary system	5.1	26
Irregular adoption of canal parameters in agreement led to sanction of additional quantities on Teegaleru canal	5.1.1	26
Planning and execution of Gottipadia canal and distributary system	5.2	27
Non recovery of cost of lining	5.2.1	28
Erroneous calculation of value of work to be deleted resulted in excess payment besides locking up of funds with the contractor	5.2.2	28
Irregular release of bank guarantees and operation and maintenance charges	5.2.3	29

Planning and execution of Eastern Main Canal and distributary system	5.3	31
Failure to identify the interconnected components between two stages during planning led to additional sanction and excess payment for structures	5.3.1	32
Incorrect deduction of earthwork quantity from the total quantities for Stage II parameters	5.3.2	34
Entrustment of works within the scope of original work to new contractor as new items	5.3.3	34
Excess payment towards controlled blasting charges	5.3.4	35
Boosting of Internal Benchmark	5.3.5	37
Planning and execution of Western Branch Canal	5.4	37
Procurement of Hydro and Electromechanical equipment	5.4.1	38
Other significant observations	5.5	39
Failure to adhere to EPC contract system	5.5.1	39
Irregular payment of price variation	5.5.2	42
Front payments to contractors	5.5.3	43
Inclusion of canal lining quantities along with structures led to excess sanction	5.5.4	46
Irregular reimbursement of banker's and insurance charges	5.5.5	46
Adoption of distributary network rate	5.5.6	47
Appendices and Glossary		51-79

Left Blank intentionally

Appendices

Appendix No.	Subject	Reference to	
		Paragraph	Page
I	Statement showing the discharge capacity of feeder canal without lining	3.1.3	51
IIA	Statement showing various contractors involved in execution of Tunnel I	3.2	51
IIB	Statement showing various contractors involved in execution of Tunnel II	3.2	52
IIC	Statement showing contractors involved in execution of head regulator & approach channel	3.2	53
III	Statement showing wasteful expenditure on segment lining and cutters	3.2.2	53
IVA	Statement showing required peak discharge for Teegaleru canal	5.1.1	54
IV B	Statement showing peak discharge with parameters adopted in scope of work in Teegaleru canal	5.1.1	54
V	Statement showing cost of lining of Gottipadia canal	5.2.1	55
VI	Statement showing the payments made towards hydro mechanical and electromechanical items for five lifts	5.4.1(a)	56
VII (A, B & C)	Statement showing percentage as per original payment schedule (18.50 <i>per cent</i>) and revised payment schedule (15.17 <i>per cent</i>)	5.4.1 (b)	56
VIII (A)	Failure to adhere to EPC contract system - Sanction of additional quantities	5.5.1 (a)	59
VIII (B)	Failure to adhere to EPC contract system - Decrease in length of canals/earthen bund	5.5.1 (b)	61
VIII (C)	Failure to adhere to EPC contract system - Savings in Earthwork quantities	5.5.1 (c)	62

IX	Statement showing excess payment of price variation on steel in Package II	5.5.2 (a)	64
X	Statement showing excess payment of fuel escalation due to irregular adoption of 'R' value by deducting VAT at 2.8 <i>per cent</i> and 'Fo' value in denominator	5.5.2 (b)	71
XI	Statement showing front payment due to adoption of lesser percentage to O&M charges	5.5.3 (c)	75
XII	Statement showing quantities of lining not deducted in structure portion in EMC (Packages IV and VI)	5.5.4	76