

Table of Contents

| Subject | Reference to | |
|--|--------------|------------|
| | Paragraph | Page |
| Preface | | v |
| Executive Summary | | vii - xiii |
| Chapter-I Introduction | | |
| Background | 1.1 | 1 - 4 |
| Organizational setup | 1.2 | 5 |
| Chapter-II Audit Framework | | |
| Audit Objectives | 2.1 | 7 |
| Scope and Methodology of Audit | 2.2 | 7 – 8 |
| Audit Criteria | 2.3 | 8 |
| Acknowledgement | 2.4 | 8 |
| Chapter-III Re-engineering of PCSS Project | | |
| Need for re-engineering | 3.1 | 9 - 12 |
| Changes made during re-engineering and its impact | 3.2 | 13 - 27 |
| Process of re-engineering | 3.3 | 27 - 30 |
| Chapter-IV Planning for Kaleshwaram Project | | |
| Planning and scoping of project works | 4.1 | 31 - 53 |
| Irrigation Planning | 4.2 | 54 - 58 |
| Planning in providing power for the project | 4.3 | 58 - 60 |
| Assessment of Project Cost | 4.4 | 60 - 66 |
| Economic viability of the project | 4.5 | 66 - 77 |
| Statutory clearances | 4.6 | 77 - 78 |
| Financial arrangements for the project | 4.7 | 78 - 93 |
| Chapter-V Execution of Kaleshwaram Project | | |
| Progress of project works | 5.1 | 95-100 |
| Land acquisition (LA) | 5.2 | 100-107 |
| Rehabilitation and Resettlement activities | 5.3 | 107-110 |

| Subject | Reference to | |
|--|--------------|---------|
| | Paragraph | Page |
| Finalisation of alignments/designs/drawings | 5.4 | 111-123 |
| Status of creation of distributary network | 5.5 | 123-131 |
| Arrangements for supply of drinking water from the project | 5.6 | 131-132 |
| Arrangements for water supply to industries | 5.7 | 132-133 |
| Overall status of the project and its outcomes | 5.8 | 133-141 |
| Implementation of Environmental Management Plan | 5.9 | 142-146 |
| Wasteful/unfruitful/extra expenditure | 5.10 | 146-147 |
| Chapter-VI Contract Management | | |
| Details of link-wise expenditure | 6.1 | 149-153 |
| Preparation of estimates | 6.2 | 154-165 |
| Tendering process | 6.3 | 165-166 |
| Regulation of payments to contractors | 6.4 | 166-187 |
| Chapter-VII Pranahitha Project | | |
| Planning for the Project | 7.1 | 189-193 |
| Project Execution | 7.2 | 193-197 |
| <i>Appendices</i> | | 199-218 |
| <i>Glossary</i> | | 219-220 |

Appendices

| Appendix No. | Subject | Page |
|--------------|---|---------|
| 1.1 | Line diagram of PCSS project | 199 |
| 1.2 | Line diagram of Kaleshwaram Project as per the DPR | 201 |
| 1.3 | Line diagram of Kaleshwaram Project as being executed | 203 |
| 3.1 | Details of the likely energy consumption for operation of lifts under Kaleshwaram Project | 205 |
| 4.1 | Timelines given for preparation of various project reports | 206-208 |
| 4.2 | Cost of works initially awarded in Kaleshwaram Project after re-engineering and the latest value of works as per revised estimates | 209-210 |
| 4.3 | BC Ratio considering the latest market rates of crop produce, 20 <i>per cent</i> reduction in energy cost and removing IDC from the present likely project cost | 211 |
| 4.4 | Details of loans raised by KIPCL for Kaleshwaram Project | 212 |
| 5.1 | Package/Work-wise status of Kaleshwaram Project | 213-215 |
| 5.2 | Work-wise details of the land requirement identified, requisitioned, acquired and yet to be acquired under Kaleshwaram Project | 216-217 |
| 6.1 | Details of cases where excess payments pointed out by Audit have been recovered | 218 |

